

Construction Package Advertise and Bid Schedule Report

Status Date: September 30, 2009

Contr#	Contract	Responsibilities	Sched Ref *	Board Approval to Advertise	Advertise for Bids	Pre-Bid Conference	Bid Opening	Board Approval to Award	Notice to Proceed	Contract Duration (Months)	Contract Completion	Comments
#1	<b>Utility Relocation #1 (Portal &amp; MOS)</b> Budget: \$10M Bid:	Wilson Wong	MPS CF Act	4-Aug-09 <b>4-Aug-09</b> 4-Aug-09	5-Aug-09 <b>15-Sep-09</b> 15-Sep-09	10-Sep-09 <b>29-Sep-09</b>	1-Oct-09 <b>14-Oct-09</b>	3-Nov-09 <b>3-Nov-09</b>	21-Jan-10 <b>20-Jan-10</b>	15 <b>15</b>	20-Oct-10 <b>6-Apr-11</b>	Significant increase in scope from original plan. Board Approval to be revised.
		+ahead / (behind) MPS		-0-	(41)	(19)	(13)	-0-	+1		(168)	
#2	<b>Utility Relocation #2 (UMS)</b> Budget: \$9M Bid:	Wilson Wong	MPS CF Act	16-Feb-10 <b>6-Apr-10</b>	17-Feb-10 <b>7-Apr-10</b>	TBD	TBD	20-Jul-10 <b>20-Jul-10</b>	3-Aug-10 <b>3-Aug-10</b>	13 <b>13</b>	19-Aug-11 <b>19-Aug-11</b>	
		+ahead / (behind) MPS		(49)	(49)			-0-	-0-		-0-	
#3	<b>Guideway Tunnels</b> Budget: \$200M Bid:		MPS CF Act	3-Aug-10 <b>3-Aug-10</b>	4-Aug-10 <b>4-Aug-10</b>	TBD	TBD	29-Dec-10 <b>4-Jan-11</b>	12-Jan-11 <b>12-Jan-11</b>	27 <b>38</b> w/option	13-Sep-13 <b>26-Mar-13</b>	NTP #1: 01/27/11 - TBMs NTP #2: 01/19/11 - Shaft/Site Prep If LONP, NTP #2: 07/16/10 NTP #3: 11/16/11 - Tunnel Excavation Option to NoBeach: Compl 03/11/14
		+ahead / (behind) MPS		-0-	-0-			(6)	-0-		+171	
#4	<b>Moscone Station (MOS)</b> Budget: \$90M Bid:		MPS CF Act	4-Nov-11 <b>1-Nov-11</b>	5-Nov-11 <b>2-Nov-11</b>	TBD	TBD	20-Mar-12 <b>20-Mar-12</b>	3-Apr-12 <b>21-Mar-12</b>	50 <b>50</b>	15-Apr-16 <b>15-Apr-16</b>	
		+ahead / (behind) MPS		+3	+3			-0-	+13		-0-	
#5	<b>Union Square Market St Sta (UMS)</b> Budget: \$170M Bid:		MPS CF Act	17-May-11 <b>15-May-11</b>	18-May-11 <b>16-May-11</b>	TBD	TBD	2-Dec-11 <b>4-Dec-11</b>	16-Dec-11 <b>18-Dec-11</b>	55 <b>55</b>	29-Jun-16 <b>29-Jun-16</b>	
		+ahead / (behind) MPS		+2	+2			(2)	(2)		-0-	
#6	<b>Chinatown Station (CTS)</b> Budget: \$150M Bid:		MPS CF Act	11-Aug-11 <b>16-Aug-11</b>	12-Aug-11 <b>17-Aug-11</b>	TBD	TBD	5-Jan-12 <b>17-Jan-12</b>	19-Jan-12 <b>31-Jan-12</b>	62 <b>62</b>	6-Mar-17 <b>6-Mar-17</b>	
		+ahead / (behind) MPS		(5)	(5)			(12)	(12)		-0-	
#7	<b>Surface Trackwork and Systems</b> Budget: \$150M Bid:		MPS CF Act	10-Jul-12 <b>17-Jul-12</b>	11-Jul-12 <b>18-Jul-12</b>	TBD	TBD	4-Oct-12 <b>16-Oct-12</b>	18-Oct-12 <b>30-Oct-12</b>	64 <b>64</b>	24-Jan-18 <b>24-Jan-18</b>	
		+ahead / (behind) MPS		(7)	(7)			(12)	(12)		-0-	
#8	<b>Settlement Monitoring and Survey</b> Budget: TBD Bid:		MPS CF Act			TBD	TBD					Additional construction contract being considered.
		+ahead / (behind) MPS		-0-	-0-			-0-	-0-		-0-	

Note: Budget figures are ROM estimates at this time and subject to revision.

\* Schedule Reference: MPS = Master Project Schedule - Sept09;  
CF = Current Forecast; Act = Actual