

# MONTHLY MONITORING REPORT

*May 2018*

## **Central Subway Project**

San Francisco Municipal Transportation Agency (SFMTA)  
San Francisco, CA

Draft Report Delivered to FTA on June 27, 2018

Final Report Delivered to FTA on July 10, 2018

*PMOC Contract No.: DTFT6014D00010*

*Task Order No. 5*

*Project No.: FTA-13-0294*

*Work Order Number: 002*

*OPs Referenced: 01 and 25*

*CLIN 0002B*

**David Evans and Associates, Inc.**

Bill Byrne, Task Order Manager

Voice – (303) 828-8626; Email – [bbyrne@deainc.com](mailto:bbyrne@deainc.com)

Time on project: 4 years

## EXECUTIVE SUMMARY

### Project Description

The Central Subway Project (CSP) involves construction of a 1.7-mile extension of Muni's T Third Line along 4th Street and Stockton Street in downtown San Francisco. The CSP is Phase 2 of the San Francisco Municipal Transportation Agency's (SFMTA) T Third Light Rail Transit (LRT) Project. Phase 1 of the project constructed a 5.1-mile LRT line along the densely populated 3rd Street corridor. Revenue service commenced on the T Third Line in April 2007. The CSP will extend the T Third Line from the 4th Street Caltrain Station to Chinatown, providing a direct rapid transit link from the Bayshore and Mission Bay areas to South of Market, Union Square, and downtown.

Four new stations are being constructed as part of the project—an at-grade station at 4th and Brannan streets and three underground stations at Yerba Buena/Moscone Center (YBM), Union Square/Market Street (UMS), and Chinatown (CTS). Four light rail vehicles (LRVs) are included in the budget for the CSP as part of a larger procurement that will expand the LRV fleet and includes options for replacement of the entire fleet. Average weekday boardings are projected to be 43,521 in 2030.

### Project Status

The project has been under construction since February 2010. *At the end of April 2018, the project was 76.4% complete based on expenditures. The one active construction contract: 1300 Stations and Systems/Trackwork, was 68.7% complete based on incurred cost. Substantial completion of this contract was originally scheduled for February 10, 2018, but the latest master program schedule update forecasts substantial completion on July 26, 2019, a delay of 532 days. SFMTA's most recent update of the program schedule forecasts the Revenue Service Date (RSD) to occur on January 14, 2020. This is 384 days later than the required RSD of December 26, 2018 in the Full Funding Grant Agreement (FFGA) and 33 days later than forecast the previous month. Ongoing delays caused by design changes to the invert slab at the CTS headhouse can be expected to push the RSD further into 2020. Placement of the invert slab in the headhouse, which is on the program critical path, is now targeted to be complete by the end of June.*

*SFMTA reported that it has made an employment offer to a candidate for the Program Director position. Negotiations on the terms of employment were still underway when this report was completed.*

*SFMTA also reported that it has started the procurement process to directly obtain rail from a fabricator to replace non-conforming rail procured and partially installed by the contractor. SFMTA continues to demand that the contractor take action to replace the non-conforming rail and will use the rail it procures on other projects if the contractor complies with this direction.*

*SFMTA initiated the process to remove the Automated Train Control System (ATCS) from the Tutor Perini Corporation (TPC) contract for Surface, Stations, and Systems construction. The ATCS is being provided by Thales, under a contract procured by SFMTA and assigned to TPC. SFMTA has issued revised contract language to Thales and is awaiting its review. SFMTA is also*

*drafting changes to the TPC contract that remove ATCS completion from the definition of substantial completion for that contract.*

*Progress on restoration of the street surface at three intersections has been halted while traffic control requirements for the work are resolved. SFMTA Sustainable Streets Division (SSD) is insisting that the work be completed on weekends only. The contract does not restrict the work to weekends and TPC is claiming much higher costs for shifting the work from the normal workday schedule. It appears that this issue will need to be escalated to the Director of Transportation for resolution.*

**Table 1 - Core Accountability Items**

<b>Project Status:</b> (as of April 30, 2018)		<b>Original at FFGA:</b>	<b>Current Estimate:</b>
<b>Cost</b>	Cost Estimate	\$1,578,300,000	\$1,578,300,000
<b>Contingency</b>	Unallocated Contingency	\$74,722,000	\$9,005,903
	Total Contingency (Including Approved Contract Changes)	\$185,500,000	\$74,070,160
<b>Schedule</b>	Revenue Service Date (RSD)	12/26/2018	1/14/2020 (SFMTA forecast)
<b>Total Project Percent Complete</b>	Based on Expenditures	76.43%	
	Based on Earned Value	76.92%	
<b>Major Issues</b>	<b>Status</b>	<b>Comments/Planned Action</b>	
Schedule Contingency	All schedule contingency has been consumed.	SFMTA to publish a revised RSD reflecting remaining schedule risks.	
Cost Contingency	Total Contingency is \$74.07 million – 18.0% of the remaining work.	The contingency appears adequate for the current level of project completion, although increasing contractor claims are a concern.	
Technical Capacity and Capability	Recruitment underway for the Program Director and Start-up and Testing Manager.	The Project Management Oversight Contractor (PMOC) is monitoring the agency's progress in recruitment and hiring of needed staff.	
<b>Date of Next Quarterly Meeting:</b>		August 02, 2018	

Earned Value (EV): \$1,213,975,733, an increase of \$10.61 million from March.

Planned Value (PV): \$1,518,305,821, a planned increase of \$2.20 million from March.

Actual Cost (AC): \$1,206,332,258, an increase of \$10.25 million from March.

Cost Performance Index (CPI): 1.01, indicating that the value of completed work is consistent with the incurred cost.

Schedule Performance Index (SPI): 0.80, indicating that the amount of work completed is significantly less than planned and the project is behind schedule.

## Contingency

### Cost Contingency

*The total available contingency (approved contingency less approved contract changes) as of June 13, 2018 was \$73,716,032, which is above the minimum required contingency of \$25 million. SFMTA's latest trend summary report estimates a total potential additional cost increase from claims, denied change order requests, and pending changes of \$69.83 million, which is \$3.89 million less than the available contingency. The PMOC notes that claims increased more than \$6 million in the past month.*

### Schedule Contingency

*All contingency in the schedule has been consumed, and there are about 13 months of negative float from the baseline schedule. The forecast RSD moved 33 days later in the past month. Ongoing delays at CTS will likely lead to additional delays to the RSD, which should be reflected in SFMTA's updated forecast for project completion. The PMOC also believes that significant schedule risks are associated with the completion of the ATCS. These risks are difficult to evaluate without a detailed schedule for ATCS work and without executed contract amendments to the Thales and TPC contracts regarding this work. The Federal Transit Administration's (FTA) recommended schedule float at the current stage of project completion is four months. Applying this float to the current program schedule yields an estimated RSD in May 2020.*

## PMOC Observations, Opinions, and Concerns

The PMOC continues to recommend that the forecast for project management costs should be updated to account for higher costs due to the extended duration of the project.

*The PMOC recommends that SFMTA quickly complete the contract actions regarding management of the ATCS. In the opinion of the PMOC, until a critical path schedule for the ATCS work is received from Thales and the contract modifications to remove the ATCS work from the 1300 contract are complete, significant risks to the schedule are associated with the ATCS work. Until these risks are retired or better defined, it will be difficult to establish a reliable RSD. Once the contract actions are completed and an updated ATCS schedule is produced, the PMOC plans to conduct a comprehensive schedule review for the project.*

*The PMOC recommends that SFMTA complete its review of its Quality Assurance (QA) procedures and process to determine how non-conforming rail was accepted and installed for a significant portion of the alignment before the issue was identified. The PMOC also recommends that SFMTA assess its design control procedures to identify how to avoid conflicting requirements for specified materials in different portions of the specification.*

*The PMOC recommends that SFMTA quickly resolve the traffic control requirements for restoration of surface streets so that this work can proceed. Escalation to the Director of Transportation is suggested if the CSP management and SFMTA SSD cannot come to agreement.*

The PMOC encourages SFMTA to act quickly to fill the open positions for Program Director and Testing and Start-up Manager. Developing a plan for testing and commissioning is a critical item for avoiding further delays to the project schedule.

**TABLE OF CONTENTS**

**A. PROJECT STATUS .....1**

**B. PROJECT MANAGEMENT PLAN AND SUB-PLAN IMPLEMENTATION.....5**

**C. PROJECT MANAGEMENT CAPABILITY AND CAPACITY .....6**

**D. PROJECT COST STATUS .....7**

**E. PROJECT SCHEDULE STATUS .....14**

**F. QUALITY ASSURANCE AND QUALITY CONTROL .....20**

**G. AMERICANS WITH DISABILITIES ACT (ADA) COMPLIANCE .....21**

**H. SAFETY AND SECURITY .....21**

**I. PROJECT RISK, RISK MANAGEMENT, AND RISK MITIGATION.....22**

**J. ACTION ITEMS.....23**

**TABLE OF TABLES**

**TABLE 1 - CORE ACCOUNTABILITY ITEMS ..... ES-ii**

**TABLE 2 - CONTRACT, BUDGET, AND TRENDS FOR ACTIVE CONSTRUCTION PROJECTS<sup>1</sup>.....9**

**TABLE 3 - BUDGET AND CONTINGENCY STATUS FOR CENTRAL SUBWAY PROJECT<sup>2</sup> .....10**

**TABLE 4 - PROJECT FUNDING .....14**

**TABLE 5 - INTERIM BHAGS FOR CONSTRUCTION PROGRESS .....15**

**TABLE 6 - SCHEDULE MILESTONES .....17**

**TABLE 7 - CONSTRUCTION SAFETY DATA .....21**

**TABLE 8 - SFMTA ACTION ITEMS FOR CENTRAL SUBWAY PROJECT .....24**

**TABLE 9 – ACTIVE PMOC RECOMMENDATIONS .....25**

**APPENDICES**

**APPENDIX A. LIST OF ACRONYMS .....A-1**

**APPENDIX B. SAFETY AND SECURITY CHECKLIST .....B-1**

**APPENDIX C. PROJECT MAP AND OVERVIEW .....C-1**

**APPENDIX D. TOP PROJECT RISKS.....D-1**

**APPENDIX E. ROADMAP TO REVENUE OPERATIONS .....E-1**

**APPENDIX F. LESSONS LEARNED .....F-1**

**APPENDIX G. CONTRACT STATUS ..... G-1**

## A. PROJECT STATUS

### Full Funding Grant Agreement (FFGA)

The FFGA for the Central Subway Project (CSP) was signed on October 11, 2012.

#### Design

Design is complete.

#### Construction

**Contract 1250 (UR #1).** This completed contract relocated utilities within the footprint of the proposed Yerba Buena/Moscone Center (YBM) Station.

**Contract 1251 (UR #2).** This completed contract included the relocation of utility lines within the footprint of the proposed Union Square/Market Street (UMS) Station and temporarily rerouted existing trolley coach lines around the construction zone.

**Contract 1252 Tunnel.** This completed contract included the construction of 1.5 miles of twin tunnels excavated by tunnel boring machines and construction of the tunnel portal, retrieval shaft, and five cross-passages. Final completion has been achieved, and financial close out is underway. *San Francisco Municipal Transportation Agency (SFMTA) has been working to determine the cause of voids around the tunnel lining in the area of Chinatown Station (CTS) prior to final close out of this contract. The contractor for the follow-on station excavation work claimed that the voids increased the cost of its work. SFMTA has not accepted the station contractor's Change Order Request (COR), so the cost impact of the voids is not yet resolved. Technical evaluations by the tunnel contractor and the tunnel designer of record did not result in a conclusive determination of the cause of the voids or the tunnel contractor's responsibility for the voids. SFMTA has been holding retainage on payments to the tunnel contractor to cover the possible cost increases related to the tunnel contract work. SFMTA now plans to release the retained amounts and close out the contract, given the inconclusive evidence of non-conforming work and the uncertain cost impacts to follow-on work. Warrantee provisions of the tunnel contract may be enforced if additional costs are later determined to have been caused by non-conforming work on the tunnels.*

**Contract 1300 (Combination of UMS, CTS, YBM, and STS).** This contract includes the construction of three underground stations, one surface station, all surface works required for the installation of Light Rail Transit (LRT) between 4th and King streets and the tunnel portal, and all LRT track and systems components. *As of the end of April 2018, the construction of the Stations and Surface, Track, and Systems (STS) Contract was 68.65% complete based on cost and 70.53% complete based on the value of completed construction.*

The contractor and SFMTA have been establishing “Big Hairy Audacious Goals” (BHAGs) as a means of encouraging focus and collaboration between the contractor and agency project team members to maintain and enhance schedule performance. The BHAGs are established for critical path and other important activities in the schedule and are defined so as to be difficult to achieve.

Thus far, few of the identified BHAGs have been achieved. See Table 5 on Page 14 for the current status of BHAGs. The following paragraphs describe ongoing work for each construction package.

**Union Square/Market Street Station (UMS):** *The vent shaft at the Union Square Garage is nearing completion. Pads for equipment are being placed in the area beneath the Union Square Plaza and in the north concourse. Interior block walls are also being constructed in the north concourse. Encasement of permanent walers and struts is continuing at the Mezzanine and Concourse levels of the station box. Interior walls are being constructed and mechanical, electrical, and plumbing (M/E/P) work is ongoing. Structural work for the emergency exit stairs at O'Farrell Street is complete, and final utility relocations are underway in advance of final street restoration work. Final street and sidewalk finishing at the Ellis/Market/Stockton intersection was again delayed by late design of pedestrian signal revisions and by a dispute regarding a handicapped ramp serving the crossing of Market Street. Completion of the street restoration is not indicated on the look-ahead schedule. Construction of the escalator walls in the south concourse is continuing.*

**Chinatown Station (CTS):** *At CTS, invert slabs for the north platform cavern, the cross-cut cavern, and the crossover cavern are complete. Pours for the invert slab of the south platform cavern are scheduled to be complete by the end of June. Tutor Perini Corporation (TPC) is erecting formwork for the arch roof structure of the crossover cavern, and concrete pours are scheduled to begin June 28. In the headhouse, placement of the invert slab continued to be delayed by a decision to provide extra waterproofing components and by a revision to the design for reinforcing steel. The target date of March 31 for placement of the slab was not achieved, and completion is now forecast on June 22, about 12 weeks later. **This delay to work on the program critical path is causing delays to the overall completion date for the program, which slipped 33 days during April and is likely to continue to slip in May and June.***

**Yerba Buena/Moscone Station (YBM):** *Utility work continues to progress slowly at the intersections of 4th Street with Howard Street and Folsom Street. Water leak repairs at the station and headhouse invert level are expected to continue into July. **The Project Management Oversight Contractor (PMOC) remains concerned that, based on experience at the South Ferry Station in Manhattan, complete repair of the water leaks may be difficult to achieve. Diligent inspection should occur for all critical waterproofing work to assure that the installation meets contract requirements.** M/E/P and elevator work is continuing in various parts of the station. Placement of the under-surface deck of the headhouse is underway and is now scheduled to be complete in June. SFMTA is coordinating with the developer of a hotel at the intersection of 4th and Clementina streets to support opening, which is now planned for August. The west curb lane of 4th Street has been cleared of construction equipment and is now available for hotel access. At the weekly status meeting for YBM, TPC noted that progress on station finishes work is being delayed by insufficient detailing and dimensioning on the architectural plans. SFMTA is following up with the designer to expedite responses to requests for information (RFIs) regarding dimensions of finish materials.*

**Surface, Track, and Systems (STS):** *Very little work is ongoing on the surface section of the alignment on 4th Street, due to unresolved requirements for traffic control for street restoration and due to delays for procurement of rail to replace non-conforming rail obtained by the*

*contractor. Street restoration work remains on hold pending resolution of SFMTA Sustainable Streets Division (SSD) restriction of all street restoration work to weekends only. The contractor is claiming extra costs due to inefficiencies, and SFMTA is seeking a relaxation of the SSD requirements. SSD did not respond to CSP staff questions about the possibility of conducting the work over a relatively short, but major traffic shutdown during a long weekend. Construction work at the surface station also appears to have stopped.*

*SFMTA is still awaiting an Encroachment Permit from the California Department of Transportation (Caltrans) for work at the Interstate 80 off-ramp at Bryant Street. Caltrans will not issue a permit without a Traffic Control Plan (TCP) approved by SFMTA SSD.*

### Systems

*SFMTA is continuing the process of removing the contract for the Automated Train Control System (ATCS) from the 1300 Contract. SFMTA has provided proposed contract language to Thales and is awaiting review comments. SFMTA had expected to receive a detailed schedule of ATCS activities with logic ties to other program, but Thales has not supplied a schedule. **In the opinion of the PMOC, until SFMTA receives and can confirm the ATCS schedule, establishing a reliable forecast of the project completion date will not be possible. The PMOC continues to recommend that SFMTA quickly resolve the ongoing contractual issues regarding the schedule for and management of the ATCS to avoid schedule delays.***

### Track

*In the tunnel section of the project, track in both tunnels has been installed to UMS. Installation of track through UMS and on to CTS is awaiting receipt of hardened rail, which is being procured directly by SFMTA to replace the standard rail that was procured by the contractor (see below). The walkways along the track have been installed in both tunnels *as far as the track has been completed and cannot progress until track installation resumes.**

*SFMTA and the contractor are in dispute regarding how to respond to the installation of rail that does not meet the requirements of the rail procurement section of the contract specifications. The specification calls for hardened rail, but standard rail was procured and has been used wherever track has been installed. SFMTA has directed the contractor to replace all installed rail at its cost. The contractor has issued a Notice of Potential Claim (NOPC) for more than \$3 million in response to SFMTA's direction to replace the rail. SFMTA is evaluating how the Quality Assurance (QA) process failed to identify the non-conforming rail prior to its ordering, delivery, and installation.*

*Meanwhile, SFMTA has initiated the process to procure hardened rail for use in the areas where track has not been installed and for replacement of installed track. Delays of up to six weeks could occur if all track is replaced. SFMTA estimates the cost of acquiring the rail to be about \$800,000. If the contractor ultimately acts to replace the rail, SFMTA will use the procured rail on other agency projects. **The PMOC supports SFMTA's action to directly procure replacement rail to minimize further delay to the project.***

## **Third Party Agreements Including Utilities, Railroads, Other Agencies, Etc.**

### ***Bay Area Rapid Transit (BART)***

SFMTA has received comments on the shop drawings for installation of escalators and elevators at the Ellis Street annex after the contractor paid the required BART permit fees. Work in this area can now proceed.

### ***California Department of Transportation (Caltrans)***

SFMTA needs an Encroachment Permit to install electrical and traffic signal equipment at the I-280 off ramp. *Caltrans' representative is now questioning the scope of the permit. This representative believes that the permit should cover the installation of tracks in 4th Street as well as the installation of electrical equipment on unused Caltrans right-of-way and the attachment of trolley coach Overhead Contact System (OCS) to the bottom of the Interstate 80 structure. The STS Resident Engineer (RE) is trying to reconstruct the history of Caltrans involvement in approving the project design, which is a challenge since he joined the project only a few months ago.*

### ***CPUC***

The California Public Utilities Commission (CPUC) is participating in the various safety meetings, including the Safety and Security Certification Review Committee (SSCRC) and Fire and Life Safety Committee (FLSC) meetings. Representatives of the CPUC also regularly attend the SFMTA/Federal Transit Administration (FTA) Quarterly Progress Review Meetings (QPRM), although they were not present at the May 9, 2018 QPRM. The FLSC is working to approve items on the certifiable items list for the Stations Contract. SFMTA has expressed concern that CPUC may have insufficient staff to witness the required safety tests for CSP, which could further delay the Revenue Service Date (RSD). **The PMOC recommends that this potential risk be monitored in the risk register and mitigation strategies be developed.**

### ***San Francisco Public Utilities Commission (SFPUC)***

No updates to report.

### ***San Francisco Department of Public Works (SFPDW)***

SFPDW inspects completed street and sidewalk facilities that the contractor has proposed to release to the City. SFPDW develops punch lists of required repairs that must be completed by the contractor prior to acceptance of the streets and sidewalks.

### ***San Francisco Parks and Recreation Department***

No updates to report.

### ***Private Property Owners***

All real estate acquisitions are complete. There will be a need to extend the duration of some of the licenses for compensation grouting. A number of private property owners and businesses have

issued claims for damage associated with the project construction. The builder's insurance policies maintained by the contractor cover the costs associated with these claims, and the contractor has demonstrated improved responsiveness to damage claims that are associated with ongoing construction work.

### **Status of Vehicle Design, Procurement, Testing, and Integration**

Vehicle design and fabrication is underway by Siemens Corporation for 4 Light Rail Vehicles (LRVs) for the Central Subway, 24 LRVs for near-term fleet expansion (4 for service to the new Warriors Arena), and 151 LRVs for fleet replacement. Options for up to 85 additional vehicles are available for fleet expansion. Production and delivery of the vehicles continues on or ahead of schedule. Seven cars are in service and nine additional cars have been delivered. SFMTA has identified which of the new cars will be assigned as being funded by the CSP and will provide information on the date they are placed into revenue services for ongoing tracking of these assets in which the federal government has a financial interest.

### **Real Estate**

SFMTA has acquired all project right-of-way, and all commercial and residential relocations are complete.

### **Labor Relations and Policies**

Appendix G of the Project Monthly Report details the Small Business Enterprise (SBE) goals and actual participation on each contract as of March 31, 2018 SFMTA contract goals range from 6% to 30% on each of the contracts. The majority of the contracts have met these goals to date.

### **Compliance with Applicable Statutes, Regulations, Guidance, and FTA Agreements**

The 1300 contractor had previously raised the possibility of Buy America compliance issues with cooling equipment for the three underground stations. The contract specifications for the Variable Refrigerant Flow (VRF) cooling units identify four manufacturers that are all foreign, and the contractor has not been able to identify a domestic supplier that can meet the specifications. SFMTA has applied for a waiver of Buy America requirements for this equipment, which is under review by FTA.

## **B. PROJECT MANAGEMENT PLAN AND SUB-PLAN IMPLEMENTATION**

### **Project Management Plan (PMP)**

SFMTA delivered an update of the PMP in April 2018. The PMOC will be conducting a limited review of the PMP in the coming weeks.

### **Environmental Assessment/Mitigation Plan/Archaeological Plans**

The PMOC received the Fourth Quarter 2017 Mitigation Monitoring Reporting Program (MMRP) update from SFMTA on March 28, 2018. The PMOC will review this report in the coming weeks.

### **Real Estate Acquisition Management Plan (RAMP)**

SFMTA submitted RAMP Revision 5, dated September 26, 2013, to FTA on November 19, 2013. SFMTA has acquired all required real estate for the project in accordance with the RAMP.

### **Quality Assurance/Quality Control (QA/QC) Program Plan**

See section F.

### **Safety and Security Management Plan (SSMP)**

See section H.

### **Risk and Contingency Management Plan (RCMP)**

See section I.

## **C. PROJECT MANAGEMENT CAPABILITY AND CAPACITY**

### **Agency Staff**

The CSP Program Director, John Funghi, left the project effective February 1, 2018. SFMTA announced that Albert Hoe, the Deputy Program Director has been appointed as the Acting Program Director. Mr. Funghi plans to be available for approximately 8 hours per week to assist with the resolution of outstanding contract issues with TPC. He also has been attending Dispute Review Board (DRB) hearings and key meetings addressing contractual issues between SFMTA and TPC. *SFMTA reported that an offer was made to a candidate for the Program Director position and that negotiations on employment terms are underway. **The PMOC will continue to monitor agency efforts to fill the Program Director position.***

*SFMTA's efforts to hire a Start-up and Testing Manager continue to be delayed while CSP and SFMTA operations management resolve differences of opinion regarding the required skills and experience for the position. **The PMOC encourages SFMTA to resolve what qualifications are required for the position and proceed with recruitment for the position. Completion of the plan for testing, commissioning, training, and start-up activities for the project is becoming critical to maintaining the schedule.***

The PMOC has been reporting for several months that the project REs have been challenged to address the high volume of open contractor change requests requiring merit determination, completion of negotiations for merited changes, and completion of the necessary paperwork to execute changes that have been negotiated. *As of June 13, only two new contract modifications had been issued since February 28, 2018 for a total of \$354,000. **The PMOC supports the concept of assigning additional dedicated contract change management resources to the 1300 Contract.***

### **Contractor Staff**

There were no changes in the contractor's management staff.

## D. PROJECT COST STATUS

### Project Cost Control Systems

SFMTA continued to maintain the Trend Log and logs of CORs, Proposed Contract Changes (PCC), NOPCs, and Certified Claims for Contract 1300 using CM13. The Trend Log includes all potential changes in contract value, including items that, in the opinion of the CSP staff, are not merited and new items for which merit has not been determined. The contract change management log includes CORs that have been determined to have merit as well as agency-initiated PCCs that are progressing through negotiations toward a CMod. The NOPC Log and the Claim Log include CORs rejected by SFMTA for which the contractor expects to submit or has submitted a claim.

*The most recent versions of the Trend Log and Trend Summary documents are dated June 13, 2018. The Trend Summary indicates that 80 contract modifications had been executed for the 1300 Contract. The total value of executed CMods was \$8,714,034 (an increase of \$354,000 since February). The NOPC Log, dated May 7, 2018, indicates that there are now 104 potential claims (6 additional since May). The Claim Log shows that 84 of these potential claims have been certified and submitted by the contractor. The submitted claims total \$47.52 million in extra costs, which is \$9.2 million higher than in May. Potential claims represent a total additional cost exposure of \$1.11 million. **Although the program cost exposure from contractor claims is increasing, the available cost contingency appears adequate at the current stage of project completion.***

*Note that Tables 2 and 3 reflect the project status as of the end of April 2018 as reported in SFMTA's latest Monthly Progress Report (MPR), and show substantially different values for potential contract changes because of the differing data dates and because pending contract changes in Tables 2 and 3 include only SFMTA-initiated PCCs and contractor CORs that have been determined to have merit. Claims and denied CORs are not included in the cost forecast in Tables 2 and 3.*

### Project Cost (as of April 30, 2018)

Cost estimate: \$1.5783 billion.

Total contingency: \$74.07 million (minimum contingency is \$25 million), no change from March.

Actual Cost (AC): \$1,206,332,259, an increase of \$10.25 million from March (76.43% of the total project budget).

Current funding level: \$1,479,780,000 (93.6% of the total project budget).

Earned Value (EV): \$1,213,975,733, an increase of \$10.60 million from March (76.92% of project value earned).

Cost Performance Index (CPI): 1.01.

CPI is a measure of cost efficiency on a project. It is the ratio of EV to AC. A CPI equal to or greater than 1.0 indicates a cost underrun, and a value of less than 1.0 indicates a trend towards a cost overrun. A value of 0.9 or greater is considered acceptable, considering the margin of error in estimating the value of completed work.

## Project Cost Trends

SFMTA tracks potential changes in project cost, calling these potential changes “trends.” Trends include all potential changes in a contract’s value. As the status of an identified trend changes, it may become a contract modification, it may become an item that is paid on a force account basis, or it may be denied/closed with no impact to the project cost. Extra cost items identified by the 1300 contractor that CSP management concludes have no merit are carried in the total trend amount at a lower value than the contractor’s estimate of extra costs, with the value reflecting SFMTA’s assessment of the likelihood that the change would ultimately be approved through the contract dispute resolution process.

Table 2 summarizes the trends for the two construction contracts that have not attained financial close out. **It appears likely that additional contingency from Contract 1252 will be available for reallocation to unallocated contingency.**

*In the April 2018 MPR, SFMTA estimates the total cost impact of potential changes to the 1300 Contract at \$17.22 million, compared with \$20.17 million in March, a decrease of about \$3.0 million. After potential changes were accounted for, \$14.42 million in allocated contingency remained for Contract 1300 at the end of March. **The resulting contingency of 5.5% of potential remaining spending on the 1300 Contract after potential changes are accounted for is likely insufficient, and additional contingency will probably need to be allocated to this contract prior to completion. The available unallocated contingency and excess contingency for other elements of the program are very likely sufficient to allow on-budget completion of the CSP.***

Table 3 shows the overall budget, trends, and contingency status for the entire Central Subway program. *The Budget Forecast Variance, which reflects the total remaining contingency after the cost of trends is accounted for, is 18.0% of the potential remaining spending. **In the opinion of the PMOC, this contingency should be sufficient to provide a high level of confidence in an on-budget completion of the project, although increasing claims from the contractor are a concern.***

**Table 2 - Contract, Budget, and Trends for Active Construction Projects<sup>1</sup>**

	<b>1252 – Tunnel</b>	<b>1300 Stations, STS</b>
<b>Original Contract</b>	233,584,015	839,676,400
<b>Approved Contingency</b>	2,329,485	40,000,000
<b>Extra Budget for Non-Project Costs</b>	6,173,508	
<b>Approved Budget</b>	235,913,500	879,676,400
<b>Approved Changes</b>	1,363,054	8,359,906
<b>Current Contract (1252 does not include non-project costs)</b>	234,947,069	848,036,306
<b>Remaining Contingency</b>	966,431	31,640,094
<b>Potential Changes (PCCs and merited CORs)</b>	20,000	17,218,899
<b>Estimate at Completion</b>	234,967,069	865,255,205
<b>Contingency Less Trends</b>	946,431	14,421,195
<b>Spent to Date</b>	233,589,322	603,871,191
<b>Potential Left to Spend</b>	1,377,747	261,384,014
<b>Contingency Less Trends as % of Potential Cost to Complete</b>	68.7%	5.5%

<sup>1</sup> As reported in the April 2018 Central Subway Project Monthly Progress Report – SFMTA (reformatted by the PMOC).

**Table 3 - Budget and Contingency Status for Central Subway Project<sup>2</sup>**

SFMTA Central Subway Project, Budget, Costs and EAC by SCC April 30, 2018		FFGA Budget	Budget Transfers	Current Budget = Committed	Change	Base Budget	Contingency	Expenditures to Date		Remaining Budget	Cost to Complete	Estimate at Completion	Budget Forecast Variance
		\$	\$	\$	%	\$	\$	\$	%	\$	\$	\$	\$
<b>10</b>	<b>Guideway and Track Elements</b>	<b>315,926,081</b>	<b>(30,698,202)</b>	<b>285,227,879</b>	<b>-10%</b>			<b>268,356,899</b>	<b>94%</b>	<b>16,870,980</b>			
10.02	Guideway: At Grade, Semi-exclusive	2,395,143	464,857	2,860,000	19%			1,937,500	68%	922,500			
10.06	Guideway: Underground cut and cover	74,407,195	(4,590,788)	69,816,407	-6%			63,660,792	91%	6,155,615			
10.07	Guideway: Underground tunnel	224,933,257	(23,592,511)	201,340,746	-10%			193,361,691	96%	7,979,055			
10.09	Track: Direct fixation	7,293,157	(532,068)	6,761,089	-7%			5,797,916	86%	963,173			
10.10	Track: Embedded	1,601,763	(1,601,763)	-	-100%			-	0%	-			
10.12	Track: Special	5,295,566	(845,929)	4,449,637	-16%			3,599,000	81%	850,637			
<b>20</b>	<b>Stations, Stops, Terminals, Intermodal</b>	<b>432,698,735</b>	<b>153,715,820</b>	<b>586,414,555</b>	<b>36%</b>			<b>394,953,133</b>	<b>67%</b>	<b>191,461,422</b>			
20.01	At-grade station	774,913	6,827,944	7,602,857	881%			2,635,652	35%	4,967,205			
20.02	Aerial station, stop, shelter, mall, terminal, platform		2,653,209	2,653,209	NA			-	0%	2,653,209			
20.03	Underground station	412,084,888	142,371,764	554,456,652	35%			383,963,335	69%	170,493,317			
20.07	Elevators, escalators	19,838,934	1,862,903	21,701,837	9%			8,354,146	38%	13,347,691			
<b>40</b>	<b>Sitework and Special Conditions</b>	<b>232,551,627</b>	<b>(17,612,885)</b>	<b>214,938,742</b>	<b>-8%</b>			<b>204,494,651</b>	<b>95%</b>	<b>10,444,091</b>			
40.01	Demolition, clearing, earthwork	8,887,028	3,468,587	12,355,615	39%			12,078,515	98%	277,100			
40.02	Site utilities, utility relocation	29,562,587	31,505,451	61,068,038	107%			67,730,703	111%	(6,662,665)			
40.03	Haz. Material, contam'd soli removal, ground water treatment	2,957,442	4,576,686	7,534,128	155%			5,640,776	75%	1,893,352			
40.04	Environmental mitigation	3,146,216	(2,023,317)	1,122,899	-64%			557,590	50%	565,309			
40.05	Site structures, including retaining walls, sound walls	2,894,074	(187,643)	2,706,431	-6%			2,706,431	100%	-			
40.06	Pedestrian and bike access and accommodation, landscaping	14,393,910	(4,602,915)	9,790,995	-32%			3,260,655	33%	11,530,340			
40.07	Automobile, van, bus accessways, including roads and parking lots	11,919,550	(5,340,451)	6,579,099	-45%			4,963,532	75%	1,615,567			
40.08	Temporary facilities and other construction indirect costs	158,790,820	(45,009,283)	113,781,537	-28%			107,556,449	95%	6,225,088			
<b>50</b>	<b>Systems</b>	<b>108,429,774</b>	<b>(13,087,948)</b>	<b>95,341,826</b>	<b>-12%</b>			<b>33,649,217</b>	<b>35%</b>	<b>61,692,559</b>			
50.01	Train control and signals	37,447,116	(9,319,177)	28,127,939	-25%			7,619,133	27%	20,508,806			
50.02	Traffic signals and crossing protection	3,013,232	9,549,297	12,562,529	317%			11,145,048	89%	1,417,481			
50.03	Traction power supply	20,379,634	1,085,439	21,465,073	5%			11,658,153	54%	9,806,920			
50.04	Traction power distribution	16,239,951	(3,798,838)	12,441,113	-23%			1,802,370	14%	10,638,743			
50.05	Communications	28,545,305	(16,514,719)	12,030,586	-58%			1,231,660	10%	10,798,926			
50.06	Fare collection system and equipment	2,804,536	3,295,464	6,100,000	118%			152,852	3%	5,947,148			
50.07	Central Control		2,614,586	2,614,586	NA			40,001	2%	2,574,585			
<b>Subtotal (10 - 50)</b>		<b>1,089,606,217</b>	<b>92,316,785</b>	<b>1,181,923,002</b>	<b>8%</b>	<b>1,148,156,477</b>	<b>33,766,525</b>	<b>901,453,900</b>	<b>76%</b>	<b>280,469,102</b>	<b>263,941,477</b>	<b>1,165,395,377</b>	<b>16,527,625</b>
<b>60</b>	<b>ROW, Land, Existing Improvements</b>	<b>37,398,029</b>	<b>(5,151,708)</b>	<b>32,246,321</b>	<b>-14%</b>	<b>32,246,321</b>	<b>-</b>	<b>30,648,969</b>	<b>95%</b>	<b>1,597,352</b>	<b>1,597,352</b>	<b>32,246,321</b>	<b>-</b>
60.01	Purchase or lease of real estate	33,798,029	(3,732,219)	30,065,810	-11%	30,065,810	-	28,239,539	94%	1,826,271	1,597,352	29,836,891	228,919
60.02	Relocation of existing households and businesses	3,600,000	(1,419,489)	2,180,511	-39%	2,180,511	-	2,409,430	110%	(228,919)	-	2,409,430	(228,919)
<b>70</b>	<b>Vehicles</b>	<b>26,385,653</b>	<b>-</b>	<b>26,385,653</b>	<b>0%</b>	<b>13,309,000</b>	<b>13,076,653</b>	<b>10,598,347</b>	<b>40%</b>	<b>15,787,306</b>	<b>2,710,653</b>	<b>13,309,000</b>	<b>13,076,653</b>
70.01	Light Rail Vehicles	26,385,653	-	26,385,653	0%	13,309,000	13,076,653	10,598,347	40%	15,787,306	2,710,653	13,309,000	13,076,653
<b>80</b>	<b>Professional Services</b>	<b>361,568,360</b>	<b>(32,829,239)</b>	<b>328,739,121</b>	<b>-9%</b>	<b>310,518,042</b>	<b>18,221,079</b>	<b>263,631,044</b>	<b>80%</b>	<b>65,108,077</b>	<b>46,886,998</b>	<b>310,518,042</b>	<b>18,221,079</b>
80.01	Preliminary Engineering	46,317,094	(114,420)	46,202,674	0%	46,202,674	-	46,202,675	100%	(1)	-	46,202,675	(1)
80.02	Final Design	86,053,240	(24,734,909)	61,318,331	-29%	61,318,331	-	61,199,308	100%	119,023	-	61,318,331	-
80.03	Project Management for Design and Construction	191,025,800	(88,107,410)	102,918,390	-46%	89,012,545	13,905,845	70,356,422	68%	32,561,968	23,751,188	94,107,610	8,810,780
80.04	Construction Administration and Management	15,495,521	78,558,172	94,053,693	507%	91,096,881	2,956,812	74,176,900	79%	19,876,793	11,824,915	86,001,815	8,051,878
80.05	Professional Liability and Other Non-Construction Insurance	6,800,000	-	6,800,000	0%	6,800,000	-	6,340,196	93%	459,804	78,823	6,419,019	380,981
80.06	Legal, Permits, Review Fees by Other Agencies	7,242,340	970,264	8,212,604	13%	8,212,604	-	4,497,714	55%	3,714,890	3,254,766	7,752,480	460,124
80.07	Surveys, Testing, Investigation, Inspection	234,036	699,064	933,100	299%	933,100	-	857,829	92%	75,271	22,993	880,822	52,278
80.08	Start up	8,400,329	(100,000)	8,300,329	-1%	6,941,907	1,358,422	-	0%	8,300,329	7,835,290	7,835,290	465,039
<b>Subtotal (10 - 80)</b>		<b>1,514,958,258</b>	<b>54,335,839</b>	<b>1,569,294,097</b>	<b>4%</b>	<b>1,504,229,840</b>	<b>65,064,257</b>	<b>1,206,332,260</b>	<b>77%</b>	<b>362,961,837</b>	<b>315,136,480</b>	<b>1,521,468,740</b>	<b>47,825,357</b>
90	Unallocated Contingency	63,341,742	(54,335,839)	9,005,903	-86%		9,005,903		0%	9,005,903			9,005,903
<b>Total Project Costs (10 - 100)</b>		<b>1,578,300,000</b>	<b>-</b>	<b>1,578,300,000</b>	<b>0%</b>		<b>74,070,160</b>	<b>1,206,332,260</b>	<b>76%</b>	<b>371,967,740</b>	<b>315,136,480</b>	<b>1,521,468,740</b>	<b>56,831,260</b>

SCC Breakdown of Forecast Construction Costs Not Available

<sup>2</sup> Data reported in the March 2018 Central Subway Project Monthly Progress Report – SFMTA (reformatted by the PMOC).

## Change Order Control

SFMTA is maintaining its management tools for tracking potential contract changes for the 1300 Contract. *The latest CN1300 Trend Summary is dated June 13, 2018. This report shows that 80 contract modifications have been approved for a net increase in the contract value of \$8,359,906, which is an increase of \$354,000 since May 9. CORs (generated by the contractor) that have been determined to have merit and PCCs (generated by SFMTA) have a combined potential cost impact of \$16.32 million in increased contract value, slightly lower than on May 9. SFMTA expects to settle the outstanding CORs for less than the overall cost currently claimed by the contractor. SFMTA also expects to receive \$4.5 million in non-project funds to cover the cost of these pending contract changes. The expected net impact of the CORs and PCCs on the potential project cost is \$11.82 million.*

*An additional 848 items are being tracked in the Trend Log. Of these, SFMTA judged 415 items to be without merit and denied them. A further 331 items have been voided and are carried at no cost. There are 102 items covered by certified claims and NOPCs by the contractor (\$48.63 million total exposure), and 15 items are “open” or “new” and awaiting a determination of merit.*

*The potential exposure of the project to additional costs from the denied items, NOPCs, claims, and open items is \$58.00 million, which, when added to the \$11.82 million in increased project costs from merited contract changes, yields a possible exposure of the project to additional costs for the 1300 Contract of \$69.82 million. This compares to the remaining contingency for the project of \$73.71 million. **In the opinion of the PMOC, the available cost contingency for the CSP remains sufficient to address potential cost increases, although the rapidly increasing cost exposure from contractor claims is a concern.***

The Trend Log shows the following trend items with potential cost increases in excess of \$250,000:

1. # 24 - Change to grade 50 steel from specified grade 70 steel (due to availability issues) - \$572,884
2. # 36 - Extra trucking costs for contaminated soil at CTS - \$2,274,225
3. # 39 - Harder rock than anticipated for CTS slurry wall excavation - \$1,880,379
4. # 61 - Delays to installation of tangent piles at UMS - \$1,082,380
5. # 160 - Conflicting duct bank at UMS - \$581,837
6. # 176 - UMS Garage underpinning requirements - \$732,157
7. # 192 - 12-inch waterline at UMS, added scope - \$336,236
8. # 239 - Changes in construction sequence for UMS Garage - \$500,000
9. # 246 - UMS art glass installation requirements - \$690,017
10. # 272 - Obstructions to jet grout placement at UMS - \$2,060,001
11. # 341 - Change in track switch machine manufacturer at STS - \$347,670
12. # 399 - Additional monitoring instruments at CTS - \$429,777

13. # 466 - Extra work to prepare existing tunnel - \$431,423
14. # 498 - Additional traffic control requirements at 4th and King - \$500,001
15. # 524 - Changed requirements for pre-loading of UMS concourse level struts - \$1,319,593
16. # 526 - Incomplete interface design at STS - \$300,001
17. # 528 - Additional traffic control requirements for STS work package - \$1,032,302
18. # 537 - Cost of changes to the design of CTS to accommodate the plaza requested by the community - \$4,500,001 (paid from non-project funds)
19. # 543 - Change in construction sequence at CTS - \$250,001
20. #546 - Additional 12-inch water line work at YBM - \$254,106 (*decreased from \$371,507*)
21. # 580 - Missing conduit between manholes at UMS - \$250,001
22. # 636 - Changes in emergency vent design (all stations) - \$500,001
23. # 644 - Contractor-claimed change in contract requirements for pre-loading permanent struts at UMS - \$1,853,352
24. #657 - *Elevator/escalator monitor at UMS - \$1,001,907 (new)*
25. #658 - *Fire department monitor panel for UMS elevators - \$355,287 (new)*
26. #677 - *Fir department monitor panel for CTS elevators - \$376,899 (new)*
27. # 695 - Change in scope for slip-lining of 78-inch sewer on 4th Street - \$800,016
28. # 715 - Soil nail and shotcrete wall changes in Union Square Garage - \$1,365,378
29. # 840 - Change in drain piping details at UMS - \$332,252
30. # 892 - Temporary drainage to re-direct water off new ramps at UMS - \$261,851
31. # 942 - Change in ATCS for reverse running - \$400,000
32. # 968 - Design changes for UMS vertical drainage slots - \$603,910
33. # 1022 - Claim for extra costs and time due to extremely hard ground claimed by TPC during the coring for the Sequential Excavation Method (SEM) mining work - \$862,720
34. # 1032 - Escalator raceways at UMS - \$492,065
35. # 1099 - Extra costs for SEM excavation at CTS due to tunnel segments being 5 feet long - \$4,404,329
36. # 1117 - Extra costs due to concrete obstruction at CTS south platform cavern - \$583,623
37. # 1175 - Time impacts due to power pole conflict during demolition at CTS - \$3,516,164
38. # 1211 - Time impacts from extended submittal reviews and substitution request procedures - \$3,021,262

39. # 1217 - Claimed delays to SEM work at the platform invert due to compensation grout exclusion zone requirements in the contract specifications - \$900,889
40. # 1268 - Revised reinforcing steel for headhouse invert at CTS - \$1,241,941
41. # 1299 - Claimed extra costs for a schedule delay to the train control subcontract - \$2,000,001
42. # 1311 - Claimed extra costs for delays to the CTS south platform center drift excavation due to restrictions caused by compensation grouting - \$675,952
43. # 1352 - Acceleration costs for station box at UMS - \$300,001
44. # 1373 - Extra costs for jet grouting complications at Macy's basement at UMS - \$585,521 (increase from \$500,001)
45. # 1378 - General claimed extra costs for SEM work at CTS - \$5,457,322
46. #1406 - General claim at YBM - \$604,697 (new)
47. # 1424 - Extra work due to changes in form-savers and couplers at roof to wall connection at YBM - \$250,001
48. # 1479 - Large volume of water inflow at end of probe - \$300,000
49. #1485 - Conflict between YBM headhouse column reinforcing steel and temporary struts - \$98,187 (new)
50. # 1571 - Increase in allowance for DRB costs - \$250,000
51. # 1593 - Added waterproofing at tunnel interface at UMS - \$879,690 (new)
52. # 1606 - Claim of defective specifications at YBM - \$7,509,028 (new)
53. # 1669 - Extra quantity of compensation grouting material all stations - \$857,500 (new)
54. # 1670 - Differing site conditions at CTS - \$1,000,001 (new)
55. #1689 - Costs to provide hardened rail - \$3,147,867 (new)

**The PMOC notes that there were several new trends with costs in excess of \$250,000 in the current month. The total cost exposure from trends over \$250,000 increased by about \$500,000 between May and June.**

In addition to these large potential cost increases, the Trend Log includes the following major cost savings:

1. Deletion of compensation grouting bid items at YBM - (\$1,833,869)
2. Deletion of the Air Replenishment System (ARS) - (\$4,689,000)
3. Replace specified Closed Circuit Television (CCTV) equipment with alternate for all stations - (\$1,600,000)

## Funding

Federal, state, and local project funding and expenditures are shown in Table 4. The awarded funding now represents 93.8% of the project budget.

**Table 4 - Project Funding**

Source	Committed (\$1,000)	Awarded (\$1,000)
<b><u>Federal</u></b>		
New Starts	942,200	919,182
Congestion Mitigation	41,025	41,025
<i>Federal Subtotal</i>	983,225	960,207
<b><u>State</u></b>		
TCRP	14,000	14,000
State RIP	88,000	12,498
Prop. 1B / PTMISEA	307,792	307,792
Prop. 1A / HSR	61,308	61,308
<i>State Subtotal</i>	471,100	395,598
<b><u>Local</u></b>		
Prop. K Sales Tax	123,975	123,975
<i>Local Subtotal</i>	123,975	123,975
<b>Project Total:</b>	<b>1,578,300</b>	<b>1,479,780</b>

## E. PROJECT SCHEDULE STATUS

SFMTA prepared an update of the master program schedule in May representing progress on the project through April 2018. SFMTA continues to reject schedule updates from the contractor. SFMTA has directed the contractor to make corrections to the schedule logic, but the contractor has not complied with this direction. As a result, the schedule forecasts for the project are based on SFMTA's version of the schedule.

*As of the end of April 2018, the project was 384 days late, based on the projected RSD of January 14, 2020. The substantial completion date for the 1300 Contract is now forecast on July 26, 2019, which is 532 days later than the original date (February 9, 2018). The latest schedule update indicates a 33 day extension to the projected RSD. An established schedule BHAG to complete the CTS headhouse invert slab by March 31 was missed and is now expected to be achieved in late June. **The delayed completion of this critical path work is the cause of the 53-day delay to the forecast RSD over the past two months. Further delays are expected to occur until the CTS headhouse invert slab is completed.*** The delay has been caused by the addition of waterproofing features at CTS to provide additional protection from water leaks and changes to the design of reinforcing steel in the CTS headhouse invert slab. The modified waterproofing system was motivated by the leaks experienced at YBM.

Major delay claims and NOPCs by TPC for CTS and the other work packages are pending resolution. SFMTA and TPC have been addressing the claims through the DRB process and executive level meetings. Thus far, resolution on the claims has not been reached. The contractor is pushing for a "global settlement" that awards it significant additional time and associated

extended overhead costs. SFMTA is insisting that the various claims be considered individually, with any merited time extensions and costs being included in contract modifications. **The PMOC supports the approach of considering each claim on its individual merits.**

The schedule for installation and testing of the ATCS is the subject of major delay claims, and it is uncertain how delays to the ATCS work could impact the project critical path. SFMTA has requested an updated schedule from the train control supplier, which has not been received in critical path format. *SFMTA has initiated contract actions to remove the ATCS work from the 1300 Contract.* SFMTA still expects to receive a detailed schedule for ATCS work from Thales in the coming weeks. ***The PMOC encourages SFMTA to quickly complete the contract actions for ATCS to avoid schedule delays.***

The critical path for the construction work still flows through the CTS headhouse concrete work, electrical activities, STS startup and testing, commissioning, and pre-revenue activities. Work at UMS is close to the critical path so that any delays at UMS or time-savings at CTS may cause a change in the critical path.

SFMTA and TPC have been establishing BHAGs as a way to focus the project team's attention on advancing project work and to encourage teamwork among SFMTA and TPC staff to removing barriers to completion of the work.

Table 5 shows the latest BHAGs and the status for each work package in the 1300 Contract.

**Table 5 - Interim BHAGs for Construction Progress**

Milestone	Target Date	Actual Date	Status
<b>CTS</b>			
Complete headhouse invert	5/31/2018	<i>Expected late June</i>	Delayed from 3/31/2018 due to redesign
Complete cavern final lining	9/1/2018	TBD	Invert construction underway
Complete all concrete	12/31/2018	TBD	
<b>UMS</b>			
Complete roadway restoration:			
• O'Farrell/Stockton	6/1/2018	TBD	Delayed from 3/13/2018
• Ellis/Market	6/1/2018	TBD	Delayed from 3/1/2018
Closure of roof openings:			
• 1A	5/15/2018	TBD	Delayed from 5/1/2018
• 3B	8/1/2018	TBD	Utilities need to be completed
Complete all concrete	7/1/2018	TBD	New BHAG
<b>YBM</b>			
All station finishes complete	9/21/2018	<i>TBD</i>	
Complete under-surface deck	5/3/2018	<i>5/31/2018</i>	
Water leak repairs completed	6/1/2018	<i>TBD</i>	<i>Repairs could extend into July</i>
Finish sewer main at Howard St.	6/15/2018	<i>TBD</i>	<i>Work progressing very slowly</i>

Milestone	Target Date	Actual Date	Status
STS <i>Decision on intersection work plan</i>	5/1/2018	TBD	<i>Delayed from 2/2018</i>
<i>Track to CTS</i>	6/1/2018	TBD	<i>SSD non-responsive</i>
<i>Tunnel walkway to UMS</i>	4/14/2018	6/1/2018	<i>Forecast 7/15/2018</i>

**In the opinion of the PMOC, the BHAGs continue to be missed and are of questionable value in mitigating delays. The PMOC noted that BHAGs were discussed at the YBM and STS work package meetings in early June.**

The PMOC and SFMTA convened a schedule workshop on July 26 and 27, 2017 with the objective of agreeing on an approach to establishing a reliable forecast of the project RSD. The PMOC issued a report documenting the results of the workshop and identifying action items relative to the schedule. SFMTA and the PMOC reviewed the status of the action items on October 17, 2017. The remaining open action items include:

1. Review and confirm schedule for procurement of ATCS hardware, software, and testing. The ATCS supplier is preparing an update of its schedule, which is pending. SFMTA is implementing contract actions that will give it more direct control over the ATCS work. *SFMTA expects to receive a detailed schedule for ATCS work soon.*
2. Conduct a risk assessment to identify a reasonable range for the RSD recognizing the schedule risks. The PMOC met with SFMTA to review the current status of the risk analysis. SFMTA completed refinements to the analysis and provided results of the work in April. *SFMTA delivered a report on the schedule risk analysis to FTA on June 20, 2018. The PMOC will review this report in the coming weeks. **In the opinion of the PMOC, until a critical path schedule for the ATCS work is received from Thales and the contract modifications to remove the ATCS work from the 1300 contract are complete, significant risks to the schedule are associated with the ATCS work. Until these risks are retired or better defined, it will be difficult to establish a reliable RSD.***
3. If SFMTA intends to pursue a Revenue Service Demonstration, prepare a plan that identifies the work that must be complete in order to start such a demonstration. Identify a range of dates by which the required work is likely to be complete. *SFMTA is currently not pursuing a demonstration of revenue service. This item is closed.*

**The PMOC supports SFMTA's planned approach to identifying a range for the RSD for the project.**

### Project Schedule Data

Earned Value (EV): \$1,213,975,733, an increase of \$10.61 million from March.

Planned Value (PV): \$1,518,305,821, a planned increase of \$2.20 million from March.

Going forward the planned earned value for each month should be substantially lower because the baseline schedule projected Substantial Completion in February 2018. Actual earned value each

month should generally exceed the planned earned value for the month for the remainder of the project.

Schedule Performance Index (SPI): *0.80*. SPI is a measure of schedule efficiency on a project. It is the ratio of earned value to planned value. An SPI equal to or greater than 1.0 indicates more work was completed than planned and a value of less than 1.0 indicates less work was completed than planned. A value of equal to or greater than 0.9 reflects satisfactory performance, considering the margin of error in estimating both earned value and planned value. The current value of *0.80* indicates that the project is significantly behind schedule.

Table 6 shows the status of the schedule milestones established for the project.

**Table 6 - Schedule Milestones**

(P = Planned Date, A = Actual Date, F = Forecast Date)	
Preliminary Engineering (PE):	Authorized in July 2002 (A)
Record of Decision:	Issued November 26, 2008 (A)
Final Design (FD):	Authorized in January 2010 (A)
FFGA Request:	Submitted September 2011 (A)
FFGA Executed:	October 11, 2012 (A)
Ground Breaking: (Utility Relocation Contract)	February 9, 2010 (A)
Tunnel excavation complete (hole through):	June 2, 2014 (SB); June 11, 2014 (NB) (A)
Cross passages complete:	December 20, 2014 (P); April 15, 2015 (A)
Tunneling substantial completion:	April 15, 2015 (A)
Station construction Notice to Proceed (NTP):	June 17, 2013 (A)
Station construction substantial completion:	February 24, 2018 (P); July 26, 2019 (F)
RSD:	December 26, 2018 (P); January 14, 2020 (F)

Schedule Contingency Management criteria were developed from the FTA Risk Assessment prior to entry into Final Design (FD). Minimum schedule contingency levels at various project milestones or “Hold Points” were agreed to with SFMTA at Risk Workshop #4, held in 2009. The FTA recommended schedule contingency for the current stage of the project is 4.0 months. *The current schedule reflects about 13 months of negative buffer float. Applying the recommended schedule float to SFMTA’s current RSD forecast yields a RSD estimate of May 2020.*

### **Critical Path Summary (*Baseline Schedule*)**

CTS Install Guidewalls, Slurry Walls, and Install Surface Deck (complete)  
 CTS Excavate Headhouse and Bracing (complete)  
 CTS SEM and Install Supports (underway)  
 CTS Headhouse Structural Concrete/Remove Bracing  
 CTS Install M/E/P Equipment  
 CTS Start-up and Testing  
 CTS P-1254R Commissioning of Station

## Safety and Security Certification/Pre-Revenue Activities

RSD on December 26, 2018 (currently forecast *January 14, 2019*)

**Three Month Look-ahead**

The following activities are planned over the next three months:

***1300 Contract******UMS***

- *Complete utility placement, backfill, and paving at the Stockton Street intersections with O'Farrell Street and Ellis Street*
- Continue exterior finishing work at the plaza level of the Union Square Garage and the north entrance
- *Complete concourse level slabs, wale encasements, and shotcrete walls in the north concourse*
- *Complete encasement of permanent walers in the main station box*
- Install M/E/P throughout the station
- *Complete construction of interior walls throughout the station*
- Install the escalators in the south concourse

***CTS***

- Completion of the invert slabs in station and crossover caverns and the headhouse
- Continue placement of final linings in the crossover and platform caverns
- Start bottom-up construction of the headhouse interior walls and floors
- Re-start construction of final lining for emergency exit at north end of station

***YBM***

- *Complete repairs of groundwater leaks in the headhouse at the invert level*
- Install mechanical and electrical equipment at the invert level of the headhouse
- *Install electrical equipment in the main electrical room and traction power room*
- *Complete placement of the headhouse undersurface deck*
- Continue construction of stairs within the station box and emergency egress stairs
- Continue M/E/P rough-in and interior work on the mezzanine and concourse levels
- Continue finishes work at the platform level
- Complete utility work at 4th and Howard Street and 4th and Folsom Street intersections above the station box *and start street restoration work*

- Install escalators and elevators

### STS

- *Complete OCS pole installation*
- *Resolve requirements for traffic control and construction staging for completion of street restoration work along 4th Street south of I-80*
- *Complete street reconstruction at Brannan and King street intersections with 4th Street*
- Obtain Encroachment Permit from Caltrans for construction in the I-80 ramp/Bryant Street area
- *Complete street reconstruction, installation of trolley coach OCS, and traction power equipment at the 4th and Bryant intersection*
- *Obtain hardened rail for project use*
- Plan for construction of the trackway and installation of track along 4th Street
- Install track from YBM through UMS and on toward CTS
- Construct tunnel walkways
- Continue construction of surface level station at Brannan Street
- De-assign ATCS subcontract work from the 1300 Contract and prepare detailed schedule for ATCS completion
- Conduct field inspection of 4th and King switch control equipment to determine design requirements for advancing final switch and signal installation
- *Continue installation of electrical conduits in tunnels*
- *Continue pulling traction power cables along 4th Street*

The PMOC expects to attend the following meetings:

- *Weekly Management (July 9, July 30, and September 4, 2018)*
- *Weekly Contract 1300 Construction Progress Meetings (July 10/11, July 31/August 1, and September 4/5, 2018)*
- *Weekly Configuration Management Board (CMB) (July 11, August 1, and September 5, 2018)*
- *CSP PMOC Status Meetings (July 10, July 31, and September 4, 2018)*
- *CSP Risk Management Meeting (August 2 and September 6, 2018)*
- *FTA/QPRM (August 2, 2018)*

## F. QUALITY ASSURANCE AND QUALITY CONTROL

### QA/QC Plan Implementation

SFMTA's Quality Assurance Manager (QAM) retired from the project in May 2018. A replacement has been identified and was due to start work on the project in June 2018.

The 1300 contractor's staff includes a Contractor's Quality Manager (CQM), who reports to the Contractor's Management at an organization level superior to the contractor's Project Manager. The CQM is provided by a subcontractor. The reporting structure is to provide the CQM with direct access to the contractor's Principal Officers. A Contractor Non-conformance Report (CNCR) Log for identifying, correcting, documenting, and controlling non-conformances is maintained by the contractor and reviewed at weekly status meetings for each work package. Subsequent work may not progress for work that is the subject of a Corrective Action Request (CAR) until conditions averse to quality are corrected. In the event that the contractor does not issue a CNCR, SFMTA may issue a Non-conformance Notice (NCN) where non-conforming work is identified by SFMTA's quality assurance staff.

The quality concerns for the 1300 Stations Contract identified in the SFMTA April monthly report included issues identified in the previous month, along with the following:

*“CNCR 354, which documents that standard strength (hardness) and not high strength 115 RE rail has been furnished and is currently being installed by Tutor Perini Corporation (TPC) the C1300 Contractor. CNCR 354 was dispositioned as Use-As-Is and was then rejected by SFMTA and returned to TPC QC to address the requirements of (specification section) 34 11 14 Rail. SFMTA has subsequently written a letter to TPC directing the removal of the non-conforming rail. Meanwhile, at a meeting with TPC and TPC's track work F & I Subcontractor, SFMTA QA was informed by TPC's Project Manager that CNCR 354 would be voided. SFMTA QA concern is that that CNCR 354 will be voided predicated by TPC perceived ambiguities in the Contract Documents; without consideration of other Contract Document requirements. This issue will be closely monitored by SFMTA QA.”*

***The PMOC recommends that SFMTA complete its review of its QA procedures and process to determine how the non-conforming rail was accepted and installed for a significant portion of the alignment before the issue was identified. The PMOC also recommends that SFMTA assess its design control procedures to identify how to avoid conflicting requirements for specified materials in different portions of the specification.***

The QAM was conducting a surveillance of quality control related to the water leaks that have appeared in the YBM station. The status of that surveillance was not reported.

*As of May 24, 2018, TPC's Quality Manager had filed 362 CNCRs (one new since the last report). Seven new items were under review, seven other items had responses identified but not yet approved, the proposed responses to 16 items were disapproved, and 26 items had approved responses that were not yet implemented. In addition, 267 items were closed (six more than on April 25) and 38 items had been voided.*

## G. AMERICANS WITH DISABILITIES ACT (ADA) COMPLIANCE

There are no ADA issues for the project at this time.

## H. SAFETY AND SECURITY

### Safety and Security Management Plan

An updated SSMP Revision 2, dated February 2, 2014, was submitted to FTA on May 2, 2014. The SSMP outlines the plans needed prior to revenue operations. These plans include the Rail Activation Plan (RAP), the System Integration Test Plan, the Safety and Security Certification Plan (SSCP), and the Pre-Revenue Operations and Start-up Plan. SFMTA has completed the SSCP, which is being used to guide safety certification activities. The initial draft of the RAP was completed with the latest update of the PMP. The System Integration Test Plan and the Pre-Revenue Operations and Start-up Plan are expected to be provided after SFMTA hires the Start-up and Testing Manager for the program.

### Fire and Life Safety/Safety and Security Issues

The Construction Specification Conformance Checklists have been completed and approved for all construction packages. In September 2013, the CPUC staff began attending monthly as-built meetings to review the completed items. All items related to the tunnel construction have been certified and accepted by SFMTA's safety staff. The certification work was started to address the station construction items in 2016. *As of June 11, 2018, 244 of the 1660 items on the Safety and Security Conformance Checklist were approved and 22 items required follow-up responses from the SFMTA construction team. Fifteen items were under review by the committee. The San Francisco Fire Department (SFFD) regularly attends the now combined FLSC and SSCRC meetings.*

### Construction Safety

*The 1300 Contract has been experiencing an increase in minor construction accidents recently. SFMTA is monitoring how TPC is implementing its Job Safety Analysis process to identify and mitigate sources of increased injury risk. There were seven first-aid incidents in the month of April 2018, one of which required medical treatment and was recordable. The performance metrics relating to accidents per working hour remain well below the OSHA goals for similar construction, despite the recent unfavorable trends. The current accident records for the 1300 Contract are shown in Table 7.*

**Table 7 - Construction Safety Data**

<i>Through April 2018</i>	No. of Incidents	Incident Rate <sup>1</sup>	Goal
<b>1300 Contract</b>			
OSHA Recordable Accidents	10	0.72	<3.4
Job Transfer/Restricted Duty Incidents	0	0	NA
Lost Time Incidents	2	0.14	<1.6
Total Incidents	12	0.87	NA

<i>Through April 2018</i>	No. of Incidents	Incident Rate <sup>1</sup>	Goal
Hours Worked	2,769,108		

<sup>1</sup>OSHA incident rate = incidents x 200,000/hours worked.

## I. PROJECT RISK, RISK MANAGEMENT, AND RISK MITIGATION

SFMTA conducts monthly meetings to review the status of identified risks, monitor the implementation of mitigation measures, identify new risks, and evaluate the probability and potential impacts of existing and newly identified risks. The current major risks to the project address the potential for further delays to the construction of the stations, which cannot be mitigated or recovered, resulting in further delays to the RSD. At the Risk Mitigation meeting on April 3, 2018, these and other major remaining project risks were evaluated. The outcome of the risk meeting is documented in Appendix D. *The PMOC did not attend the June Risk Mitigation Meeting.*

The PMOC noted the following significant items of discussion at the April meeting:

- Risk 248 – Production rate for mining work at CTS being less than planned was retired, as the mining work has been completed.
- Risk 234 – Damage to adjacent buildings from mining work at CTS due to settlement is being monitored and likely can be retired soon. No significant settlement has been detected. Risk 52, which addresses possible damage to utilities above the CTS caverns also should be retired soon. At some point, SFPUC should provide a release to SFMTA documenting the lack of damage to its facilities.
- Risk 249 – Inability to re-sequence activities that are currently shown as finish to start is being considered for downgrading (by reducing the probability of occurrence), as TPC has been advancing work activities to save time. It appears that there will continue to be opportunities to advance work compared to the sequence shown in the baseline schedule.
- Risk 205 – Delays and higher costs due to poor relationships between TPC and SFMTA due to slow/delayed contract modifications was discussed. SFMTA is focusing on clearing trend items where negotiations are complete and where work has been documented with extra work tags. About half of the outstanding 700 trends are in these categories. Where negotiations are complete and agreement has not been reached, SFMTA will issue unilateral CMods. SFMTA has issued about seven such modifications, but TPC has not provided the required forms that document how much of the work is by subcontractors. Until those forms are received, SFMTA cannot issue payment.
- Risks 229 and 230 – Delays to system acceptance testing and commissioning can be better defined once SFMTA receives a detailed and coordinated schedule for the train control work (expected in the coming weeks). SFMTA will be updating the RAP when the new Start-up and Testing Manager is hired.
- Risk 36 – Damage to adjacent buildings due to grouting operations at UMS is a candidate for retirement.

- The risk of delays and extra costs due to water leakage at YBM and CTS was discussed. It was noted that this risk was realized at YBM and the impacts are occurring. Crews are working to mitigate the leaks. The cost of the repairs may be borne by the project. At CTS, mitigation measures to reduce this risk are being implemented. The mitigation measures have resulted in delays of two to three weeks and costs that are yet to be determined.

**The PMOC encourages SFMTA to continue to identify new risks associated with upcoming building finishes and M/E/P work, as the major risks associated with civil work and related differing site conditions are being retired.**

SFMTA has been applying updated schedule risks to a Monte Carlo analysis of the program schedule in order to establish a range of likely construction completion dates and revenue service dates. *SFMTA provided an updated report on the schedule risk assessment to FTA on June 20. The PMOC will be reviewing this document in the coming weeks. The PMOC recommends that the risk assessment and schedule forecast be further updated once the detailed schedule for completion of ATCS installation and testing has been delivered by Thales. Significant schedule risk is associated with the unknown schedule for ATCS work and this risk can be better evaluated once a detailed schedule is available.*

**In the opinion of the PMOC, SFMTA is taking an appropriate approach to identifying and quantifying the potential impacts of the remaining schedule risks to the project. The outcome of the SFMTA risk assessment is expected to be a range of likely RSDs for the project.**

## **J. ACTION ITEMS AND RECOMMENDATIONS**

Table 8 on the following page shows the current action items for SFMTA. Table 9 provides a summary of the currently active PMOC recommendations. Closed recommendations are removed from the table one month after closure.



**Table 9 – Active PMOC Recommendations**

<b>Number</b>	<b>Date Identified</b>	<b>Recommendation</b>
1	12/27/2017	SFMTA and the contractor should continue to use the DRB process as a tool to resolve contract disputes.
2	12/27/2017	Required cost and schedule contingencies should be reevaluated when CTS excavation and placement of the invert slab of the headhouse is complete. <i>Headhouse invert slab now scheduled for completion in June 2018.</i>
3	12/27/2017	The CSP Management Team should assess the impacts that schedule acceleration may be having on the quality program for the project and make any necessary adjustments needed to assure that quality is not compromised.
4	12/27/2017	The status of BHAGs should be discussed at each work package status meeting in order to improve the effectiveness of the goals in advancing critical project work.
5	12/27/2017	The trend log tracking should include the amount of time that has passed from the initial identification of the trend.
6	1/10/2018	SFMTA should immediately prepare and implement a plan for filling key positions, including the Program Director and Resident Engineer openings. The PMOC will monitor the agency's progress in recruitment and hiring of needed staff. RE positions filled. Program Manager and Start-up and Testing Manager remain open.
7	1/10/2018	SFMTA should evaluate the current and future staffing levels and expertise required to address outstanding contract issues while effectively managing ongoing construction and preparing for systems testing and start-up activities. The PMOC supports the concept of assigning a dedicated claims management team, which has been partially implemented.
8	1/10/2018	SFMTA should work with the City to address problems in contract management associated with the switch to a new financial management system. Some contract modifications have been executed.
9	1/10/2018	SFMTA should now focus on updating the risks and mitigation strategies to reflect the transition of the work from excavation and major structural supports to M/E/P and systems installation and testing. A specific risk of delays due to contractual issues with the ATCS system would appear to be a concern.

Number	Date Identified	Recommendation
10	2/23/2018	The PMOC recommends that SFMTA quickly resolve the ongoing contractual issues regarding the schedule for and management of the ATCS to avoid schedule delays. SFMTA has been unable to obtain submittals for the ATCS design and equipment procurement, making it impossible to confirm the completion status of the work.
11	2/23/2018	The PMOC recommends SFMTA immediately resolve differences of opinion regarding skills required for the Start-up and Testing Manager and fill this position.
12	2/23/2018	The PMOC recommends that the potential risk of CPUC having insufficient staff to witness required tests be monitored in the risk register and mitigation strategies be developed.
13	3/11/2018	SFMTA management should work with SSD and CSP management to assure that traffic control requirements appropriately balance the needs of the project and the traveling public. A partnering approach may be effective in addressing TCP issues. <i>The requirements for traffic control for street restoration at the remaining intersections along 4th Street should be escalated to the Director of Transportation.</i>
14	4/12/2018	The PMOC recommends that the risk assessment and schedule forecast be updated once the detailed schedule for completion of ATCS installation and testing has been delivered by Thales. Significant schedule risk is associated with the unknown schedule for ATCS work and this risk can be better evaluated once a detailed schedule is available.
15	5/17/2018	The PMOC recommends that SFMTA quickly determine what course of action to take in response to the installation of standard, rather than hardened rail for the project's trackwork. Replacement rail should be procured as soon as possible to minimize delays to the project. <i>SFMTA has initiated rail procurement.</i>
16	6/21/2018	<i>The PMOC recommends that SFMTA complete its review its QA procedures and process to determine how the non-conforming rail was accepted and installed for a significant portion of the alignment before the issue was identified. The PMOC also recommends that SFMTA assess its design control procedures to identify how to avoid conflicting requirements for specified materials in different portions of the specification.</i>

**APPENDIX A. LIST OF ACRONYMS**

AC	Actual Cost
ADA	Americans with Disabilities Act
APTA	American Public Transportation Association
ARS	Air Replenishment System
ATCS	Automated Train Control System
BART	Bay Area Rapid Transit
BCE	Baseline Cost Estimate
BHAG	Big Hairy Audacious Goal
BRT	Bus Rapid Transit
Caltrans	California Department of Transportation
CAR	Corrective Action Request
CCTV	Closed Circuit Television
CFR	Code of Federal Regulations
CLIN	Contract Line Item Number
CM/GC	Construction Manager/General Contractor
CMB	Configuration Management Board
CMod	Contract Modification
CNCR	Contractor Non-Conformance Report
COR	Change Order Request
CPI	Cost Performance Index
CPUC	California Public Utilities Commission
CQM	Contractor's Quality Manager
CSP	Central Subway Project
CTS	Chinatown Station
DF	Designated Function
DRB	Dispute Review Board
EV	Earned Value
FD	Final Design
FEIR	Final Environmental Impact Report
FEIS	Final Environmental Impact Statement
FFGA	Full Funding Grant Agreement
FLSC	Fire and Life Safety Committee
FMP	Fleet Management Plan
FRA	Federal Railroad Administration
FTA	Federal Transit Administration
IRP	Independent Review Panel
LONP	Letter of No Prejudice
LRT	Light Rail Transit
LRV	Light Rail Vehicle

---

M/E/P	Mechanical, Electrical, and Plumbing
MMRP	Mitigation Monitoring Reporting Program
MOU	Memorandum of Understanding
MPR	Monthly Progress Report
MPS	Master Project Schedule
Muni	Common Public Reference to SFMTA
NCN	Non-conformance Notice
NCR	Non-conformance Report
NEPA	National Environmental Policy Act
NOPC	Notice of Potential Claim
NTP	Notice to Proceed
O&M	Operations & Maintenance
OCS	Overhead Contact System
OHA	Operational Hazard Analysis
OP	Oversight Procedure
PCC	Proposed Contract Changes
PE	Preliminary Engineering
PHA	Preliminary Hazard Analysis
PMOC	Project Management Oversight Contractor
PMP	Project Management Plan
PTMISEA	Public Transportation Modernization, Improvement, and Service Enhancement Account
PV	Planned Value
QA/QC	Quality Assurance/Quality Control
QAM	Quality Assurance Manager
QPRM	Quarterly Progress Review Meeting
QTR	Quarter
RAMP	Real Estate Acquisition Management Plan
RAP	Rail Activation Plan
RCMP	Risk and Contingency Management Plan
RE	Resident Engineer
RFI	Request for Information
ROD	Record of Decision
RSD	Revenue Service Date
SBE	Small Business Enterprise
SCIL	Safety Certifiable Item List
SCP	Safety Certification Plan
SEIS	Supplemental Environmental Impact Statement
SEM	Sequential Excavation Method
SEPP	Security and Emergency Preparedness Plan

SFDPW	San Francisco Department of Public Works
SFFD	San Francisco Fire Department
SFMTA	San Francisco Municipal Transportation Agency
SFPUC	San Francisco Public Utilities Commission
SIT	Systems Integration Test
SOP	Standard Operating Procedure
SPI	Schedule Performance Index
SSCP	Safety and Security Certification Plan
SSCRC	Safety and Security Certification Review Committee
SSCVR	Safety and Security Certification Verification Report
SSD	Sustainable Streets Division
SSMP	Safety and Security Management Plan
SSO	State Safety Oversight
SSP	System Security Plan
SSPP	System Safety Program Plan
STS	Surface, Track, and Systems
TBD	To Be Determined
TBM	Tunnel Boring Machine
TCP	Traffic Control Plan
TPC	Tutor Perini Corporation
TSA	Transportation Security Administration
TVA	Threat and Vulnerability Analysis
U.S.C.	United States Code
UMS	Union Square/Market Street Station
VRF	Variable Refrigerant Flow
YBM	Yerba Buena/Moscone Center Station
YOE	Year of Expenditure

**APPENDIX B. SAFETY AND SECURITY CHECKLIST**

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Safety and Security Management Plan	<b>2014</b>	<b>2011</b>	Revision 1 Update submitted to FTA 02/25/2011. Not submitted to FRA. Revision 2 submitted to FTA on May 2, 2014.
Safety and Security Certification Plan (SSCP)	<b>2011</b>		SSCP was revised 10/2011. Revision 1 was developed in November 2011. Not submitted to FRA.
System Safety Program Plan (SSPP)	<b>2009</b>	<b>2009</b>	SSPP dated 03/13/2009 submitted to FTA 07/31/2009. Not submitted to FRA.
System Security Plan (SSP) or Security and Emergency Preparedness Plan (SEPP)	<b>2009</b>		Not submitted to FTA. Not submitted to FRA.
Construction Safety and Security Plan	<b>2012</b>		Health and Safety. Construction Safety Standards Revision 3, June 27, 2012.
<b>Safety and Security Authority</b>	<i>Y/N</i>		<b>Notes/Status</b>
Is the grantee subject to 49 CFR Part 659 state safety oversight requirements?	Y		
Has the state designated an oversight agency as per Part 659.9?	Y		California Public Utilities Commission (CPUC) Consumer Protection & Safety Division 505 Van Ness Avenue San Francisco, CA 94102 (415) 703-1017 phone (415) 703-1758 fax Point of contact: Arun Mehta

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Has the oversight agency reviewed and approved the grantee's SSPP as per Part 659.17?	Y		SFMTA currently operates its LRT system in compliance with an SSPP approved by the CPUC. These plans will be revised, as required, to incorporate the addition of the CSP during the late construction and early testing phase and submitted to the CPUC for approval prior to the planned start of revenue operations.
Has the oversight agency reviewed and approved the grantee's Security Plan or SEPP as per Part 659.21?	Y		See above.
Did the oversight agency participate in the last Quarterly Program Review Meeting?	N		
Has the grantee submitted its safety certification plan (SCP) to the oversight agency?	Y		SFMTA submitted the SSCP to CPUC staff for review and Commission approval during the preliminary engineering phase. The plan was approved in March 2009. The SSCP revised in November 2011 was submitted to the CPUC and was approved. CPUC attends monthly certification review meetings conducted by SFMTA.
Has the grantee implemented security directives issues by the Department Homeland Security, Transportation Security Administration?	N/A		Currently, there are no TSA directives or programs applicable to the project. If any arise during the course of the project, the activities to comply will be developed and shown on a revision of the project safety and security activities schedule.

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
<b>SSMP Monitoring</b>			
Is the SSMP project-specific, clearly demonstrating the scope of safety and security activities for this project?	Y	The PMOC reviewed the CSP SSMP and provided a spot report to FTA in May 2011. FTA approved the CSP SSMP on May 16, 2011. A follow-up Adherence Audit was conducted September 14-16, 2011. The audit found that CSP is conducting its activities in accordance with the SSMP.	
Grantee reviews the SSMP and related project plans to determine if updates are necessary?	Y	SSMP Revision 2 was submitted to FTA on May 2, 2014.	
Does the grantee implement a process through which the Designated Function (DF) for Safety and DF for Security are integrated into the overall project management team? Please specify.	Y	Safety and security are under the direction of the SFMTA Safety and Security Manager and supplemented by Project Management/Construction Management consultant staff, including a Safety and Security Certification professional who has been dedicated to supervise project Safety and Security Certification.	
Does the grantee maintain a regularly scheduled report on the status of safety and security activities?	Y	Safety and security certification status and activities are reported in the weekly construction progress meetings and the CSP Monthly Progress Report.	
Has the grantee established staffing requirements, procedures, and authority for safety and security activities throughout all project phases?	Y		
Does the grantee update the safety and security responsibility matrix/organizational chart as necessary?	Y	The PMOC found the revised matrix in the SSMP, Rev. 1, 02/08/11, to be compliant.	
Has the grantee allocated sufficient resources to oversee or carry out safety and security activities?	Y		

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Has the grantee developed hazard and vulnerability analysis techniques, including specific types of analysis to be performed during different project phases?	Y		CSP has prepared a Preliminary Hazard Analysis Report, Rev. 0, April 23, 2009. Corrective actions and analysis for different project phases have been identified in the report.
Does the grantee implement regularly scheduled meetings to track to resolution any identified hazards and/or vulnerabilities?	Y		
Does the grantee monitor the progress of safety and security activities throughout all project phases? Please describe briefly.	Y		Safety and Security is an ongoing agenda item for the current construction contract (1300) work package status meetings. The status of safety and security certifications is reviewed at weekly project management meetings.
Does the grantee ensure the conduct of preliminary hazard and vulnerability analyses? Please specify analyses conducted.	Y		
Has the grantee ensured the development of safety design criteria?	Y		Design is complete and construction is underway.
Has the grantee ensured the development of security design criteria?	Y		Design is complete and construction is underway.
Has the grantee ensured conformance with safety and security requirements in design?	Y		Certification checklists have been developed. Certification is achieved through monthly meetings. Design is complete and construction is underway.

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Has the grantee verified conformance with safety and security requirements in equipment and materials procurement?	Y		Safety and Security Conformance checklists have been prepared for each of the construction contracts. All certifiable elements of the Tunnel work have been certified and accepted by SFMTA Safety. Certification reviews are underway for the stations contract.
Has the grantee verified construction specification conformance?	Y		This is on-going as construction progresses and verified through the Safety and Security Certification process
Has the grantee identified safety and security critical tests to be performed prior to passenger operations?	N		Currently being developed.
Has the grantee verified conformance with safety and security requirements during testing, inspection, and start-up phases?	N		<i>Project is in construction, with RSD about 17 months in the future.</i>
Does the grantee evaluate change orders, design waivers, or test variances for potential hazards and/or vulnerabilities?	Y		
Has the grantee ensured the performance of safety and security analyses for proposed work-arounds?	N/A		Currently no work-arounds have been identified.

Central Subway Project Overview		
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit	
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction	
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build	
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i> <b>Status</b>
Has the grantee demonstrated through meetings or other methods, the integration of safety and security in the following: <input type="checkbox"/> Activation Plan and Procedures <input type="checkbox"/> Integrated Test Plan and Procedures <input type="checkbox"/> Operations and Maintenance Plan <input type="checkbox"/> Emergency Operations Plan	In Process	Second draft of Rail Activation Plan has been completed. An Integration Matrix has been implemented for all disciplines including safety and security concerns. <i>Grantee intends to hire a testing and start-up manager who will develop the plans and procedures. This hire is becoming a critical activity.</i>
Has the grantee issued final safety and security certification?	N	Project is in the construction phase.
Has the grantee issued the final safety and security verification report?	N	Project is in the construction phase.
<b>Construction Safety</b>		
Does the grantee have a documented/implemented Contractor Safety Program with which it expects contractors to comply?	Y	Health and Safety Construction Safety Standards Revision 3, June 27, 2012.
Does the grantee's contractor(s) have a documented companywide safety and security program plan?	Y	
Does the grantee's contractor(s) have a site-specific safety and security program plan?	Y	The remaining active contractor has a plan. Contract documents require that the contractor follows an Environmental Health and Safety Program, specific to the contract work.
Provide the grantee's OSHA statistics compared to the national average for the same type of work?	Y	Provided in the Central Subway Monthly Progress Report.

<b>Central Subway Project Overview</b>		
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit	
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction	
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build	
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>
If the comparison is not favorable, what actions are being taken by the grantee to improve its safety record?	N/A	Statistics are favorable. No action needed.
Does the grantee conduct site audits of the contractor’s performance versus required safety/security procedures?	Y	Safety walks are routinely conducted at each construction site.
<b>Federal Railroad Administration</b>		
If shared track: has grantee submitted its waiver request application to FRA? (Please identify specific regulations for which waivers are being requested.)	N/A	No shared track. No waivers are anticipated.
If shared corridor: has grantee specified specific measures to address shared corridor safety concerns?	N/A	
Is the CHA underway?	N/A	
Other FRA required Hazard Analysis – Fencing, etc.?	N/A	
Does the project have Quiet Zones?	N	
Does FRA attend the Quarterly Review Meetings?	N	

N/A = Not applicable.

## APPENDIX C. PROJECT MAP AND OVERVIEW

### CENTRAL SUBWAY PROJECT: Project Overview and Map

---

<b>Date:</b>	<i>June 18, 2018</i>
Project Name:	Central Subway Project (CSP) New Starts Light Rail Transit
Grantee:	San Francisco Municipal Transportation Agency (SFMTA)
FTA Regional contact:	Mr. Jeffrey S. Davis
FTA Headquarters contact:	Mr. Andre Anderson

#### Scope

Description:	The CSP will extend the Third Street Light Rail line from the Caltrain station at Fourth and King streets to Chinatown. It was incorporated in the FEIS/FEIR on the Third Street Light Rail project published in December 1998, but FTA did not include the CSP in the Record of Decision (ROD) issued in March 1999. A ROD for the CSP, however, was issued by FTA on November 26, 2008, and the U.S. Department of Transportation and FTA determined that the requirements of the National Environmental Policy Act (NEPA) of 1969 were satisfied for the CSP. The environmental record for the CSP is included in the Final Supplemental Environmental Impact Statement (SEIS), Volume II, dated July 11, 2008 and the Final SEIS, Volume I, dated September 23, 2008. These documents present the detailed statement required by NEPA and U.S.C. 5324 (b). SFMTA requested authority to enter Preliminary Engineering (PE) in March 2002 and submitted a Project Management Plan (PMP) in June 2002. FTA approved entry into PE in July 2002. Approval to enter Final Design (FD) was granted by FTA on January 7, 2010. The Full Funding Grant Agreement (FFGA) was signed on October 11, 2012.
Guideway:	The length of the CSP will be 1.7 miles of double-tracked line.
Stations:	The CSP includes three subway stations and one surface station.
Additional Facilities:	The CSP does not include any ancillary facilities.
Vehicles:	The CSP Service Plan dated October 2009 clarified that four vehicles will be required. Vehicle manufacturing is underway and SFMTA has identified the four vehicles that will be considered to have been partially funded with CSP grant funds.
Ridership:	43,521 Average Weekday Boardings are projected in 2030.

**Schedule**

07/02	Approval Entry to PE	2016	Estimated Rev Ops at Entry to PE
01/10	Approval Entry to FD	2018	Estimated Rev Ops at Entry to FD
10/11/12	FFGA	2018	Estimated Rev Ops at FFGA
01/14/2020			Revenue Operations Date at date of this report

76.9% *Percent Complete Based on Progress (April 2018 data)*

**Cost**

\$764 million	Total Project Cost (\$YOE) at Approval Entry to PE
\$1,578 million	Total Project Cost (\$YOE) at Approval Entry to FD
\$1,578 million	Total Project Cost (\$YOE) at FFGA signed
\$TBD million	Total Project Cost (\$YOE) at Revenue Operations
\$1,578 million	Total Project Cost (\$YOE) at date of this report including \$0.00 in Finance Charges
<i>\$1,206.3 million</i>	Amount of Expenditures at date of this report from Total Project Budget of \$1,578 million
76.4%	Percent Complete based on Expenditures at date of this report
\$9.00 million	Unallocated Contingency remaining
<i>\$73.72 million</i>	Total Project Contingency (allocated and unallocated contingency as reported by CSP)
<i>\$25 million</i>	Minimum Total Project Contingency revised on September 5, 2012 PMOC review of Contingency Management Plan

	<b>AT HOLD POINTS</b>	<b>QTR</b>	<b>Minimum Contingency Levels</b>	<b>Revised Levels</b>
<b>1A</b>	Hold Point 1a – Tunnels 100% designed February 2011 (Actual)	1Q11	280	280
<b>1B</b>	Hold Point 1b – CTS 100% designed June 2012 (Actual)	4Q11	250	240
<b>1C</b>	Hold Point 1c – 40% Bid (Tunnel and CTS)	2Q12	225	200
<b>1D</b>	Hold Point 1d – FFGA Award October 2012 (Actual)	3Q12	-	180
<b>2</b>	Hold Point 2 – Commence CTS / UMS construction (Actual June 17, 2013)	2Q13	160	160
<b>3</b>	Hold Point 3 – Demobilize Tunnels (Actual April 15, 2015)	2Q15	140	140
<b>4</b>	Hold Point 4 – Stations to platform levels (CTS / YBM) November 2016	2Q18	60	60
<b>5</b>	Hold Point 5 – Complete CTS / Tunnels systems inst. April 2018	2Q19	25	25
<b>RSD</b>	PMOC / FTA RSD	4Q19		
<b>CURRENT TOTAL CONTINGENCY \$73.72 Million</b>				



## APPENDIX D. TOP PROJECT RISKS

Top risks were discussed at the March risk meeting as noted below.

### Top Risks Discussed in the Previous Month:

**Risk 248** – This risk was retired.

**Risk 240** – Unresolved assignment of responsibility for schedule delays may lead to increased costs for the program. This risk continues to be a concern. The DRB process is being used to help resolve issues regarding responsibilities for delays. SFMTA is issuing CMods to extend the substantial completion date consistent with the DRB findings. TPC has not accepted the DRB findings. SFMTA noted that TPC is adding activities to the schedule that were not included in the baseline, in violation of the contract requirements.

**Risk 251** – Activities required to complete the project scope are not identified in the schedule, resulting in the time required to complete the project being longer than currently forecast. Thus far, although TPC has been identifying additional activities in its schedule updates, none of the added activities have resulted in further delays to the forecast completion date. SFMTA's schedule updates are capturing differences between the activities in the baseline schedule and the work actually being completed.

**Risk 234 and 52** – Unacceptable settlement occurs due to SEM mining at CTS, causing damage to buildings or utilities. These risks can be retired when the SEM work is complete and sufficient time has passed to allow the surrounding ground to respond to the excavation. Thus far, compensation grouting has been effective in returning the adjacent buildings to elevations that are within the established tolerances. SFMTA will monitor the behavior of the ground over and near the excavation and will retire this risk when it is determined that further settlement is unlikely.

**Risk 249** – Unable to re-sequence work that is currently shown as finish to start, resulting in an inability to recover from delays. Thus far, TPC has been able to offset recent delays by starting critical work early. This has prevented further schedule slippage and has allowed a portion of the accumulated delay to be recovered. SFMTA's schedule updates are capturing resequencing of work activities as they are implemented. It was suggested that the probability of occurrence for the risk be reduced, since re-sequencing of work has been possible to date.

**Risk 253** – Insufficient resources are available to complete the work as planned. There is a concern that the primary electrical subcontractor may not have sufficient manpower to complete the scheduled work. No mitigations for this potential shortfall in staff resources have been identified. Thus far, crew shortages have not been experienced.

**Risk 238** – Quality program is ineffective in processing non-conformance items causing schedule impacts. The SFMTA QAM conducted a review of potential causes of water leaks at YBM and concluded that there is no evidence of a failure in the QA/QC process. However, SFMTA is considering potential enhancements to the waterproofing design at CTS, given the experience at YBM.

**Risk 205** – Prolonged time to execute contract modifications may lead to poor relations between the REs and the contractor. This risk continues to be a concern. A few CMods have been issued recently. SFMTA noted that TPC has seven CMods approved by SFMTA for which it has failed to provide the necessary documentation for subcontractor payment amounts. SFMTA cannot issue payments until this documentation is submitted.

**Risk 229 and 230** – Risk that contractor and SFMTA systems testing and commissioning will take longer than currently planned. SFMTA is preparing a more detailed testing and commissioning plan, to include identification of required testing and the responsibilities for witnessing and approving the tests. This will be part of the updated RAP to be included in the updated PMP. SFMTA is working to bring on a testing and commissioning manager to lead this effort and is coordinating with Muni’s operations department on the job description and hiring process. SFMTA also noted that Muni will assign a staff member from the operations department to coordinate testing and start-up activities for the program. This position is in addition to the program’s Stat-up and Testing Manager position.

**Risk 254** – CPUC has insufficient staff to witness required testing. This new risk of delays due to insufficient CPUC staffing was rated moderate. SFMTA will identify mitigation measures. SFMTA is working with CPUC to advance the certification process that must be completed in advance of testing.

**Risk 36** – Damage to adjacent buildings due to grouting operations at UMS. This risk is a candidate for retirement since grouting operations are complete.

**Risk 255** – Risk of water leaks causing delays to follow-on construction and added costs. Water leaks have appeared at the YBM headhouse and are being repaired. Cost and schedule impacts are accruing. At CTS the waterproofing system is being modified to provide additional ability to respond in the event that leaks occur. The modifications have delayed work on the critical path and will have cost impacts as well.

**The PMOC recommends that SFMTA focus on updating the risks and mitigation strategies to reflect the transition of the work from excavation and major structural supports to M/E/P and systems installation and testing.** A specific risk of delays due to contractual issues with the ATCS system would appear to be a concern.

**APPENDIX E. ROADMAP TO REVENUE OPERATIONS**

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
<b><i>Testing</i></b>				
Finalize/update Systems Integration Test (SIT) Plan	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Prepare Schedule for Testing (update)	6/1/2018	10/1/2018	TBD	Initial testing, commissioning, and start-up schedule has been completed. An updated Rail Activation Plan with more detailed testing plans and schedules will be prepared once the Start-up and Testing Manager is onboard.
Finalize Test Procedures	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Conduct System Integrated Testing with trains, including procedures and reports	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Complete Testing Reports	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
<b><i>Operating Plan, Rules, and Training</i></b>				
Finalize Operating Plan	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future. <i>SFMTA's latest two-year operating budget includes start-up of CSP.</i>
Finalize/revise SOPs, manuals, and rulebook as applicable	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Operations Manuals	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Staffing and Operations Plan	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Training of O&M personnel	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Emergency response plan, training, and drills	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
<b>Vehicle Maintenance Plan, Equipment, Facilities, and Training</b>				
Rail Fleet Management Plan	5/1/2018	8/3/2018	8/3/2018	
Maintenance Schedules and Procedures	NA	NA	NA	The LRV fleet is being replaced and expanded through a separate project. The four vehicles required for CSP have been delivered. Maintenance related items are being provided by the supplier.
Spare Parts Requirements	NA	NA	NA	The LRV fleet is being replaced and expanded through a separate project. The four vehicles required for CSP have been delivered. Maintenance related items are being provided by the supplier.
Maintenance Manuals	NA	NA	NA	The LRV fleet is being replaced and expanded through a separate project. The four vehicles required for CSP have been delivered. Maintenance related items are being provided by the supplier.
Maintenance Training	NA	NA	NA	The LRV fleet is being replaced and expanded through a separate project. The four vehicles required for CSP have been delivered. Maintenance related items are being provided by the supplier..
<b>Facility and Right-of-way Maintenance Plan, Equipment, Facilities, and Training</b>				
Maintenance Schedules and Procedures	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Spare Parts Requirements	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Maintenance Manuals	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Maintenance Training	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
<b>Pre-Revenue Operations</b>				
Finalize and/or update RAP and/or Pre-Revenue Operations Plan	4/2/2015	4/2017	4/27/2017	The second draft with additional detail and a schedule for testing and pre-revenue activities was submitted with the 2017 update of the PMP. An updated plan will be prepared when a Start-up and Testing Manager is hired.
Implement Rail Activation Committee	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.
Shadow operations	NA	NA	NA	Project will be operated by the established MUNI operations division.
Develop/revise SSPP & Security Plan (approved by State Safety Oversight (SSO))	<i>Ongoing</i>	10/31/2015	10/31/2015	CPUC triennial review conducted in October 2015 concluded that SFMTA “has a comprehensive System Safety Program Plan (SSPP) and has made significant progress in executing that plan.”
FTA Office of Safety & Security Readiness Review	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.
PMOC OP-54 Readiness for Revenue Operations Review Report, Phase I	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.
Conduct Operational Hazard Analysis (OHA) and resolve other hazards/vulnerabilities	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.
Pre-Revenue Operations	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.
<b>Public Outreach</b>				
Develop Safety Outreach Plan	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.
Provide Community Outreach	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.
Grand Opening Plan	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5 years</i> in the future.

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
<b><i>Construction Close Out</i></b>				
Close Out of Non-Conformance Reports	Ongoing	12/29/2019	TBD	NCRs are tracked and closed prior to follow-on work. Final closure of NCRs expected as of final completion date of 1300 Contract.
Punch List Complete	7/26/2019	12/29/2019	TBD	Punch list completion expected at final completion of 1300 Contract.
Certificates of Occupancy/Substantial Completion	TBD	07/26/2019	TBD	
<b><i>Safety, Security, and Fire-life Safety Certifications</i></b>				
Update/Finalize SSMP			2/18/2014	Revision 2 completed.
Finalize and/or update Safety Certifiable Item List (SCIL) and SSCP			10/10/2008	Revision 0.
Implement Safety and Security Certification Committee			8/1/2010	Committee meets monthly to review certifiable items.
Implement Fire Life Safety Committee			8/1/2010	
Preliminary Hazard Analysis (PHA)				Need dates.
Threat and Vulnerability Analysis (TVA)				Need dates.
Design Criteria Reflecting Safety and Security Requirements	NA	NA	NA	Design is complete and construction is underway.
Review status of quality non-conformances	Ongoing	12/29/2019	TBD	
Close Out of non-safety critical items	Ongoing	Ongoing	TBD	
Close Out of safety critical items	Ongoing	Ongoing	TBD	
Complete Safety & Security Certification Verification Report (SSCVR)	TBD	11/15/2019		60 days before RSD - Check against latest regulations.
Document Workarounds/Open Items List	TBD	TBD	TBD	
Verify emergency drills, tabletops, training, etc. are completed	TBD	TBD	TBD	

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
SSO final certification/signature	TBD	12/24/2019		21 days before RSD - Check against latest regulations.
<b><i>Third Party and Agency Agreements</i></b>				
Third Party/Agency Agreements Necessary for Revenue Service	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
Third Party/Agency Approvals Necessary for Revenue Service	TBD	TBD	TBD	Project is in construction, with RSD <i>about 1.5</i> years in the future.
<b><i>Revenue Service</i></b>				
Target Revenue Service Date	-	01/14/2019		Current forecast RSD.
FFGA Revenue Service Date	-	12/23/2018		

**APPENDIX F. LESSONS LEARNED**

LL#	Date	Phase	Category	Subject	Lesson Learned
1	09-30-10	FD	Management	Consultant Contracts	The project must have a full understanding of the agency and other approving governmental authorities to avoid delay of contract approval and consequential delay of the Master Project Schedule (MPS).
2	09-30-10	FD	Cost	Staffing Plan	The project staffing plan needs to be formulated during PE and updated at least quarterly during FD to manage Standard Cost Category 80 costs and monitor design production.
3	09-30-10	FD	Scope	Letter of No Prejudice (LONP)	A defined scope of grantee and PMOC responsibilities needs to be provided for content and acceptability of LONP requests.
4	09-30-10	FD	Management	SSMP	FD consultants should be trained, shortly after mobilization, in the format and their responsibility regarding the System Safety Consultant.
5	10-30-10	FD	Cost	Baseline Cost Estimate (BCE) Update	The BCE should be updated with current costs as soon as they are known by the project to allow mitigation of cost contingency usage.
6	02-21-12	FD	Management	Program Controls	Program Controls system/software selected for use for the duration of the project should be in place and functional prior to approval to enter FD. Doing so will avoid a transition during FD that could create a lag in timely reporting of cost and schedule status.
7	02-21-12	FD	Management	Risk Mitigation	Oversight Procedure (OP) 40 needs to be revised to establish minimum requirements for secondary mitigation at different phases of the project, similar to those for cost and schedule contingency. The PMOC recommends 5% of project cost at Entry into FD and 3% at execution of an FFGA.
8	02-21-12	FD	Scope	Third Party Agreements	All third party agreements need to be identified as soon as possible, but no later than 65% design completion. This includes leases, both temporary and permanent; MOUs; and licenses, specifically for preconstruction property surveys and settlement monitoring instruments (especially important for underground construction). These third party agreements need to be secured no

LL#	Date	Phase	Category	Subject	Lesson Learned
					later than the advertisement date of the construction that they affect. Third party agreements need to be tracked by the project continuously, reported monthly, and updated in a third party agreement matrix submitted quarterly to FTA.
9	02-21-12	FD	Cost	Cost Estimating Procedures	During the preliminary design phase, the project should establish the cost estimating procedures, format, and software to be used by all estimating entities for the entire duration of the project.
10	02-21-12	FD	Cost	Allocated Cost Contingency	In the BCE submitted to FTA for Entry into FD, the project should identify percentages of allocated cost contingency contained in the BCE that are apportioned for design risk, market risk, and construction risk.
11	02-28-12	FD	QA	Design Management Action Log	Design Management should develop a matrix as a tracking tool to document, track, and close out known elements that are missing from design submission packages.
12	08-15-12	FD	Environmental Mitigations	MMRP	Numerous mitigations identified in the MMRP are to be handled by incorporating specific design details and/or statements in the contract drawings and technical specifications. The grantee should note on the MMRP the relevant drawings and/or technical specifications.
13	08-31-12	FD	Management	Risk Contingency Levels and Hold Points	It became apparent, during the monitoring of the cost contingency drawdown curve for the project that the contingency levels and hold points no longer represented the current stage of project development and risk reduction/contingency usage related to project development. The project advanced through 100% project design; however, the project did not receive credit for the cost contingency usage established by the risk model. The PMOC recognized this deficiency and participated with the grantee in developing a cost contingency drawdown that reflects current project development and reduced risk.

LL#	Date	Phase	Category	Subject	Lesson Learned
14	06-30-13	Const.	Management	Change Order Process	Perform an audit of the project's procedures related to Change Orders and processing. The project should train staff and inform contractor of their obligations in the process.
15	01-30-14	Const.	Management	Independent Review Panel (IRP) Decision-makers	At the request of SFMTA, the American Public Transportation Association (APTA) formed a panel of geotechnical and tunnel experts to perform a peer review of the BART Undercrossing. Prior to crossing under the BART tunnels, the Independent Review Panel (IRP), contractor, SFMTA, and BART representatives convened at predetermined tunnel boring machine (TBM) locations to discuss the TBM progress and determine whether the tunneling should proceed. It is critical that decision makers from each organization attend these meetings. It was noted that BART Senior Management did not attend and instead deferred decisions to lower level staff.
16	06-30-14	Const.	Bid documents	Pre-Classification for Soil and Groundwater Disposal	Soils and groundwater generated from construction activities should be pre-classified with appropriate sampling and testing required by potential disposal facilities. Coordinate with the disposal facilities to get materials accepted.
17	04-10-15	Const.	Quality Control/Safety	Monitoring of Soil Conditions during Underground Construction	There was a breach of the excavation of frozen ground during construction of a cross passage between the twin bored tunnels followed by water and soil flowing into the tunnels, resulting in subsidence of the ground above and damage to underground utilities. Apparently the flow of materials into the tunnels went on for quite some time before the problem was detected and actions could be taken to arrest the flow. The construction site was not staffed when the breach started and there was no external warning system in place to notify the contractor or the agency of the condition. Lesson: When the safety and structural integrity of a construction site depends on maintaining soil conditions with the use of mechanical systems, the site should be continuously staffed or monitoring

LL#	Date	Phase	Category	Subject	Lesson Learned
					devices at the site should be continuously monitored from a remote location to assure that the expected soil conditions are maintained.
18	04-10-15	Const.	Environmental	Archeological Data Recovery Protocols	Sensitive archeological materials were uncovered during the excavation of the roof area at YBM. The Program Manager took immediate action to notify the appropriate state officials and implemented protocols for protection of the materials. The most likely descendent of the remains was quickly identified and a representative was engaged and brought to the site to supervise the ongoing excavation. Lesson: Pre-planning and quick action to involve the appropriate parties resulted in satisfactory handling of the artifacts with minimal delays to the construction schedule.
19	05-11-15	Const.	Quality Control	Use of Latest Design Information for Field Inspection	After two roof pours were completed, it was discovered that required reinforcing steel was missing. Changes to the arrangement of the reinforcing steels were made as part of the submittal review and response process. Notes from the designer were included on the approved shop drawings but not in the contract design drawings. Field inspectors were using only the design drawings to confirm the proper installation of reinforcing steel prior to concrete placement. Lesson: A process should be established to assure that the latest design information, including submittals and related designer notes, is available in the field and used to inspect reinforcing steel prior to concrete placement.
20	09-28-15	Const.	Schedule	Maintenance of Updated Construction Schedule and Master Program Schedule	SFMTA was unable to obtain an acceptable baseline schedule from the station construction contractor for over a year. Then, SFMTA could not obtain acceptable updated status schedules from the contractor for another 8 months. As a result, the construction status and completion date could not be accurately determined for the first 20 months of the contract. This made schedule control impossible. SFMTA finally created its own schedule updates for the first 12 months of the

LL#	Date	Phase	Category	Subject	Lesson Learned
					construction contract using the pay applications and 4-week look-ahead schedules from the contractor. Lesson: Owners should aggressively assert the need for accurate schedule updates from contractors and should withhold payment if such updates are included in the contract terms or specifications and are not forthcoming. If schedule updates are not received within the first few months of the project, the owner should create its own updates for the purpose of progress monitoring and schedule control.
21	11-30-15	Const.	Construction Planning	Installation of Special Trackwork in Operating Systems	SFMTA needed to install special trackwork to provide the connection to the new alignment for the Central Subway portion the T Third LRT line. The original plan was to install the special trackwork at the intersection in eight extended weekend shutdowns. Working with the contractor, the plan was revised to accomplish the necessary trackwork installations in two shutdowns. After considering the outcome of the first shutdown, where a portion of the special trackwork did not fit properly and needed adjustment during the shutdown, SFMTA decided to pre-assemble the second, more complex, special trackwork assembly at an off-site facility. The assembly was completed and the resulting track was surveyed to confirm the geometry and to assure that the assembly would fit into the existing field conditions. While conducting the assembly and disassembly of the track components, the contractor identified an approach that would reduce the time required to reassemble the trackwork in the field. Lesson: Effective pre-planning and mock-up assembly of complex trackwork, may allow the final assembly to be completed without the need for field adjustments and in less time than planned. This approach can mitigate the risks associated with the installation of complex custom track components in an operating transit line.
22	03-01-17	Const.	Legal/Claims	Preparation for Mediation	A contractor for advance utility relocation issued a multi-million-dollar claim for extra costs due to delays and

LL#	Date	Phase	Category	Subject	Lesson Learned
					<p>unforeseen conditions. SFMTA believed the claim had no justification. After several years, the claim was referred for mediation prior to going to trial. The contractor made a very compelling presentation regarding the extra costs. However, due to careful preparation by SFMTA management, the agency was able to provide specific and detailed rebuttals to the contractor's major arguments. The mediation resulted in a settlement for less than 15% of the original claim amount. SFMTA chose to accept the settlement amount, recognizing that the costs to pursue the claim in court would likely exceed the settlement value. Lesson: Careful record keeping and preparation for dispute resolution can limit agency exposure to costs related to claims.</p>
23	01-10-18	Design and Procurement	Claims	Quality Control of As-built Data for Procurement	<p>The Central Subway had three major construction phases: Utility Relocation, Tunneling, and Stations/Track/Systems. Inaccurate as-built information from earlier construction phases has led to claims for differing site conditions during the construction of Stations/Track/Systems phase. For example, during the final design phase for the tunnel work, SFMTA agreed to a proposed change to tunnel segments defined in the preliminary engineering phase. The length of tunnel segments was changed from 4 feet to 5 feet except in areas with tight curves. The approved change in segment length was not captured in the final design documents for the stations contract, even though the change in tunnel design was made prior to completion of the station contract documents. When the stations contractor encountered 5-foot-long segments while mining for the platform and crossover caverns at the Chinatown Station, he issued a change order request to account for extra costs due to the need to change the excavation approach to handle the longer tunnel segments. The current claimed extra cost is \$4.4 million. Lesson: Procedures should be established to ensure that approved design changes during construction of early phases of complex projects are</p>

LL#	Date	Phase	Category	Subject	Lesson Learned
					<p>accurately reflected in contract documents for follow-on construction phases. PMOC oversight should confirm that procedures are in place to capture changes in design during construction and to assure that changes are reflected in follow-on construction contract procurement documents.</p>
24	06-18-18	Design, Construction	Quality Management	QC of Contract Specifications and Material Acceptance	<p><i>The Rail Procurement section of the specification called for hardened rail throughout the project. The Trackwork section of the specification allowed standard rail under all but special conditions. The contractor procured standard rail despite SFMTA’s intent to use hardened rail. The standard rail was accepted on delivery and was installed over a significant portion of the alignment before the issue was identified. A dispute has arisen, with SFMTA referring to the Rail spec and directing replacement of all rail, and the contractor referring to the Trackwork spec and asserting that the rail meets contract requirements. Lesson: design control and quality management procedures are need to eliminate duplication in the contract specifications and assure that any duplicative requirements are consistent across sections of the specification. Quality control and assurance procedures need to be improved to assure that non-conforming materials are not accepted on delivery.</i></p>

**APPENDIX G. CONTRACT STATUS**

The following sections provide the status of ongoing contracts associated with the CSP. Note that the DBE participation percentages are updated by SFMTA on a quarterly basis. The current values are through March 31, 2017.

<b>Contract No.</b>	<b>1250</b>	
<b>Contract Description:</b>	<b>UR #1 (YBM)</b>	
<b>Status:</b>	Completed June 2011.	
<b>Cost:</b>	Original Contract Value	\$9,273,939
	Approved Change Orders	\$2,694,211
	Current Contract Value	\$11,968,150
	Expended to Date	\$11,968,150
	% Expended	100%
	SBE Participation	97%
<b>Schedule:</b>	NTP issued January 2010. Substantial completion in June 2011.	
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>1251</b>	
<b>Contract Description:</b>	<b>UR #2 (UMS)</b>	
<b>Status:</b>	Work is complete.	
<b>Cost:</b>	Original Contract Value	\$16,832,550
	Approved Change Orders	\$3,962,031
	Current Contract Value	\$20,794,581
	Expended to Date	\$20,794,581
	% Expended	100%
	SBE Participation	87%
<b>Schedule:</b>	NTP issued January 2011. Substantial completion in August 2012.	
<b>Issues or Concerns:</b>	Final total cost claim by contractor has been settled.	

<b>Contract No.</b>	<b>1252</b>	
<b>Contract Description:</b>	<b>Tunnels</b>	
<b>Status:</b>	Final completion achieved. Financial close out underway.	
<b>Cost:</b>	Original Contract Value	\$233.58 million
	Approved Change Orders	\$7.83 million
	Current Contract Value	\$241.41 million
	Expended to Date	\$233.59 million; \$6.2 million is paid from non-project funds
	% Expended	96.8%
	SBE Participation	5.8%
<b>Schedule:</b>	Final completion achieved May 15, 2015.	
<b>Issues or Concerns:</b>	None.	

<b>Contract No.</b>	<b>1277</b>	
<b>Contract Description:</b>	<b>Pagoda Palace Demolition</b>	
<b>Status:</b>	Construction is complete; contract is in close out.	
<b>Cost:</b>	Original Contract Value	\$498,995
	Approved Change Orders	\$149,981
	Current Contract Value	\$648,976
	Expended to Date	\$648,976
	% Expended	100%
	SBE Participation	100%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>	None.	

<b>Contract No.</b>	<b>1300</b>	
<b>Contract Description:</b>	<b>Three subway stations (YBM, UMS, and CTS) and STS</b>	
<b>Status:</b>	Mass excavation complete at one station and well underway at two other stations.	
<b>Cost:</b>	Original Contract Value	\$839.68 million
	Approved Change Orders	\$8.36 million
	Current Contract Value	\$848.04 million
	Expended to Date	\$600.80 million
	% Expended	70.8%
	SBE Participation	20.7%
<b>Schedule:</b>	NTP issued June 17, 2013. Substantial Completion planned February 2018 and forecast <i>July 2019</i> .	
<b>Issues or Concerns:</b>	The work on this contract is behind schedule.	

<b>Contract No.</b>	<b>CS-155-1</b>	
<b>Contract Description:</b>	<b>Design Package 1 for Contracts 1250, 1251, and 1252. PB/Telemon</b>	
<b>Status:</b>	Design is complete. Construction support is nearly complete for Contract 1252.	
<b>Cost:</b>	Original Contract Value	\$5,795,000 (includes exercised options)
	Approved Change Orders	\$2,145,159
	Current Contract Value	\$7,940,159
	Expended to Date	\$7,904,713
	% Expended	99.6%
	SBE Participation	30.2%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS-155-2</b>	
<b>Contract Description:</b>	<b>Design Package 2 for UMS, CTS, and YBM. CSDG prime</b>	
<b>Status:</b>	Designs are complete for all of the station contracts. Construction support of Contract 1300 is underway.	
<b>Cost:</b>	Original Contract Value	\$39,949,948
	Approved Change Orders	\$1,626,722
	Current Contract Value	\$41,576,670
	Expended to Date	\$40,73,275
	% Expended	98.0%
	SBE Participation	31.6%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS-155-3</b>	
<b>Contract Description:</b>	<b>Design Package 3 for STS. HNTB-B&amp;C Prime</b>	
<b>Status:</b>	Design is complete. Construction support of Contract 1300 is underway.	
<b>Cost:</b>	Original Contract Value	\$16,864,250
	Approved Change Orders	\$368,002
	Current Contract Value	\$17,232,252
	Expended to Date	\$14,990,741
	% Expended	87.0%
	SBE Participation	25.1%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS-149</b>	
<b>Contract Description:</b>	<b>Central Subway Partnership (Project Manager/Construction Manager)</b>	
<b>Status:</b>	On-going.	
<b>Cost:</b>	Original Contract Value	\$85,139,092
	Approved Change Orders	\$0
	Current Contract Value	\$85,139,092
	Expended to Date	\$67,013,727
	% Expended	78.7%
	SBE Participation	32.4%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS 156</b>	
<b>Contract Description:</b>	<b>Project Controls Consultant</b>	
<b>Status:</b>	On-going.	
<b>Cost:</b>	Base Contract Value	\$17,112,873
	Approved Change Orders	\$0
	Current Contract Value	\$17,112,873
	Expended to Date	\$9,944,599
	% Expended	58.1%
	SBE Participation	29.5%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		