

# **MONTHLY REPORT**

**January 2016**

## **Central Subway Project**

San Francisco Municipal Transportation Agency (SFMTA)  
San Francisco, CA

Draft Report delivered to FTA on February 10, 2016

Final Report delivered to FTA on February 18, 2016

*PMOC Contract No.: DTFT6014D00010*

*Task Order No. 5*

*Project No.: FTA-13-0294*

*Work Order Number: 001*

*OPs Referenced: 01 and 25*

*CLIN 0002B*

**David Evans and Associates, Inc.**

Bill Byrne, Task Order Manager

Voice – (303) 828-8626; Email – [bbyrne@deainc.com](mailto:bbyrne@deainc.com)

Time on project: *20 months*

## EXECUTIVE SUMMARY

### Project Description

The Central Subway Project (CSP) is constructing a 1.7-mile extension of Muni's T Third Line along 4th Street and Stockton Street in downtown San Francisco. The CSP is Phase 2 of the San Francisco Municipal Transportation Agency's (SFMTA) T Third Light Rail Transit (LRT) Project. Phase 1 of the project constructed a 5.1-mile light rail line along the densely populated 3rd Street corridor. It began revenue service in April 2007. The CSP will extend the T Third Line from the 4th Street Caltrain Station to Chinatown, providing a direct, rapid transit link from the Bayshore and Mission Bay areas to South of Market (SoMa), Union Square, and downtown.

Four new stations are being constructed as part of the project—an at-grade station at 4th and Brannan streets and three underground stations at Yerba Buena/Moscone Center (YBM), Union Square/Market Street (UMS), and Chinatown (CTS). Four light rail vehicles (LRVs) will be procured for the CSP as part of a larger procurement that will replace the entire LRV fleet. Average weekday boardings are projected at 43,521 in 2030.

### Project Status

The Full Funding Grant Agreement (FFGA) was signed on October 11, 2012. Design is complete, and the project has been under construction since February 2010. *At the end of December 2015, the project was 55.95% complete based on expenditures.* There was one active construction contract: 1300 Stations and Systems/Trackwork. The 1252 Contract for construction of the twin subway tunnels achieved final completion on May 15, 2015. Determination of the final contract cost and financial close out of the 1252 Contract *is likely to take a few more months. The final contract price is likely to be within a few \$100 thousand of the current contract amount.*

*The 1300 Contract was 38.6% complete on the basis of incurred cost at the end of December 2015. Substantial completion was originally scheduled for February 2018, but the SFMTA December Monthly Progress Report states that the most current contractor schedule update now indicates that the station construction work is about 10 months behind schedule, with substantial completion now forecast on December 7, 2018.* The contractor, Tutor Perini Corporation (TPC), has been directed to prepare a recovery schedule to show how the accumulated delays to the construction work can be recovered. SFMTA has not yet received the recovery schedule from TPC, but is pursuing discussions to recover some slippage through changes in the sequence of work and through focused management attention on the factors that are impacting the progress of the work. As a result of the forecast delay in the completion of station construction, the current program master schedule indicates that the Revenue Service Date (RSD) *will be achieved on May 24, 2019, five months later than the date required in the FFGA. The Project Management Oversight Contractor (PMOC) notes that the forecast RSD has slipped from May 13, 2019 to May 24, 2019 in the past two months.* The entire schedule contingency in the program master schedule has now been consumed by the delays to the station construction, and the project

schedule now has negative float. *Ongoing delays to the station construction are pushing the forecast RSD later as time passes.*

***In the opinion of the PMOC, measures implemented to recover the accumulated delays to the station construction work have slowed the rate of schedule slippage, but have not resulted in recovery of previous schedule delays. The opportunities to recover the schedule delays will be more limited as time passes, so it is very important for SFMTA and the contractor to work collaboratively to identify and implement schedule containment strategies immediately.*** The PMOC facilitated a schedule recovery workshop for the CSP on November 18 and 19, 2015. The workshop recommended that SFMTA work with the contractor to make corrections to the schedule logic and, if the contractor refuses to implement the corrections, SFMTA should make the corrections and maintain its own schedule tool. In addition to improvements to the schedule forecasting tool, the workshop identified potential schedule containment strategies that should be evaluated and further developed by SFMTA and the contractor. *SFMTA is now preparing its own schedule update that includes the recommended improvements to the schedule model, anticipating that TPC will not accept the recommendations. The PMOC plans to convene a schedule containment workshop in the next two months to identify and evaluate potential schedule recovery strategies.*

**Table 1 - Core Accountability Items**

<b>Project Status:</b>		<b>Original at FFGA:</b>	<b>Current Estimate:</b>
<b>Cost</b>	Cost Estimate	\$1,578,300,000	\$1,578,300,000
<b>Contingency</b>	Unallocated Contingency	\$74,722,000	\$24,519,456
	Total Contingency (Allocated Plus Unallocated, Including Approved Contract Changes)	\$185,500,000	\$83,160,865
<b>Schedule</b>	Revenue Service Date	12/26/2018	05/24/2019 (forecast)
<b>Total Project Percent Complete</b>	Based on Expenditures	55.95%	
	Based on Earned Value	58.19%	

Major Issues	Status	Comments/Planned Action
Schedule Contingency	Based on the latest program master schedule, there is negative schedule float of 5.0 months.	The minimum schedule contingency agreed to at this stage of the project is 6.0 months. <i>SFMTA is implementing the recommended improvements to the schedule model from the November schedule workshop. The PMOC plans to convene a second workshop to identify and evaluate schedule recovery strategies.</i>
Cost Contingency	The current Total Contingency is \$83.2 million. The FTA recommends a minimum contingency level of \$60 million.	The availability of excess cost contingency may make it possible to implement strategies to accelerate the construction work that could increase project cost.
Technical Capacity and Capability	All management positions in the organization are filled.	The PMOC is assessing the effectiveness of the SFMTA CSP team in managing the project through routine on-site monitoring.
<b>Date of Next Quarterly Meeting:</b>		<i>May 5, 2015</i>

Earned Value (EV): \$918,452,813, an increase of \$4.13 million from November. The earned value for December was relatively low due to the slowdown in construction for the holiday moratorium.

Planned Value: \$1,150,167,110, an increase of \$8.10 million from November.

Actual Cost: \$883,127,513, an increase of \$9.33 million from November.

Cost Performance Index (CPI): 1.04. A value greater than 1 means that value of the work completed is more than the cost of the work (under budget) and less than 1 means that the value of the work is less than the cost of the work (over budget). SFMTA believes that TPC is under-reporting actual costs, thereby resulting in an overstated CPI.

Schedule Performance Index (SPI): 0.80. SPI greater than 1 is ahead of schedule and less than 1 is behind schedule. SFMTA has identified the minimum acceptable SPI to be 0.90; the current SPI indicates unacceptable schedule performance. *The SPI remained steady from the November to December reporting period, indicating that schedule recovery strategies to date have not resulted in time savings but they have greatly reduced the ongoing schedule slippage.*

## Contingency

### Cost Contingency

The total available contingency (approved contingency less approved contract changes) is \$83,160,865, which is above the minimum required contingency of \$60 million. Unallocated contingency remains at \$24.5 million. SFMTA reported that the final outstanding payable

amount for an access license to accommodate compensation grouting was determined by the courts and paid to the property owner at 19 Stockton Street. This should be the final cost incurred for right-of-way for the project, allowing the contingency remaining in the right-of-way cost category to be returned to unallocated contingency. *As of the December 2016 reporting period, allocated contingency for right-of-way was over \$5 million. In the opinion of the PMOC, the available cost contingency is sufficient to provide reasonable assurance of on-budget completion of the project. However, the accumulated delays to the construction raise the potential for contractor time impact claims and, to the extent that the delays are determined to be SFMTA's responsibility, associated extra costs. To date the contractor has not demonstrated that SFMTA has any responsibility for the delays.*

#### Schedule Contingency

The Program Master Schedule for the Central Subway Project now shows negative buffer float and a forecast RSD five months later than required. The updated 1300 Contract schedule *through December 2015* has been incorporated into the master schedule. SFMTA has requested that the contractor make changes in the schedule logic to more accurately reflect the planned work. *As of the contractor's December 2015 schedule submittal, those changes in schedule logic have not been implemented, and SFMTA does not expect the contractor to implement the changes. SFMTA is implementing the schedule improvements to its own schedule model and will maintain a parallel schedule to the contractor's schedule, as recommended in the November 2015 schedule workshop.* SFMTA reports that the contractor's latest approved schedule update indicates nearly 10 months of delay to the 1300 Contract. The agreed level of schedule contingency after demobilization of the tunnel work is 6.0 months. ***In the opinion of the PMOC, the ongoing minor slippage of the completion date for station construction and the RSD indicate that the contractor has not achieved the planned level of construction productivity. In order to recover the accumulated schedule delays, the contractor must meet and significantly exceed the planned construction production rates in the baseline schedule.***

#### **PMOC Observations, Opinions, and Concerns**

The latest program master schedule forecasts that the RSD will be five months later than planned. In the opinion of the PMOC, significant improvements in work productivity and or extended work shifts and additional crews will need to occur in order for the accumulated delays to be sufficiently recovered to meet the required RSD of December 2018. *The contractor has yet to achieve the production levels assumed in the baseline schedule, let alone higher levels of productivity that are needed to recover the accumulated delays.* The opportunities to recover the schedule delays will be more limited as time passes, so it is very important for SFMTA and the contractor to immediately work collaboratively to identify and implement schedule containment strategies. *The PMOC will convene a second schedule workshop in the next two months to identify and evaluate schedule recovery strategies with the objective of determining how much of the five months slippage in the RSD can reasonably be expected to be recovered.*

*In the opinion of the PMOC, the tactic of setting interim performance milestones for the station construction work has helped to reduce the ongoing schedule slippage but has not yet produced any time savings compared to the baseline schedule. This tactic has helped to focus senior management attention on the schedule and has facilitated the removal of barriers to progress for the upcoming work.* SFMTA is encouraged to continue to improve the collaboration between the agency construction staff and the contractor so as to advance the construction work. This collaboration includes the identification of additional short-term and longer-term key performance targets that will help to advance critical path work based on the updated construction schedule.

The PMOC supports SFMTA's efforts to make changes to the project schedule logic in order to create an accurate and useful project planning tool. *As recommended in the schedule workshop held in November 2015, SFMTA is creating and maintaining its own schedule planning and monitoring tool in parallel with the contractor's scheduling efforts.* Table 8 in the main body of this report includes three action items related to the development of the schedule tool and preparation of a Recovery Schedule for the project. *The PMOC is monitoring progress toward completion of these action items.*

In the opinion of the PMOC, SFMTA should monitor the schedule impact of the contractor's recent decision not to pursue the alternative construction sequence for the cross-cut cavern at CTS, which could lead to further delays to the project critical path. The contractor's baseline construction schedule assumed the alternate sequence, and the sequence called for in the contract may require more time. *SFMTA plans to revise the construction milestones related to this work to reflect the revised construction sequence.*

*In the opinion of the PMOC, the trend and change management summary reports now being published by SFMTA improve the accuracy of forecasts of cost at completion and should help to expedite the completion of the contract modification process for justified contract changes. Based on the latest information from these reports, the total cost contingency, including unallocated contingency and less identified trends, of 9.8% of the potential remaining spending is sufficient to provide reasonable assurance of on-budget completion of the project. The available contingency is well above the recommended minimum of \$60 million. However, if efforts to recover the accumulated schedule delays are unsuccessful and SFMTA is shown to be responsible for portions of the delay, there is a potential for increased project cost. To date the contractor has not demonstrated that SFMTA is responsible for any of the accumulated delays.*

In the opinion of the PMOC, unallocated contingency will likely need to be transferred to the 1300 Contract before work is complete. *The approved and identified potential changes for the contract are about \$21 million, which is higher than the \$20 million allocated contingency for the contract.*

## TABLE OF CONTENTS

<b>A.</b>	<b>PROJECT STATUS .....</b>	<b>1</b>
<b>B.</b>	<b>PROJECT MANAGEMENT PLAN AND SUB-PLAN IMPLEMENTATION.....</b>	<b>5</b>
<b>C.</b>	<b>PROJECT MANAGEMENT CAPABILITY AND CAPACITY .....</b>	<b>6</b>
<b>D.</b>	<b>PROJECT COST STATUS .....</b>	<b>6</b>
<b>E.</b>	<b>PROJECT SCHEDULE STATUS .....</b>	<b>12</b>
<b>F.</b>	<b>QUALITY ASSURANCE AND QUALITY CONTROL .....</b>	<b>17</b>
<b>G.</b>	<b>SAFETY AND SECURITY .....</b>	<b>19</b>
<b>H.</b>	<b>PROJECT RISK, RISK MANAGEMENT, AND RISK MITIGATION.....</b>	<b>20</b>
<b>I.</b>	<b>ACTION ITEMS.....</b>	<b>21</b>
<b>APPENDIX A.</b>	<b>LIST OF ACRONYMS .....</b>	<b>A-1</b>
<b>APPENDIX B.</b>	<b>SAFETY AND SECURITY CHECKLIST .....</b>	<b>B-1</b>
<b>APPENDIX C.</b>	<b>PROJECT MAP AND OVERVIEW.....</b>	<b>C-1</b>
<b>APPENDIX D.</b>	<b>TOP PROJECT RISKS.....</b>	<b>D-1</b>
<b>APPENDIX E.</b>	<b>ROADMAP TO REVENUE OPERATIONS .....</b>	<b>E-1</b>
<b>APPENDIX F.</b>	<b>LESSONS LEARNED .....</b>	<b>F-1</b>
<b>APPENDIX G.</b>	<b>CONTRACT STATUS .....</b>	<b>G-1</b>

## A. PROJECT STATUS

### Full Funding Grant Agreement (FFGA)

The FFGA was signed on October 11, 2012.

#### Design

Design is complete.

#### Construction

**Contract 1250 (UR #1).** This contract relocated utilities within the footprint of the proposed YBM Station, and work is complete. All cost claims by the contractor have been settled.

**Contract 1251 (UR #2).** This contract relocated utility lines within the footprint of the proposed UMS Station and temporarily rerouted existing trolley coach lines around the construction zone. The work is complete. There is an outstanding cost claim by the contractor for this contract.

**Contract 1252 Tunnel.** This contract completed the construction of 1.5 miles of twin tunnels by tunnel boring machines and the tunnel portal and retrieval shaft. Final completion has been achieved, and final close out will occur in the coming months.

*SFMTA reported that an additional meeting with the contractor to agree on final close-out terms was held on January 22, 2015. SFMTA expects that the net cost change to the contract will be minor, as the cost increases for extra work and cost decreases for deleted work and contractor payments for construction-related damage are expected to be approximately equal. A damage claim by a property owner adjacent to the tunnel alignment is the largest remaining financial issue to be addressed in closing out the contract. The owner made an unreasonably large claim for physical damage to the property as well as a claim for loss of business. Resolution of the final payment for damages will take extra time due to the size of the claim and the inclusion of loss of business as an aspect of the damages. The claim should ultimately be covered by the contractor's insurance.*

**Contract 1300 (Combination of UMS, CTS, YBM, and STS).** This contract is constructing three underground stations, one surface station, all surface works required for the installation of LRT between 4th and King streets and the tunnel portal, and all LRT track and systems components.

*As of the end of December 2015, the construction of the Stations and Surface, Track, and Systems contract was 38.6% complete on the basis of cost and 43.2% complete on the basis of completed construction. SFMTA believes that the reported cost to date is understated due to issues with the cost-loading of the contractor's schedule for completed tasks.*

Union Square/Market Street Station (UMS): The triangle formed by Market Street, the westbound lane of Ellis Street, and the western end of the Ellis Street Annex remained uncovered until the interface between the new CSP structure and the existing Powell Street Station could be shown to be watertight. *That work and subsequent backfilling and paving was expected to be*

completed in mid-December but extended into February due to continuing water leakage at the seismic joint between the new and old structures. This issue is not impacting the overall progress of work at UMS. Under the south concourse deck, preparations were underway to place the invert slab. Demolition of the plaza level of the Union Square Garage neared completion at the end of January. Tie-backs were being installed to support the modified garage walls. At the north concourse, final electrical, water, and sewer revisions were underway to allow backfilling and restoration of Stockton Street and the Geary Street intersection to occur. A temporary bridge that will support trucks that will haul away the spoils from excavation was set at the Geary intersection. The roof beams were set at north concourse roof section 1A. Mass excavation of the north concourse to the compensation grouting level was expected to begin in the first week of February. Work at the main station box restarted after the removal of the Winter Walk. The contractor placed roof beams and made preparations to pour roof deck section 4A in mid-February. The jet grout operation was remobilized and production jet grouting was expected to begin in early February.

Chinatown Station (CTS): Excavation to level 4 of the headhouse was completed in January. Construction work on the composite walls that will help to support the cross-cut cavern between the headhouse and the station platforms continued in January and is forecast to be completed in the first week of February. The contractor had planned to pursue an alternative construction sequence that included starting the drilling for the barrel vault at the top of the cavern prior to completion of all of the composite walls. However, the contractor decided not to pursue this construction sequence when SFMTA required the contractor's engineer to provide calculations demonstrating that the alternate sequence would not lead to settlement and possible damage to adjacent structures. *Coring of the barrel vault is now forecast to begin on February 10. This will result in the third and likely the fourth construction mini-milestones for CTS being missed. Placement of Controlled Density Fill (CDF) in the tunnels was underway and expected to be complete in the second week of February. Excavation and installation of temporary support for the North Access shaft was suspended for the Chinese New Year celebration, which will end on February 12. **In the opinion of the PMOC, the contractor's decision not to pursue the alternative construction sequence for the cross-cut cavern is likely to result in further delays to the project critical path, based on the project's failure to meet the final mini-milestones for critical path work at CTS.***

Yerba Buena/Moscone Station (YBM): Traffic continues to flow on the two traffic lanes on the east side of 4th Street while construction staging is occurring on the western two lanes of 4th Street. Construction of a new building by another contractor continues at the northwest corner of Clementina Street and 4th Street. Thus far, the construction of this building has been effectively coordinated with the ongoing station construction and has not caused any impacts to progress on the station work. SFMTA is working to complete the remaining utility work in 4th Street before the private building contractor requires space for a construction lift along 4th Street. *The fourth level of struts in the headhouse was placed in January. In the station box, excavation support for the mezzanine level slab was removed, and excavation proceeded to the fourth level of struts.*

*Preparations to place shotcrete liner walls above the mezzanine slab were underway and shotcrete placement was planned to start in February. Meanwhile, excavation to the concourse level was completed, with struts planned to be placed in early February. Preparations were underway to break into the tunnel in February.*

Surface, Track, and Systems (STS): Muni Traction Power duct bank (MRY), alternative water supply system (AWSS), street lighting, traffic signal, and sewer work continued. *Overhead Contact System (OCS) pole foundations were being installed along the at-grade portion of the LRT alignment. The PMOC was informed that a repair for the minor problems with the geometry of the curves connecting the T Line to the Embarcadero has been defined. Work was underway to identify and correct the problems with the grounding of one of the track circuits at 4th and King. The contractor continued preparations for work in the tunnel, including placement of the track drainage pipe and the track slab in areas not impacted by the station construction.*

**In the opinion of the PMOC, the contractor and CSP staff members are now working cooperatively to advance progress on construction of the three CSP subway stations. However, there has been no additional recovery of the construction schedule from accumulated delays, and the RSD continues to slip a few days each month.** SFMTA and the contractor established short-term performance milestones as a way to focus the combined efforts of the contractor and SFMTA project staff on advancing the work. The latest milestones have been identified for critical path work at CTS. These milestones are discussed in the Schedule section of this report. **The PMOC supports the establishment of interim performance milestones as a way to encourage effective team collaboration and encourages SFMTA and the contractor to monitor the additional targets that have been established based on the critical path of the updated and approved construction schedule.**

### **Third Party Agreements Including Utilities, Railroads, Other Agencies, Etc.**

#### ***Bay Area Rapid Transit (BART)***

The close out of Contract 1252 depends on the removal of monitoring equipment from BART facilities. The contractor is working to obtain the necessary permits, which has been a challenge.

#### ***Caltrans***

An Encroachment Permit is needed to install traffic signal equipment at the I-280 off ramp. SFMTA is working to obtain the permit for the work, which is not on the critical path.

#### ***CPUC***

The California Public Utilities Commission (CPUC) is participating in the various safety meetings, including the Safety and Security Certification Review Committee (SSCRC) and Fire and Life Safety Committee (FLSC) meetings. Representatives of the CPUC also regularly attend the SFMTA/Federal Transit Administration (FTA) Quarterly Progress Review Meetings (QPRMs). SFMTA reported that all certifiable items related to the tunnel construction had been certified by the FLSC and accepted by SFMTA's Safety department. The FLSC has now begun

to address the certifiable items list for the Stations Contract. *Rail crossing permits from CPUC are required for the at-grade portion of the project alignment. SFMTA is working with CPUC to resolve design issues for the signalization and warning signage for the crossings.*

#### ***San Francisco Public Utilities Commission (SFPUC)***

No updates to report.

#### ***San Francisco Department of Public Works (SFPDW)***

No updates to report.

#### ***San Francisco Parks and Recreation Department***

No updates to report.

#### ***Private Property Owners***

All real estate acquisitions have been completed. There will be a need to extend the duration of some of the licenses for compensation grouting. SFMTA continues to work with property and business owners to address construction-related issues as they arise. *There is a significant claim from Piazza Pellegrini for damage associated with work by the 1252 contractor at the retrieval shaft. The owner is claiming unreasonable cost impacts for both physical and business loss damages. The resolution of the claim could delay the financial close out of the 1252 Contract. The costs should ultimately be covered by insurance.*

The project installed settlement monitoring equipment at sensitive buildings adjacent to the project. There were 370 total licenses for monitoring equipment and property agreements. The monitoring equipment related to the tunnel construction has been removed or transferred to the station contractor, along with the associated monitoring data.

### **Vehicle Status of Design, Procurement, Testing, and Integration**

Vehicle design and fabrication is underway by Siemens Corporation for 4 LRVs for the Central Subway, 20 LRVs for near-term fleet expansion, and 151 LRVs for fleet replacement. Options for up to 85 additional vehicles are available for fleet expansion. The vehicle design and assembly process is reported to be on schedule, with the first cars due to be delivered to SFMTA in 2016, well ahead of the CSP opening date.

### **Real Estate**

All project right-of-way has been acquired, and all commercial and residential relocations are complete. The final value judgment related to the acquisition of a license for monitoring and compensation grouting at 19 Stockton Street was rendered and the associated payment was made. This should be the final payment for real estate by the project.

## **Labor Relations and Policies**

Appendix G of the Project Monthly Report details the Small Business Enterprise (SBE) goals and actual participation on each contract. SFMTA contract goals range from 6 percent to 30 percent on each of the contracts. The majority of the contracts have met these goals to date.

## **Compliance with Applicable Statutes, Regulations, Guidance, and FTA Agreements**

No updates to report.

## **B. PROJECT MANAGEMENT PLAN AND SUB-PLAN IMPLEMENTATION**

### **Project Management Plan (PMP)**

The latest update of the PMP was received by the PMOC in early May 2015. This plan includes the initial draft of the Rail Activation Plan. SFMTA plans to issue the next update of the PMP in April 2016. *The PMOC prepared a draft Roadmap to Revenue Service that will serve as a checklist for the PMOC's readiness reviews. SFMTA is reviewing the draft and is expected to provide comments in the coming months.*

### **Environmental Assessment/Mitigation Plan/Archaeological Plans**

The PMOC received the Third Quarter 2015 Mitigation Monitoring Reporting Program (MMRP) update from SFMTA on November 19, 2015. **Based on its review of the Third Quarter MMRP, the PMOC concludes that SFMTA is conducting monitoring in accordance with the established plan and that SFMTA is implementing appropriate mitigation actions when conditions that could lead to significant impacts are encountered.**

### **Real Estate Acquisition Management Plan (RAMP)**

The RAMP Revision 5, dated September 26, 2013, was submitted to FTA on November 19, 2013. All required real estate for the project has been acquired in accordance with the RAMP and the last real estate payment has been made.

### **Quality Assurance/Quality Control (QA/QC) Program Plan**

See section F.

### **Safety and Security Management Plan (SSMP)**

See section G.

### **Risk and Contingency Management Plan (RCMP)**

See section H.

## C. PROJECT MANAGEMENT CAPABILITY AND CAPACITY

The PMOC received the latest update of the PMP in early May 2015. An update is expected in April 2016.

### Agency Staff

Total project staff levels are close to the planned values. SFMTA reported that no positions are open and unfilled. *However, Albert Hoe, the Deputy Program Director - Project Services is on Family Medical Leave for up to four months. Mr. Hoe is attending some meetings and is reviewing some documents from his home. The Program Director is covering some of the activities that are normally the responsibility of Mr. Hoe.*

### Contractor Staff

There were no significant changes in contractor project management staff.

## D. PROJECT COST STATUS

### Project Cost Control Systems

SFMTA continued to maintain the Trend Log and logs of Change Order Requests (CORs) and Proposed Contract Changes (PCCs) for Contract 1300 using Contract Management 13 (CM13). The Trend Log includes all potential changes in contract value, including items that, in the opinion of the CSP staff, are not merited and new items for which merit has not been determined. The companion contract change management log includes items that have been determined to have merit and are progressing through negotiations toward a contract modification (CMod). SFMTA is working to improve the timeliness of processing determinations of merit as well as the progression of pending contract changes and completion of CMods by creating summary tables of the numbers of items that are in the various stages of processing. *Another challenge noted in the Project Status Meeting is timely resolution and payment of extra contractor costs that are tracked on a time and materials basis.*

Reports showing the status of contract changes are reviewed weekly at the status meetings for each of the work packages in the 1300 Contract. **In the opinion of the PMOC, the trend and change management summary reports now being published by SFMTA improve the accuracy of forecasts of cost at completion and should help to expedite the completion of the contract modification process for justified contract changes.** *Four new contract modifications were executed in December, the first in many months. An additional 21 items were identified as “pending” indicating that negotiations on the amounts of the changes were complete.* Thus far, the slow progress of finalizing and executing CMods does not appear to be negatively affecting the progress of work or the business relationship between SFMTA and the contractor.

## Project Cost

Cost estimate: \$1.5783 billion.

Total contingency: \$83.16 million (minimum contingency is \$60 million), down \$1.16 million from November.

Total net incurred costs: \$883,127,513, an increase of \$9.33 million from November (55.95% of the total project budget).

Current funding level: \$1,179,794,000 (74.8% of the total project budget).

Earned Value (EV): \$918,452,813, an increase of \$4.13 million from November.

Planned Value: \$1,150,167,110, an increase of \$8.10 million from November.

Cost Performance Index (CPI): 1.04. SFMTA believes that TPC is under-reporting actual costs, thereby resulting in an overstated CPI.

CPI is a measure of cost efficiency on a project. It is the ratio of EV to actual cost value. A CPI equal to or greater than 1 indicates a cost under run and a value of less than 1 indicates a cost overrun. A value of 0.9 or greater is considered acceptable, considering the margin of error in estimating the value of completed work.

An outstanding claim by the 1251 contractor of \$3.8 million is still pending resolution. SFMTA is of the opinion that the claim on the 1251 Contract has less merit than the previously settled claim on the 1250 Contract. Potential costs for the 1251 Contract claim are not being carried in the project Trend Log.

## Project Cost Trends

SFMTA tracks potential changes in project cost, calling these potential changes “trends.” Trends include all potential changes in the contract value. As the status of an identified trend changes, it may become a contract modification, it may become an item that is paid on a force account basis, or it may be denied/closed with no impact to the project cost. Extra cost items identified by the 1300 contractor that CSP management concludes have no merit are carried in the total trend amount at 50% of the contractor’s estimate of extra costs. Table 2 summarizes the trends for the two construction contracts that have not attained financial close out.

**Table 2 - Contract, Budget, and Trends for Active Construction Projects<sup>1</sup>**

	1252 - Tunnel	1300 Stations, STS
<b>Original Contract</b>	233,584,015	839,676,400
<b>Approved Contingency</b>	2,484,953	20,000,000
<b>Extra Budget for Non-Project Costs</b>	6,173,508	
<b>Approved Budget</b>	236,068,968	859,676,400
<b>Approved Changes</b>	1,421,807	144,947
<b>Current Contract (1252 does not include non-project costs)</b>	235,005,822	839,821,347

	1252 - Tunnel	1300 Stations, STS
Remaining Contingency	1,063,146	19,855,053
Potential Changes (Trends)	(34,969)	20,992,953
Potential Contract	234,970,853	860,814,300
Contingency Less Trends	1,098,115	(1,137,900)
Spent to Date	234,616,308	331,610,147
Potential Left to Spend	354,545	529,204,153
Contingency Less Trends as % of Potential Cost to Complete	309.7%	-0.2%

<sup>1</sup> As reported in the December 2015 Central Subway Project Monthly Progress Report – SFMTA.

The remaining contingency, less identified trends, represents 310% of the potential left to spend for Contract 1252. *After potential changes are accounted for, there is no contingency remaining for Contract 1300. In the opinion of the PMOC, the 1300 Contract contingency will need to be increased by transferring unallocated contingency to this contract.* The combined allocated contingency for all construction work less identified trends represents *less than one quarter of one percent* of the potential remaining construction expenditure. **In the opinion of the PMOC, the allocated contingency for the 1252 Contract is greater than the amount required to assure final close out of the contract within the budget. The allocated contingency for the 1300 Contract appears insufficient to complete the contract, and the overall allocated contingency is inadequate for the percentage completion level of construction. However, there appears to be sufficient unallocated contingency and excess allocated contingency from other program components for successful completion of the program. However, increased cost claims from the 1300 contractor due to delays could consume some of the available contingency to the extent that the contractor can demonstrate that SFMTA is responsible for the delays. Thus far, the contractor has not demonstrated that delays were caused by SFMTA or differing conditions.**

Table 3 shows the overall budget, trends, and contingency status for the entire Central Subway program. **As shown, the total contingency, including unallocated contingency and less identified trends, represents 9.8% of the potential remaining spending, which, in the opinion of the PMOC, is sufficient to provide reasonable assurance of on-budget completion of the project.**

**Table 3 - Budget and Contingency Status for Central Subway Project<sup>2</sup>**

	Total Construction	Right of Way	Vehicles	Professional Services	Unallocated Contingency	Total Program
Original Contract	1,130,842,776	36,511,799	24,108,712	310,518,041		1,501,981,328
Approved Contingency	30,301,196	1,000,000	2,276,941	18,221,079	10,019,456	61,818,672
Extra Budget for Non – Project Costs	6,173,508					

	Total Construction	Right of Way	Vehicles	Professional Services	Unallocated Contingency	Total Program
Approved Budget (w/o Extra Launch Shaft Cost)	1,161,143,972	37,511,799	26,385,653	328,739,120	24,519,456	1,578,300,000
Approved Changes	8,222,997	(4,265,478)	(10,799,712)	-		(6,842,193)
Current Contract	1,139,065,773	32,246,321	13,309,000	310,518,041	24,519,456	1,495,139,135
Remaining Contingency	22,078,199	5,265,478	13,076,653	18,221,079	24,519,456	83,160,865
Potential Changes (Trends)	20,957,984	-	-	-		20,957,984
Potential Contract	1,160,023,757	32,246,321	13,309,000	310,518,041		1,516,097,119
Contingency Less Trends	1,120,215	5,265,478	13,076,653	18,221,079	24,519,456	62,202,881
Spent to Date	625,431,297	30,467,005	2,147,204	225,082,007		883,127,513
Potential Left to Spend	534,592,460	1,779,316	11,161,796	85,436,034		632,969,606
Contingency Less Trends/Potential Left to Spend	0.2%	295.9%	117.2%	21.3%		9.8%

<sup>2</sup> As reported in the December 2015 Central Subway Project Monthly Progress Report – SFMTA.

## Change Order Control

SFMTA is estimating that additional CMods with a net reduction in contract value of \$34,969 will be executed as part of contract close out for the 1252 Contract. There remains a potential for additional cost increases or decreases in the range of a few \$100 thousand. *SFMTA held a second negotiating session with the 1252 contractor on January 22, 2016 in an effort to resolve the basis for closing out the contract. Most of the remaining cost issues involving claimed extra work, scope reductions, and 3rd party costs have been resolved. A claim by a property owner for physical and business loss damages could delay final close out of the contract due to the unreasonable nature of the claims.*

SFMTA is maintaining its management tools for tracking potential contract changes for the 1300 Contract. The latest summary report is titled, “CN1300 Trend Statistics” and is dated January 27, 2016. This report shows that 18 contract modifications have been executed for a net increase in the contract value of \$270,956. Five contract modifications were executed after the December CSP Progress Report was published. **In the opinion of the PMOC, contract modifications are now being executed on a regular basis.** Change Order Requests (generated by the contractor) that have been determined to have merit and Proposed Contract Changes (generated by SFMTA) have an expected value of \$20,811,415 in increased contract value, an increase of \$4.02 million since early January. An additional 236 items are being tracked in the Trend Log with a net value

of \$9.34 million in possible contract value increases. Of these, 126 have been judged by SFMTA to be without merit, but are being carried at a reduced value in the trend to address potential future claims. A further 94 items have been voided and are carried at no cost. There are two notices of potential claims by the contractor and 14 items are “open” waiting for a determination of merit.

The most recent version of the complete Trend Statistics Summary for the 1300 Contract dated February 6, 2016 shows a total potential increase in contract cost of \$30,675,798, including the \$270,956 in contract cost increases executed thus far. The total estimated cost impact of the identified trends increased by about \$4.8 million from January to February. The following trend items with potential cost increases in excess of \$250,000 are identified in the Trend Log:

1. Changes to traffic signals and street lights - \$298,307
2. Change to grade 50 steel from specified grade 70 steel (due to availability and Buy America issues) - \$595,197
3. Extra trucking costs for contaminated soil at CTS - \$1,714,205
4. Harder rock than anticipated for CTS slurry wall excavation - \$2,820,600
5. Delays to installation of tangent piles at UMS - \$1,074,229 (reduced from previous estimate)
6. Changes to underpinning requirements for support of UMS Garage - \$474,470
7. Changes in construction sequence for UMS Garage - \$500,000
8. Obstructions to jet grout placement at UMS - \$965,550
9. Additional instrumentation for detection of ground movement - \$429,777
10. 12” water line conflict at UMS - \$293,538
11. Changes in installation requirements for art glass at UMS - \$681,978
12. Additional instrumentation for station construction - \$429,777
13. New emergency stop switch for CSP operations - \$315,001
14. Removal of temporary facilities from 1252 Contract in tunnel - \$616,354, increased from \$345,001
15. Hydrocarbons in excavated soil at CTS headhouse - \$500,000
16. 12” water line conflict at YBM - \$355,711
17. Additional traffic control requirements at 4th and King - \$675,001
18. Additional traffic control requirements for STS work package - \$1,032,302
19. Changes to AWSS layout at 4th and King - \$295,269

- 20. Cost of changes to the design to Chinatown Station to accommodate the plaza requested by the community - \$4,500,000 (costs will be paid by funds outside the program)
- 21. Additional construction joints in tunnel invert/track slabs - \$2,061,699
- 22. Contractor-claimed change in contract requirements for pre-loading permanent struts at UMS - \$2,700,000, up from \$250,000 in November.
- 23. Contractor-claimed delay costs due to re-sequencing of work at CTS - \$250,001

In addition to these large potential cost increases, the Trend Log includes the following major cost savings:

- 1. Deletion of compensation grouting bid items at YBM - (\$1,833,869)
- 2. Deletion of the Air Replenishment System (ARS) - (\$4,689,000)
- 3. Building cost savings from deletion of ARS - (\$600,000)

*In the opinion of the PMOC, a number of very large potential changes have arisen in the past two months. These potential changes and the large number of previously identified pending contract changes could lead to significant increases in the cost of the 1300 Contract. The allocated contingency, adjusted for potential changes to the Contract, has been consumed. Unallocated contingency will likely need to be transferred to the 1300 Contract before work is complete.*

**Funding and Expenditures**

Federal, state, and local project funding and expenditures are shown in Table 4 and are unchanged from the previous reporting period.

**Table 4 - Project Funding**

Source	Committed (\$1,000)	Awarded (\$1,000)
<b><u>Federal</u></b>		
New Starts	942,200	619,196
Congestion Mitigation	41,025	41,025
<i>Federal Subtotal</i>	983,225	660,221
<b><u>State</u></b>		
TCRP	14,000	14,000
State RIP	88,000	12,498
Prop. 1B / PTMISEA	307,792	307,792
Prop. 1A / HSR	61,308	61,308
<i>State Subtotal</i>	471,100	395,598
<b><u>Local</u></b>		
Prop. K Sales Tax	123,975	123,975
<i>Local Subtotal</i>	123,975	123,975
<b>Project Total:</b>	<b>1,578,300</b>	<b>1,179,794</b>

## E. PROJECT SCHEDULE STATUS

The contractor's December 2015 schedule update indicated that the construction work is now nearly 10 months behind schedule. The critical path for the construction work continues to flow through the construction of CTS. ***In the opinion of the PMOC, the change in the construction sequence for the barrel vault over the cross-cut cavern at CTS could result in a further extension of the construction duration.*** The projected RSD is still forecast for May 2019, five months later than planned. The most recent schedule update still shows that there is negative float on the project critical path and that time savings must be identified for the remaining work if the project is to be completed on time.

The PMOC facilitated a Schedule Workshop with SFMTA project management and project controls staff on November 18 and 19, 2015. The goal of the workshop was to identify strategies to help recover the accumulated delays to the Stations, Systems, and Surface works contract and to achieve the RSD required in the FFGA for the project. Objectives were to:

- identify refinements to the schedule for the project that has been developed by the contractor, TPC in the Primavera P6 scheduling tool;
- identify changes in schedule logic that would save time;
- identify ways to streamline the construction process to speed up delivery of the project;
- identify ways to re-sequence the construction work to save time; and
- explore ways to reduce the time between substantial completion of the construction work and the RSD.

An initial proposed action plan for developing the necessary tool from the current TPC schedule includes the following steps:

1. SFMTA makes adjustments to schedule logic in TPC schedule.
2. SFMTA evaluates the resulting schedule and finalizes the recommended logic changes.
3. SFMTA reviews the resulting schedule tool with TPC.
4. SFMTA and TPC agree on refinements.
5. Final schedule refinements made by TPC or SFMTA and revised schedule accepted for ongoing use.
6. Routine schedule updates continue with the revised schedule. SFMTA continues to make its own updates based on three-week look-ahead schedules and actual progress as a check on TPC schedules. Monthly meetings held to resolve any differences.
7. SFMTA (and TPC) evaluate changes to work sequence, options for acceleration, and other strategies for schedule recovery. Mutually agreed recovery strategies implemented in revised schedule.

If TPC and SFMTA cannot agree on the schedule refinements (step 4), SFMTA considers maintaining its own schedule in parallel with TPC and continues to work with TPC to accept the revisions through monthly schedule reconciliation meetings.

*As of the December SFMTA Progress Report for CSP, SFMTA had completed items 1 through 3, but the contractor had not yet responded to SFMTA's schedule improvements and had not submitted a schedule update incorporating those improvements. SFMTA now expects that the contractor will not agree to implement the recommended improvements to the schedule tool. SFMTA is now planning to implement the improvements in its own schedule and maintain a parallel schedule tracking and forecasting process to the contractor's schedule updates. SFMTA expects to have the schedule tool improvements completed and the schedule as-built conditions updated by the end of February 2016. The PMOC plans to convene a second schedule workshop for the project in March or April to identify, evaluate, and prioritize schedule recovery strategies for implementation.*

As a means of encouraging better collaboration among the project participants, SFMTA and TPC identified a new set of interim milestones to track progress on the critical path for the project, which flows through the excavation for CTS. *Table 5 shows the new milestones and the current status for each. In the opinion of the PMOC, the change in sequence for the barrel vault at CTS from the contractor's alternate proposal to the contract-specified sequence appears to have caused a delay in the critical path work at CTS. SFMTA should work with the contractor to assess the extent of the delay and to identify mitigation measures to prevent further slippage of the RSD.*

**Table 5 - Interim Milestones for CTS Construction Progress<sup>4</sup>**

<i>Milestone</i>	<i>Target Date</i>	<i>Status</i>
<i>Schedule meeting to resolve sequence and temp support</i>	<i>December 9, 2015</i>	Completed on time
<i>Sequential Excavation Method (SEM) Submittal approved</i>	<i>December 18, 2015</i>	Not completed, construction sequence to be revised
<i>Drill holes for CDF</i>	<i>December 18, 2015</i>	Completed late, on January 5, 2016
<i>Complete barrel vault 1</i>	<i>January 26, 2016</i>	<i>Not completed, sequence revised</i>
<i>Complete barrel vault 2</i>	<i>February 23, 2016</i>	TBD, expected to be later than February 23

<sup>4</sup> SFMTA Management Meeting, 2/1/2016

### **Project Schedule Data**

Earned Value (EV): \$918,452,813, an increase of \$4.13 million from November.

Planned Value: \$1,150,167,110, an increase of \$8.10 million from November.

Schedule Performance Index (SPI): 0.80. SPI greater than 1 is ahead of schedule and less than 1 is behind schedule. SFMTA has identified the minimum acceptable SPI to be 0.90; the current

SPI indicates unacceptable schedule performance. *The SPI remained unchanged from the November reporting period. SPI must increase if the project is to be completed on time.*

SPI is a measure of schedule efficiency on a project. It is the ratio of earned value to planned value. An SPI equal to or greater than 1 indicates more work was completed than planned and a value of less than 1 indicates less work was completed than planned. A value of equal to or greater than 0.9 reflects satisfactory performance, considering the margin of error in estimating both earned value and planned value. The current value of 0.80 indicates that the project is significantly behind schedule.

Table 6 shows the status of the schedule milestones established for the project.

**Table 6 - Schedule Milestones**

(P = Planned Date, A = Actual Date, F = Forecast Date)	
Preliminary Engineering (PE):	Authorized in July 2002 (A)
Record of Decision:	Issued November 26, 2008 (A)
Final Design (FD):	Authorized in January 2010 (A)
FFGA Request:	Submitted September 2011 (A)
FFGA Executed:	October 11, 2012 (A)
Ground Breaking: (Utility Relocation Contract)	February 9, 2010 (A)
Tunnel excavation complete (hole through):	June 2, 2014 (SB); June 11, 2014 (NB) (A)
Cross passages complete:	December 20, 2014 (P); April 15, 2015 (A)
Tunneling substantial completion:	April 15, 2015 (A)
Station construction Notice to Proceed (NTP):	June 17, 2013 (A)
Station construction substantial completion:	February 24, 2018 (P), December 7, 2018 (F)
RSD:	December 26, 2018 (P), May 24, 2019 (F)

The current master schedule incorporating the approved 1300 Contract baseline schedule and updated actual progress through *December 2015* reflects negative buffer float and late completion of the project.

Schedule Contingency Management criteria were developed from the FTA Risk Assessment prior to entry into Final Design (FD). Minimum schedule contingency levels at various project milestones or “Hold Points” were agreed to with SFMTA at Risk Workshop #4, held on February 24 through 27, 2009. The FTA recommended schedule contingency for the current stage of the project is 6.0 months. As noted above, the current schedule reflects five months of negative buffer float.

SFMTA reported that a project partnering session with TPC held in early July 2015 concentrated on the project schedule and ways to advance the construction work. The group’s opinion was that if the project team could work together to meet mutually agreed short-term targets it would

increase the overall confidence of the team in its ability to advance the project. SFMTA reported to the Dispute Review Board for the CSP in December 2015 that despite the setting of short-term performance targets and focusing on achievement of those targets, the team was still not working together as effectively as needed to recover the accumulated delays. SFMTA also reported to the PMOC that it continues to hold executive level partnering meetings with TPC and that the contractor is starting to engage in efforts to recover the schedule. **In the opinion of the PMOC, there has been no evident recovery of accumulated schedule delays from the new interim milestones established to track progress on the critical path work of excavation at CTS. SFMTA is further encouraged to continue to improve the collaboration between the agency construction staff and the contractor so as to advance the construction work.**

### **Critical Path Summary (*Baseline Schedule*)**

CTS Install Guidewalls, Slurry Walls, and Install Surface Deck  
CTS Excavate Headhouse and Bracing  
CTS Sequential Excavation Method and Install Supports  
CTS Headhouse Structural Concrete/Remove Bracing  
CTS Install Mechanical, Electrical, and Plumbing (M/E/P) Equipment  
CTS Start Up and Testing  
CTS P-1254R Commissioning of Station Complete  
Safety and Security Certification/Pre-Revenue Activities  
RSD on December 26, 2018 (currently forecast *May 24, 2019*)

### **Three Month Look-ahead**

The following activities are planned over the next three months:

#### ***1300 Contract***

##### *UMS*

Complete waterproofing the interface between the Powell Station and the Ellis Street Annex and complete the backfill and paving of Ellis Street

Continue Union Square Garage (USG) shear wall installation for permanent structural support for north concourse entrance

Install shoring in the tunnel and prepare the tunnel for break-in

Demolish existing structures at the BART Powell Street entrance

*Disassemble the Winter Walk and remobilize jet-grout operations and station box deck placement in January 2015*

*Complete the remaining sections of the station box roof deck and start excavation to platform level*

*CTS*

*Drill core holes into tunnels and fill with CDF in the station area*

*Excavate below the level 4 struts and walers*

Install temporary struts at level 4

Complete all composite wall sections over cross-cut cavern opening

*Drill and install barrel vault pipe canopy to form top of cross-cut cavern*

Excavate to the level 5 struts and walers

*Start excavation of the cross-cut cavern from the headhouse to the station*

*YBM*

*Continue headhouse excavation, install level 4 temporary bracing*

*Remove level 2 bracing in the station box*

*Complete excavation under the mezzanine to concourse level in the station box*

*Begin placement of concourse level slab*

*Shore the tunnels and prepare for break-in*

*STS*

Sewer installation and repair

Alternative Water Supply System (AWSS) installation

Muni ductbank installation

Installation of fiber optic cable by AT&T

Start installation of the tunnel invert slab

*Start installation of tunnel lighting*

*Install overhead contact system support poles*

The PMOC expects to attend the following meetings:

Weekly Management (first Monday of each month)

Weekly Contract 1300 Construction Progress Meetings (first Tuesday and first Wednesday of the month)

Weekly Configuration Management Board (CMB) (first Wednesday of each month)

Monthly CSP Risk Management Meetings (first Thursday of each month)

CSP month-end meetings on March 1, 2016; April 5, 2016; and May 3, 2016

FTA/QPRM scheduled for May 4, 2016

## F. QUALITY ASSURANCE AND QUALITY CONTROL

### QA/QC Plan Implementation

Contractor QC, as detailed in the Contract Technical Specification, is the means by which the contractor ensures that construction complies with the requirements of the contract. The contractor conducts at least three phases of control (Preparatory Phase, Initial Phase, and Follow-up Phase) to ensure that all work is carried out per the contract.

The 1300 contractor's staff includes a Contractor's Quality Manager (CQM), who reports to the Contractor's Management at an organization level superior to the contractor's Project Manager. The CQM is provided by a subcontractor. The reporting structure is to provide the CQM with direct access to the contractor's Principal Officers. A Contractor Non-Conformance Report (CNCR) Log for identifying, correcting, documenting, and controlling non-conformances is maintained by the contractor and reviewed at weekly status meetings for each work package. Subsequent work may not progress for work that is the subject of a Corrective Action Request (CAR) until conditions adverse to quality are corrected. In the event that the contractor does not issue a CNCR, SFMTA may issue a Notice of Non-conformance (NCN) where non-conforming work is identified by SFMTA's quality assurance staff.

The contractor's commitment to quality and the execution of the contractor's Quality Management Plan have been concerns of SFMTA for the 1300 Contract. SFMTA completed an audit of the TPC Quality Control system, including staff and procedures, in May 2015. That audit was completed in early June, identifying six corrective actions to be taken by the contractor. *The findings of the audit have yet to be closed.*

Construction crew attention to quality remains an issue. The following quality issues and concerns for the 1300 Stations Contract were identified in the SFMTA *December* monthly report:

- Assurance that all Requests for Information (RFIs), submittals, and USE-AS-IS and REPAIR dispositioned CNCRs related to a particular concrete placement, have been approved by the SFMTA Resident Engineers (REs). Practically, SFMTA REs have imposed a concrete placement hold point for all concrete placements to collectively ensure that the contractor has performed all work to the requirements of the Contract Documents, i.e., all RFIs, CNCRs, and submittals have been approved and acceptably executed.
- The possible impacts on quality of compressing the schedule for UMS work to accommodate the annual holiday construction moratorium.
- SFMTA's provision of advance notification to TPC/TPC QC, of in-process work that appears to be deficient or of questionable nature, is not mitigated/reconciled in a timely manner, if at all.

- Necessity of using both Reinforcing Steel Design Drawings and approved Reinforcing Steel Shop Drawings to inspect/accept rebar placement. The requirement to use approved shop drawings was identified as a preventative measure for improper/incomplete placement of reinforcing steel. It is common practice to assure that the latest approved submittals and shop drawings are available in the field, for use by both the construction crews and the QC inspectors, to assure proper installation of all constructed elements.
- Approved submittals for UMS structural steel are awkward, at best, for TPC Production, TPC QC, and RE's QA Inspectors to ensure that all work is performed as required by American Welding Society (AWS) D1.1 and the contract documents. TPC QC Engineers review TPC QC Certified Welding Inspector's (CWI) (Smith Emery provides the TPC QC Inspections) welding inspection documentation to verify that all welds are accounted for and accepted prior to concrete placement.
- Maintenance of the procedure to facilitate the verification that welds to be embedded in concrete have been inspected and accepted, or CNCRs generated and closed, prior to final sign-offs on each concrete placement. Smith Emery (TPC's QC representative) continues to update and refine their spreadsheet "tool" that is used by TPC QC to account for the acceptability and associated documentation by CWIs for all welded joints that are to be embedded in concrete.
- Document control issues within the CM13 software system.
- The large number of Field Notifications issued by SFMTA to TPC for work at UMS (notice that work does not conform to contract requirements and should have been identified through the CNCR process).

*As of February 4, 2016, 164 CNCRs had been filed by TPC's Quality Manager (18 more than in January), and 11 items remained open.* The PMOC conducted a Quality Review of the CSP in September, and a draft report was delivered to FTA for review in late September. That report was finalized in early November 2015. The report identified recommended refinements to the organization charts and descriptions of certain staff positions' quality-related responsibilities to clarify the quality assurance organization. The report also recommended that executive management support for the quality program be demonstrated through approval signatures on quality plans by TPC and SFMTA executive management. The PMOC's Quality Review of the project concluded that the SFMTA staff is implementing the SFMTA QA Program as described in the SFMTA Quality Management Plan (QMP). The fundamental implementation of the SFMTA quality program and SFMTA management's support of the program were readily apparent during the PMOC's QA program review. SFMTA's Quality Manager stated that the upcoming update of the PMP will include changes to the reporting structure and position descriptions reflecting the PMOC's comments from the Quality Review.

## G. SAFETY AND SECURITY

### Safety and Security Management Plan (SSMP)

An updated SSMP Revision 2, dated February 2, 2014, was submitted to FTA on May 2, 2014. The SSMP outlines the plans needed prior to revenue operations. These plans include the Rail Activation Plan (RAP), the System Integration Test Plan, the Safety and Security Certification Plan (SSCP), and the Pre-Revenue Operations and Start-up Plan. SFMTA has completed the SSCP, which is being used to guide safety certification activities. The initial draft of the RAP was completed with the latest update of the PMP. The System Integration Test Plan and the Pre-Revenue Operations and Start-up Plan have not been completed and are expected to be provided with the next PMP update.

### Fire and Life Safety/Safety and Security Issues

The Construction Specification Conformance Checklists have been completed and approved for all construction packages. In September 2013, the CPUC staff began attending monthly as-built meetings to review the completed items. As of January 2016, all items related to the tunnel construction had been certified and accepted by SFMTA's safety staff. The certification work will begin to address the station construction items in January 2016. The San Francisco Fire Department (SFFD) regularly attends the now combined Fire and Life Safety Committee (FLSC) and Safety and Security Certification Review Committee (SSCRC) meetings. The SFFD will continue to coordinate with the Stations Construction Project to identify issues of importance during construction.

### Construction Safety

The 1300 Contract is maintaining an excellent safety record, with a total of three recordable and three lost time incidents since the project start. The performance metrics relating to accidents per working hour are well below the OSHA goals for similar construction. The current accident records for the 1300 Contract are shown in Table 8.

**Table 7 - Construction Safety Data – Start of Contract Through October 2015**

	No. of Incidents	Incident Rate	Goal
<b>1300 Contract</b>			
OSHA Recordable Accidents	3	0.68	<3.4
Job Transfer/Restricted Duty Incidents	0	0	NA
Lost Time Incidents	0	0	<1.6
Total Incidents	3	0.68	NA
Hours Worked	878,561		

## H. PROJECT RISK, RISK MANAGEMENT, AND RISK MITIGATION

RCMP Revision 3 was received by the PMOC on April 30, 2013. The outgoing PMOC provided its final Spot Report to FTA on July 19, 2013. SFMTA submitted a CSP “Contingency Management – Schedule 2012 Update” on May 22, 2013. SFMTA provided a further update of the schedule risk assessment in June 2015 that recommended a reduction of the minimum schedule contingency after demobilization of the tunnel work to 4.0 months. The updated risk assessment was conducted on the approved baseline schedule for the 1300 Contract without updates to reflect the current status of the construction work and the accumulated construction delays.

**The PMOC cannot recommend any reduction in the minimum schedule contingency because the SFMTA’s risk assessment update was not based on the actual current status of the 1300 Contract construction work.** The Contract 1300 baseline schedule was adopted in early December 2014. Twelve schedule updates have been completed by the contractor and accepted by SFMTA and incorporated into the Master Program Schedule. The schedule risk assessment update is now expected from the CSP after the schedule tool in P6 is further enhanced and a recovery schedule is produced. The risk assessment would be conducted to assess the probability that the recovery schedule will result in the project meeting the required RSD. The timing of the risk assessment will be determined in the coming months.

*At the February CSP Risk Management Meeting, the committee reviewed the status of the highest ranked risks in the risk register. The highest risk to the project is the inability to recover from the accumulated schedule delays. Mitigation will include modifications to and tracking of mini-milestones for work on the project critical path, as well as advancing as much work as possible to reduce the volume of work to be completed toward the end of the construction contract. A related risk is a potential increase in contract cost due to unresolved responsibility for the accumulated schedule delays.*

*The risk that the necessary track work at 4th and King could not be completed within the contractually-required work windows has been retired, since the work requiring traffic and Muni service shutdowns is complete.*

*There is a risk regarding the contractor-proposed use of shotcrete for finished station surfaces where the contract calls for cast concrete. It is possible that the shotcrete will result in unacceptable quality of the installation. Mitigations in process include careful development and review of submittals for the shotcrete work.*

*There is a risk that the required CPUC crossing permits for the at-grade portion of the alignment cannot be obtained due to issues with the proposed traffic control signing and signals. A risk of delays to the surface work due to late completion of fiber optic cutover work by AT&T remains. A risk of project delays due to coordination issues with the ongoing building construction at the former Olivet University site (at YBM station) remains, but a mitigation plan is in place. Mitigation measures included refusal to grant access to the 4th Street sidewalk area*

by the building contractor until all utility work in 4th Street is complete. Change order work requested by Moscone Center and utility companies is planned to be completed by April 1.

A list of the top risks discussed at the latest Risk Mitigation Meeting is included in Appendix D.

**In the opinion of the PMOC, the Risk Mitigation meeting continues to be an effective forum for identifying potential risks and developing mitigation measures to limit the impact of the risks.** The PMOC will continue to monitor the Risk Mitigation meetings to assess the SFMTA's risk mitigation activities.

## **I. ACTION ITEMS**

Table 8 on the following page shows the current action items for SFMTA.

**Table 8**  
**The PMOC's Central Subway Points of Action for SFMTA**

(Note: All closed items are removed a month after being closed. Changes to open items since last update are indicated in BLUE.)

Category	NO.	ACTION	DATE OPENED	DUE DATE	DATE CLOSED	COMMENTS
S	164	Develop technically acceptable schedule tool in P6	12/10/15	02/29/16		SFMTA working with contractor to make schedule improvements
S	165	Develop recovery schedule	12/10/15	TBD		SFMTA to work with contractor on recovery strategies
S, RA	166	Update schedule risks based on recovery schedule	12/10/15	TBD		Once the schedule tool and recovery schedule are complete

Category Key:

C – Cost

FMP – Fleet Management Plan

IRP – Independent Review Panel

PMP –Project Management Plan

QA – Quality Assurance

RA – Risk

RE – Real Estate

S – Schedule

SC – Scope

SS – Safety

T – Tech. Cap. & Cap.

CH – Change Mgmt.

**APPENDIX A. LIST OF ACRONYMS**

APTA	American Public Transportation Association
ARS	Air Replenishment System
AWS	American Welding Society
AWSS	Alternative Water Supply System
BART	Bay Area Rapid Transit
BCE	Baseline Cost Estimate
BRT	Bus Rapid Transit
Caltrans	California Department of Transportation
CAR	Corrective Action Request
CDF	Controlled Density Fill
CFR	Code of Federal Regulations
CLIN	Contract Line Item Number
CM13	Contract Management 13
CMB	Configuration Management Board
CMod	Contract Modification
CNCR	Contractor Non-Conformance Report
COR	Change Order Request
CPI	Cost Performance Index
CPUC	California Public Utilities Commission
CQM	Contractor's Quality Manager
CSP	Central Subway Project
CTS	Chinatown Station
CWI	Certified Welding Inspector
DF	Designated Function
EV	Earned Value
FD	Final Design
FEIR	Final Environmental Impact Report
FEIS	Final Environmental Impact Statement
FFGA	Full Funding Grant Agreement
FLSC	Fire and Life Safety Committee
FMP	Fleet Management Plan
FRA	Federal Railroad Administration
FTA	Federal Transit Administration
IRP	Independent Review Panel
LONP	Letter of No Prejudice
LRT	Light Rail Transit
LRV	Light Rail Vehicle
M/E/P	Mechanical, Electrical, and Plumbing
MMRP	Mitigation Monitoring Reporting Program

---

MOU	Memorandum of Understanding
MPS	Master Project Schedule
MRY	Muni Traction Power System
Muni	Common Public Reference to SFMTA
NCN	Notice of Non-conformance
NCR	Non-conformance Report
NEPA	National Environmental Policy Act
NTP	Notice to Proceed
OCS	Overhead Contact System
OHA	Operational Hazard Analysis
O&M	Operations & Maintenance
OP	Oversight Procedure
PCC	Proposed Contract Changes
PE	Preliminary Engineering
PHA	Preliminary Hazard Analysis
PMOC	Project Management Oversight Contractor
PMP	Project Management Plan
PTMISEA	Public Transportation Modernization, Improvement, and Service Enhancement Account
QA/QC	Quality Assurance/Quality Control
QMP	Quality Management Plan
QPRM	Quarterly Progress Review Meeting
QTR	Quarter
RAMP	Real Estate Acquisition Management Plan
RAP	Rail Activation Plan
RCMP	Risk and Contingency Management Plan
RE	Resident Engineer
RFI	Request for Information
ROD	Record of Decision
RSD	Revenue Service Date
SBE	Small Business Enterprise
SCIL	Safety Certifiable Item List
SCP	Safety Certification Plan
SEIS	Supplemental Environmental Impact Statement
SEM	Sequential Excavation Method
SEPP	Security and Emergency Preparedness Plan
SFDPW	San Francisco Department of Public Works
SFFD	San Francisco Fire Department
SFMTA	San Francisco Municipal Transportation Agency
SFPUC	San Francisco Public Utilities Commission

SIT	Systems Integration Test
SoMa	South of Market (Street)
SOP	Standard Operating Procedure
SPI	Schedule Performance Index
SSCP	Safety and Security Certification Plan
SSCRC	Safety and Security Certification Review Committee
SSCVR	Safety and Security Certification Verification Report
SSMP	Safety and Security Management Plan
SSO	State Safety Oversight
SSP	System Security Plan
SSPP	System Safety Program Plan
STS	Surface, Track, and Systems
TBD	To Be Determined
TBM	Tunnel Boring Machine
TPC	Tutor Perini Corporation
TSA	Transportation Security Administration
TVA	Threat and Vulnerability Analysis
U.S.C.	United States Code
UMS	Union Square/Market Street Station
USG	Union Square Garage
YBM	Yerba Buena/Moscone Center Station
YOE	Year of Expenditure

**APPENDIX B. SAFETY AND SECURITY CHECKLIST**

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/ Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Safety and Security Management Plan	<b>2014</b>	<b>2011</b>	Revision 1 Update submitted to FTA 02/25/2011. Not submitted to FRA. Revision 2 submitted to FTA on May 2, 2014.
Safety and Security Certification Plan (SSCP)	<b>2011</b>		SSCP was revised 10/2011. Revision 1 was developed in November 2011. Not submitted to FRA.
System Safety Program Plan (SSPP)	<b>2009</b>	<b>2009</b>	SSPP dated 03/13/2009 submitted to FTA 07/31/2009. Not submitted to FRA.
System Security Plan (SSP) or Security and Emergency Preparedness Plan (SEPP)	<b>2009</b>		Not submitted to FTA. Not submitted to FRA.
Construction Safety and Security Plan	<b>2012</b>		Health and Safety. Construction Safety Standards Revision 3, June 27, 2012.
<b>Safety and Security Authority</b>	<i>Y/N</i>		<b>Notes/Status</b>
Is the grantee subject to 49 CFR Part 659 state safety oversight requirements?	Y		
Has the state designated an oversight agency as per Part 659.9?	Y		California Public Utilities Commission (CPUC) Consumer Protection & Safety Division 505 Van Ness Avenue San Francisco, CA 94102 (415) 703-1017 phone (415) 703-1758 fax Point of contact: Arun Mehta

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Has the oversight agency reviewed and approved the grantee's SSPP as per Part 659.17?	Y		SFMTA currently operates its LRT system in compliance with an SSPP approved by the CPUC. These plans will be revised, as required, to incorporate the addition of the CSP during the late construction and early testing phase and submitted to the CPUC for approval prior to the planned start of revenue operations.
Has the oversight agency reviewed and approved the grantee's Security Plan or SEPP as per Part 659.21?	Y		See above.
Did the oversight agency participate in the last Quarterly Program Review Meeting?	Y		
Has the grantee submitted its safety certification plan (SCP) to the oversight agency?	Y		SFMTA submitted the SSCP to CPUC staff for review and Commission approval during the preliminary engineering phase. The plan was approved in March 2009. The SSCP revised in November 2011 was submitted to the CPUC and was approved.
Has the grantee implemented security directives issues by the Department Homeland Security, Transportation Security Administration?	N/A		Currently, there are no TSA directives or programs applicable to the project. If any arise during the course of the project, the activities to comply will be developed and shown on a revision of the project safety and security activities schedule.
<b>SSMP Monitoring</b>			
Is the SSMP project-specific, clearly demonstrating the scope of safety and security activities for this project?	Y		The PMOC reviewed the CSP SSMP and provided a spot report to FTA in May 2011. FTA approved the CSP SSMP on May 16, 2011. A follow-up Adherence Audit was conducted September 14-16, 2011. The audit found that CSP is conducting its activities in accordance with the SSMP.

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Grantee reviews the SSMP and related project plans to determine if updates are necessary?	Y		SSMP Revision 2 was submitted to FTA on May 2, 2014.
Does the grantee implement a process through which the Designated Function (DF) for Safety and DF for Security are integrated into the overall project management team? Please specify.	Y		Safety and security are under the direction of the SFMTA Safety and Security Manager and supplemented by Project Management / Construction Management consultant staff, including a Safety and Security Certification professional who has been dedicated to supervise project Safety and Security Certification.
Does the grantee maintain a regularly scheduled report on the status of safety and security activities?	Y		Safety and security certification status and activities are reported in the weekly construction progress meetings and the CSP Monthly Progress Report.
Has the grantee established staffing requirements, procedures, and authority for safety and security activities throughout all project phases?	Y		
Does the grantee update the safety and security responsibility matrix/organizational chart as necessary?	Y		The PMOC found the revised matrix in the SSMP, Rev. 1, 02/08/11, to be compliant.
Has the grantee allocated sufficient resources to oversee or carry out safety and security activities?	Y		
Has the grantee developed hazard and vulnerability analysis techniques, including specific types of analysis to be performed during different project phases?	Y		CSP has prepared a Preliminary Hazard Analysis Report, Rev. 0, April 23, 2009. Corrective actions and analysis for different project phases have been identified in the report.

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Does the grantee implement regularly scheduled meetings to track to resolution any identified hazards and/or vulnerabilities?	Y		
Does the grantee monitor the progress of safety and security activities throughout all project phases? Please describe briefly.	Y		Safety and Security is an ongoing agenda item on the current construction contract (1300).
Does the grantee ensure the conduct of preliminary hazard and vulnerability analyses? Please specify analyses conducted.	Y		
Has the grantee ensured the development of safety design criteria?	Y		Design is complete and construction is underway.
Has the grantee ensured the development of security design criteria?	Y		Design is complete and construction is underway.
Has the grantee ensured conformance with safety and security requirements in design?	Y		Certification checklists are developed and certified through monthly meetings. Design is complete and construction is underway.
Has the grantee verified conformance with safety and security requirements in equipment and materials procurement?	Y		Safety and Security Conformance checklists have been prepared for each of the construction contracts. All certifiable elements of the Tunnel work have been certified and accepted by SFMTA Safety.
Has the grantee verified construction specification conformance?	Y		This is on-going as construction progresses.
Has the grantee identified safety and security critical tests to be performed prior to passenger operations?	N		Currently being developed.

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Has the grantee verified conformance with safety and security requirements during testing, inspection, and start-up phases?	N		Project is in construction, with RSD more than three years in the future.
Does the grantee evaluate change orders, design waivers, or test variances for potential hazards and/or vulnerabilities?	Y		
Has the grantee ensured the performance of safety and security analyses for proposed work-arounds?	N/A		
Has the grantee demonstrated through meetings or other methods, the integration of safety and security in the following: <input type="checkbox"/> Activation Plan and Procedures <input type="checkbox"/> Integrated Test Plan and Procedures <input type="checkbox"/> Operations and Maintenance Plan <input type="checkbox"/> Emergency Operations Plan	<i>In process</i>		Currently being developed. An Integration Matrix has been implemented for all disciplines including safety and security concerns. Initial draft of the Rail Activation Plan has been completed.
Has the grantee issued final safety and security certification?	N		Project is in the construction phase.
Has the grantee issued the final safety and security verification report?	N		Project is in the construction phase.
<b>Construction Safety</b>			
Does the grantee have a documented/implemented Contractor Safety Program with which it expects contractors to comply?	Y		Health and Safety Construction Safety Standards Revision 3, June 27, 2012.

<b>Central Subway Project Overview</b>		
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit	
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction	
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build	
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i> <b>Status</b>
Does the grantee's contractor(s) have a documented companywide safety and security program plan?	Y	
Does the grantee's contractor(s) have a site-specific safety and security program plan?	Y	The remaining active contractor has a plan. Contract documents require that the contractor develops an Environmental Health and Safety Program, specific to the contract work.
Provide the grantee's OSHA statistics compared to the national average for the same type of work?	Y	Provided in the Central Subway Monthly Progress Report.
If the comparison is not favorable, what actions are being taken by the grantee to improve its safety record?	N/A	Statistics are favorable. No action is needed.
Does the grantee conduct site audits of the contractor's performance versus required safety/security procedures?	Y	Safety walks are routinely conducted at each construction site.
<b>Federal Railroad Administration</b>		
If shared track: has grantee submitted its waiver request application to FRA? (Please identify specific regulations for which waivers are being requested.)	N/A	No shared track. No waivers are anticipated.
If shared corridor: has grantee specified specific measures to address shared corridor safety concerns?	N/A	
Is the CHA underway?	N/A	
Other FRA required Hazard Analysis – Fencing, etc.?	N/A	

<b>Central Subway Project Overview</b>			
Project mode (Rail, Bus, BRT, Multimode)	Light Rail Transit		
Project phase (Preliminary Engineering, Design, Construction, or Start-up)	Construction		
Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.)	Design-Bid-Build		
<b>Project Plans</b>	<i>Version</i>	<i>Review by FTA/FRA</i>	<b>Status</b>
Does the project have Quiet Zones?	N		
Does FRA attend the Quarterly Review Meetings?	N		

N/A = Not applicable.

## APPENDIX C. PROJECT MAP AND OVERVIEW

### CENTRAL SUBWAY PROJECT: Project Overview and Map

---

<b>Date:</b>	<i>February 8, 2015</i>
Project Name:	Central Subway Project (CSP) New Starts Light Rail Transit
Grantee:	San Francisco Municipal Transportation Agency (SFMTA)
FTA Regional contact:	Mr. Jeffrey S. Davis
FTA Headquarters contact:	Ms. Kim Nguyen

#### Scope

Description:	The CSP will extend the Third Street Light Rail line from the Caltrain station at Fourth and King streets to Chinatown. It was incorporated in the FEIS/FEIR on the Third Street Light Rail project published in December 1998, but FTA did not include the CSP in the Record of Decision (ROD) issued in March 1999. A ROD for the CSP, however, was issued by FTA on November 26, 2008, and the U.S. Department of Transportation and FTA determined that the requirements of the National Environmental Policy Act (NEPA) of 1969 were satisfied for the CSP. The environmental record for the CSP is included in the Final Supplemental Environmental Impact Statement (SEIS), Volume II, dated July 11, 2008 and the Final SEIS, Volume I, dated September 23, 2008. These documents present the detailed statement required by NEPA and U.S.C. 5324 (b). SFMTA requested authority to enter Preliminary Engineering (PE) in March 2002 and submitted a Project Management Plan (PMP) in June 2002. FTA approved entry into PE in July 2002. Approval to enter Final Design (FD) was granted by FTA on January 7, 2010. The Full Funding Grant Agreement (FFGA) was signed on October 11, 2012.
Guideway:	The length of the CSP will be 1.7 miles of double-tracked line.
Stations:	The CSP includes three subway stations and one surface station.
Additional Facilities:	The CSP does not include any ancillary facilities.
Vehicles:	The CSP Service Plan dated October 2009 clarified that four vehicles will be required.
Ridership:	43,521 Average Weekday Boardings are projected in 2030.

**Schedule**

07/02	Approval Entry to PE	2016	Estimated Rev Ops at Entry to PE
01/10	Approval Entry to FD	2018	Estimated Rev Ops at Entry to FD
10/11/12	FFGA	2018	Estimated Rev Ops at FFGA
05/24/2019			Revenue Operations Date at date of this report

*58.19% Percent Complete Based on Progress (November 2015 data)*

**Cost**

\$764 million	Total Project Cost (\$YOE) at Approval Entry to PE
\$1,578 million	Total Project Cost (\$YOE) at Approval Entry to FD
\$1,578 million	Total Project Cost (\$YOE) at FFGA signed
\$TBD million	Total Project Cost (\$YOE) at Revenue Operations
\$1,578 million	Total Project Cost (\$YOE) at date of this report including \$0.00 in Finance Charges
<i>\$883.13 million</i>	Amount of Expenditures at date of this report from Total Project Budget of \$1,578 million
<i>55.95%</i>	Percent Complete based on Expenditures at date of this report
<i>\$24.52 million</i>	Unallocated Contingency remaining
<i>\$83.16 million</i>	Total Project Contingency (allocated and unallocated contingency as reported by CSP)
\$60 million	Minimum Total Project Contingency revised on September 5, 2012 PMOC review of Contingency Management Plan

	<b>AT HOLD POINTS</b>	<b>QTR</b>	<b>Minimum Contingency Levels</b>	<b>Revised Levels</b>
<b>1A</b>	Hold Point 1a – Tunnels 100% designed February 2011 (Actual)	1Q11	280	280
<b>1B</b>	Hold Point 1b – CTS 100% designed June 2012 (Actual)	4Q11	250	240
<b>1C</b>	Hold Point 1c – 40% Bid (Tunnel and CTS)	2Q12	225	200
<b>1D</b>	Hold Point 1d – FFGA Award October 2012 (Actual)	3Q12	-	180
<b>2</b>	Hold Point 2 – Commence CTS / UMS construction (Actual June 17, 2013)	2Q13	160	160
<b>3</b>	Hold Point 3 – Demobilize Tunnels (Actual April 15, 2015)	2Q15	140	140
<b>4</b>	Hold Point 4 – Stations to platform levels (CTS/MOS) November 2016	4Q16	60	60
<b>5</b>	Hold Point 5 – Complete CTS / Tunnels systems inst. April 2018	2Q18	25	25
<b>RSD</b>	PMOC / FTA RSD	4Q18		
<b>CURRENT TOTAL CONTINGENCY \$84.32 Million</b>				



## APPENDIX D. TOP PROJECT RISKS

The Project Risk Register was updated in early 2015. The following risks were discussed at the August Risk Management Meeting.

### Top Risks Discussed in the Previous Month:

#226 – The risk that TPC would be unable to complete the work for the 4th and King shutdown as planned. It was reported that the majority of the work in the intersection was completed in November. There are short sections of tangent track remaining to be installed in the northern portion of the intersection for which there is no risk of traffic impacts. This risk is retired.

#232 – This is the top rated risk and is related to TPC being behind schedule and potentially unable to recover. This risk continues, and a short-term target of completing the barrel vault over the CTS cross-cut cavern by the end of February has been set.

#233 – Related to the quality of the shotcrete lining substitution proposed by TPC being inferior. SFMTA reported that continued pressure to resolve this issue is being applied through the submittals process.

#234 – This risk that the contractor's proposed alternative Sequential Excavation Method (SEM) excavation method would cause subsidence, was discussed and it was concluded that, as defined, the risk would largely disappear at this point, since the contractor will follow the sequence required in the contract. This risk was left open until the SEM is complete.

#237 – Risk that non-conforming work is not identified by the contractor's quality control system. This risk continues. A mitigation strategy implemented by the program is to have as-built drawings show the dispositioned repair required for any work with CNCRs.

#238 – This risk is that the Quality Program may be ineffective in processing the nonconformance issues causing schedule impacts. The process of tracking and processing the Non-conformance Reports (NCRs) through improved tracking logs is helping, but timeliness continues to be an issue, even with mitigation strategies having been implemented.

#240 – This risk that unresolved assignment of schedule delay responsibility may lead to increased cost continues. SFMTA is preparing a letter to TPC addressing the issues with the schedule and directing TPC to prepare a recovery plan. TPC has not produced the Time Impact Analyses and claims that it has suggested are forthcoming.

F – Risk of costs and delays associated with underground obstructions (one risk item for each underground station). This risk was retired at YBM, but there is still the potential to encounter unanticipated conditions at UMS and CTS.

#104 – Risk that required PUC approval of grade crossings is not obtained. SFMTA is preparing a letter to CPUC regarding the remaining design issues, including traffic signals and signage.

103 – Risk that the required Caltrans encroachment permit(s) cannot be obtained. An extension of the interim permit was received 12/24/15. This permit expires 10/3/2016 and will need to be renewed at that time, so this risk continues.

*204 – Risk that AT&T cutover work will be completed late and delay at-grade work in 4th Street. The removal of the old AT&T duct bank after the cutover will be an issue. SFMTA will obtain AT&T commitment to pay for the removal.*

*205 – The risk that the prolonged process for approval and execution of CMods results in bad blood between SFMTA and the contractor. CMods are now being processed more quickly and the backlog of unresolved changes is being reduced.*

Q – The risk of discrepancies between the contract drawings and as built conditions causing added costs and delays. This risk continues. New design details are being produced as needed in response to RFIs.

*242 – Risk that Super Bowl 50 events result in delays to construction. This risk did not materialize and is retired.*

*244 – Risk of delays to YBM construction due to conflicts with the construction of the new building at the former Olivet University site. Coordination is ongoing and SFMTA is advancing the utility work in 4th Street. This risk was rated as 2 for probability and 1 for cost and schedule impacts, for an overall low rating.*

**APPENDIX E. ROADMAP TO REVENUE OPERATIONS**

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
<b>Testing</b>				
Finalize/update Systems Integration Test (SIT) Plan	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Prepare Schedule for Testing	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Finalize Test Procedures	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Conduct System Integrated Testing with trains, including procedures and reports	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Complete Testing Reports	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
<b>Operating Plan, Rules, and Training</b>				
Finalize Operating Plan	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Finalize / revise SOPs, manuals, and rulebook as applicable	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Operations Manuals	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Staffing and Operations Plan	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Training of O&M personnel	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Emergency response plan, training, and drills	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
<b>Vehicle Maintenance Plan, Equipment, Facilities, and Training</b>				
Rail Fleet Management Plan	TBD	TBD	TBD	
Maintenance Schedules and Procedures	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Spare Parts Requirements	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Maintenance Manuals	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Maintenance Training	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
<b><i>Facility and Right-of-way Maintenance Plan, Equipment, Facilities, and Training</i></b>				
Maintenance Schedules and Procedures	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Spare Parts Requirements	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Maintenance Manuals	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Maintenance Training	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
<b><i>Pre-Revenue Operations</i></b>				
Finalize and/or update Rail Activation Plan (RAP) and/or Pre-Revenue Operations Plan	4/2/2015	TBD	TBD	Initial draft, including task identification complete. Schedule for updating and completing task descriptions TBD
Implement Rail Activation Committee	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Shadow operations	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Develop / revise SSPP & Security Plan (approved by SSO)	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
FTA Office of Safety & Security Readiness Review	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
PMOC OP-54 Readiness for Revenue Operations Review Report, Phase I	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Conduct Operational Hazard Analysis (OHA) and resolve other hazards / vulnerabilities	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Pre-Revenue Operations	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
<b><i>Public Outreach</i></b>				
Develop Safety Outreach Plan	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Provide Community Outreach	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Grand Opening Plan	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
<b>Construction Close Out</b>				
Close Out of Non-Conformance Reports	Ongoing	3/7/2019	TBD	NCRs are tracked and closed prior to follow-on work. Final closure of NCRs expected as of final completion date of 1300 Contract.
Punch List Complete	12/17/2018	3/7/2019	TBD	Punch list completion expected at final completion of 1300 Contract.
Certificates of Occupancy / Substantial Completion	TBD	3/7/2019	TBD	
<b>Safety, Security, and Fire-life Safety Certifications</b>				
Update/Finalize SSMP			2/18/2014	Revision 2 completed
Finalize and/or update SCIL and SSCP			10/10/2008	Revision 0
Implement Safety and Security Certification Committee			8/1/2010	Committee meets monthly to review certifiable items
Implement Fire Life Safety Committee			8/1/2010	
Preliminary Hazard Analysis (PHA)				Need dates
Threat and Vulnerability Analysis (TVA)				Need dates
Design Criteria Reflecting Safety and Security Requirements				Need dates
Review status of quality non-conformances	Ongoing	3/7/2019	TBD	
Close Out of non-safety critical items	Ongoing	Ongoing	TBD	
Close Out of safety critical items	Ongoing	Ongoing	TBD	
Complete Safety & Security Certification Verification Report (SSCVR)	TBD	1/7/2019		60 days before RSD - Check against latest regulations
Document Workarounds / Open Items List	TBD	TBD	TBD	
Verify emergency drills, tabletops, training, etc. are completed	TBD	TBD	TBD	

<b>Roadmap to Revenue Operations - Central Subway Project, San Francisco Municipal Transportation Agency – DRAFT</b>				
<b>Description</b>	<b>Estimated Start Date</b>	<b>Estimated Completion Date</b>	<b>Actual Completion Date</b>	<b>Notes</b>
State Safety Oversight (SSO) final certification / signature	TBD	2/14/2019		21 days before RSD - Check against latest regulations
<b><i>Third Party and Agency Agreements</i></b>				
Third Party/Agency Agreements Necessary for Revenue Service	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
Third Party/Agency Approvals Necessary for Revenue Service	TBD	TBD	TBD	Project is in construction, with RSD 3 years in the future
<b><i>Revenue Service</i></b>				
Target Revenue Service Date	-	5/24/2019		Current forecast RSD. Recovery schedule to be prepared.
FFGA Revenue Service Date	-	12/31/2018		

**APPENDIX F. LESSONS LEARNED**

LL#	Date	Phase	Category	Subject	Lesson Learned
1	09-30-10	FD	Management	Consultant Contracts	The project must have a full understanding of the agency and other approving governmental authorities to avoid delay of contract approval and consequential delay of the Master Project Schedule (MPS).
2	09-30-10	FD	Cost	Staffing Plan	The project staffing plan needs to be formulated during PE and updated at least quarterly during FD to manage Standard Cost Category 80 costs and monitor design production.
3	09-30-10	FD	Scope	Letter of No Prejudice (LONP)	A defined scope of grantee and PMOC responsibilities needs to be provided for content and acceptability of LONP requests.
4	09-30-10	FD	Management	SSMP	FD consultants should be trained, shortly after mobilization, in the format and their responsibility regarding the System Safety Consultant.
5	10-30-10	FD	Cost	Baseline Cost Estimate (BCE) Update	The BCE should be updated with current costs as soon as they are known by the project to allow mitigation of cost contingency usage.
6	02-21-12	FD	Management	Program Controls	Program Controls system/software selected for use for the duration of the project should be in place and functional prior to approval to enter FD. Doing so will avoid a transition during FD that could create a lag in timely reporting of cost and schedule status.
7	02-21-12	FD	Management	Risk Mitigation	Oversight Procedure (OP) 40 needs to be revised to establish minimum requirements for secondary mitigation at different phases of the project, similar to those for cost and schedule contingency. The PMOC recommends five percent of project cost at Entry into FD and three percent at execution of an FFGA.

LL#	Date	Phase	Category	Subject	Lesson Learned
8	02-21-12	FD	Scope	Third Party Agreements	All third party agreements need to be identified as soon as possible, but no later than 65% design completion. This includes leases, both temporary and permanent; MOUs; and licenses, specifically for preconstruction property surveys and settlement monitoring instruments (especially important for underground construction). These third party agreements need to be secured no later than the advertisement date of the construction that they affect. Third party agreements need to be tracked by the project continuously, reported monthly, and updated in a third party agreement matrix submitted quarterly to FTA.
9	02-21-12	FD	Cost	Cost Estimating Procedures	During the preliminary design phase, the project should establish the cost estimating procedures, format, and software to be used by all estimating entities for the entire duration of the project.
10	02-21-12	FD	Cost	Allocated Cost Contingency	In the BCE submitted to FTA for Entry into FD, the project should identify percentages of allocated cost contingency contained in the BCE that are apportioned for design risk, market risk, and construction risk.
11	02-28-12	FD	QA	Design Management Action Log	Design Management should develop a matrix as a tracking tool to document, track, and close out known elements that are missing from design submission packages.
12	08-15-12	FD	Environmental Mitigations	MMRP	Numerous mitigations identified in the MMRP are to be handled by incorporating specific design details and/or statements in the contract drawings and technical specifications. The grantee should note on the MMRP the relevant drawings and/or technical specifications.

LL#	Date	Phase	Category	Subject	Lesson Learned
13	08-31-12	FD	Management	Risk Contingency Levels and Hold Points	It became apparent, during the monitoring of the cost contingency drawdown curve for the project that the contingency levels and hold points no longer represented the current stage of project development and risk reduction/contingency usage related to project development. The project advanced through 100 percent project design; however, the project did not receive credit for the cost contingency usage established by the risk model. The PMOC recognized this deficiency and participated with the grantee in developing a cost contingency drawdown that reflects current project development and reduced risk.
14	06-30-13	Const.	Management	Change Order Process	Perform an audit of the project's procedures related to Change Orders and processing. The project should train staff and inform contractor of their obligations in the process.
15	1-30-14	Const.	Management	Independent Review Panel (IRP) Decision-makers	At the request of SFMTA, the American Public Transportation Association (APTA) formed a panel of geotechnical and tunnel experts to perform a peer review of the BART Undercrossing. Prior to crossing under the BART tunnels, the Independent Review Panel (IRP), contractor, SFMTA, and BART representatives convened at predetermined tunnel boring machine (TBM) locations to discuss the TBM progress and determine whether the tunneling should proceed. It is critical that decision makers from each organization attend these meetings. It was noted that BART Senior Management did not attend and instead deferred decisions to lower level staff.
16	6-30-14	Const.	Bid documents	Pre-Classification for Soil and Groundwater Disposal	Soils and groundwater generated from construction activities should be pre-classified with appropriate sampling and testing required by potential disposal facilities. Coordinate with the disposal facilities to get materials accepted.

LL#	Date	Phase	Category	Subject	Lesson Learned
17	4-10-15	Const.	Quality Control/Safety	Monitoring of soil conditions during underground construction	There was a breach of the excavation of frozen ground during construction of a cross passage between the twin bored tunnels followed by water and soil flowing into the tunnels, resulting in subsidence of the ground above and damage to underground utilities. Apparently the flow of materials into the tunnels went on for quite some time before the problem was detected and actions could be taken to arrest the flow. The construction site was not staffed when the breach started and there was no external warning system in place to notify the contractor or the agency of the condition. When the safety and structural integrity of a construction site depends on maintain soil conditions with the use of mechanical systems, the site should be continuously staffed or monitoring devices at the site should be continuously monitored from a remote location to assure that the expected soil conditions are maintained.
18	4-10-15	Const.	Environmental	Archeological data recovery protocols	Sensitive archeological materials were uncovered during the excavation of the roof area at YBM. The Program Manager took immediate action to notify the appropriate state officials and implemented protocols for protection of the materials. The most likely descendent of the remains was quickly identified and a representative was engaged and brought to the site to supervise the ongoing excavation. The quick action to involve the appropriate parties resulted in satisfactory handling of the artifacts with minimal delays to the construction schedule.

LL#	Date	Phase	Category	Subject	Lesson Learned
19	5-11-15	Const.	Quality Control	Use of latest design information for field inspection	After two roof pours were completed, it was discovered that required reinforcing steel was missing. Changes to the arrangement of the reinforcing steels were made as part of the submittal review and response process. Notes from the designer were included on the approved shop drawings but not in the contract design drawings. Field inspectors were using only the design drawings to confirm the proper installation of reinforcing steel prior to concrete placement. In the future, the latest design information, including submittals and related designer notes, will be used to inspect reinforcing steel prior to concrete placement.
20	9-28-15	Const.	Schedule	Maintenance of updated construction schedule and master program schedule	SFMTA was unable to obtain an acceptable baseline schedule from the station construction contractor for over a year. Then, SFMTA could not obtain acceptable updated status schedules from the contractor for another 8 months. As a result, the construction status and completion date could not be accurately determined for the first 20 months of the contract. This made schedule control impossible. SFMTA finally created its own schedule updates for the first 12 months of the construction contract using the pay applications and 3-week look-ahead schedules from the contractor. Lesson learned – owners should aggressively assert the need for accurate schedule updates from contractors and should withhold payment if such updates are included in the contract terms or specifications and are not forthcoming. If schedule updates are not received within the first few months of the project, the owner should create its own updates for the purpose of progress monitoring and schedule control.

LL#	Date	Phase	Category	Subject	Lesson Learned
21	11-30-15	Const.	Construction Planning	Installation of special trackwork in operating systems.	SFMTA needed to install special trackwork to provide the connection to the new alignment for Central Subway portion the T Third LRT line. The original plan was to install the special trackwork at the intersection in eight extended weekend shutdowns. Working with the contractor, the plan was revised to accomplish the necessary trackwork installations in two shutdowns. After considering the outcome of the first shutdown, where a portion of the special trackwork did not fit properly and needed adjustment during the shutdown, SFMTA decided to pre-assemble the second, more complex, special trackwork assembly at an off-site facility. The assembly was completed and the resulting track was surveyed to confirm the geometry and to assure that the assembly would fit into the existing field conditions. While conducting the assembly and disassembly of the track components, the contractor identified an approach that would reduce the time required to reassemble the trackwork in the field. As a result of the pre-planning and assembly of the complex trackwork, the final assembly was completed without the need for field adjustments and in less time than planned. This was an effective approach to mitigate the risks associated with the installation of complex custom track components in an operating transit line.

**APPENDIX G. CONTRACT STATUS**

The following sections provide the status of ongoing contracts associated with the CSP. Note that the DBE participation percentages are updated by SFMTA on a quarterly basis. The current values are through September 2015.

<b>Contract No.</b>	<b>1250</b>	
<b>Contract Description:</b>	<b>UR #1 (YBM)</b>	
<b>Status:</b>	Completed June 2011.	
<b>Cost:</b>	Original Contract Value	\$9,273,939
	Approved Change Orders	\$2,694,211
	Current Contract Value	\$11,968,150
	Expended to Date	\$11,968,150
	% Expended	100%
	SBE Participation	87%
<b>Schedule:</b>	NTP issued January 2010. Substantial completion in June 2011.	
<b>Issues or Concerns:</b>	Final total cost claim by contractor has not been resolved.	

<b>Contract No.</b>	<b>1251</b>	
<b>Contract Description:</b>	<b>UR #2 (UMS)</b>	
<b>Status:</b>	Work is complete.	
<b>Cost:</b>	Original Contract Value	\$16,832,550
	Approved Change Orders	\$3,962,031
	Current Contract Value	\$20,794,581
	Expended to Date	\$20,794,581
	% Expended	100%
	SBE Participation	97%
<b>Schedule:</b>	NTP issued January 2011. Substantial completion in August 2012.	
<b>Issues or Concerns:</b>	Final total cost claim by contractor has not been resolved.	

<b>Contract No.</b>	<b>1252</b>	
<b>Contract Description:</b>	<b>Tunnels</b>	
<b>Status:</b>	<i>Final completion achieved. Financial close out underway.</i>	
<b>Cost:</b>	Original Contract Value	\$233.58 million
	Approved Change Orders	\$7.71 million
	Current Contract Value	\$241.29 million
	Expended to Date	\$234.62 million; \$6.2 million is paid from non-project funds
	% Expended	97.2%
	SBE Participation	5.8%
<b>Schedule:</b>	Final completion achieved May 15, 2015.	
<b>Issues or Concerns:</b>	None.	

<b>Contract No.</b>	<b>1277</b>	
<b>Contract Description:</b>	<b>Pagoda Palace Demolition</b>	
<b>Status:</b>	<i>Construction is complete; contract is in close out.</i>	
<b>Cost:</b>	Original Contract Value	\$498,995
	Approved Change Orders	\$179,139
	Current Contract Value	\$678,134
	Expended to Date	\$638,278
	% Expended	94.1%
	SBE Participation	100%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>	None.	

<b>Contract No.</b>	<b>1300</b>	
<b>Contract Description:</b>	<b>Three subway stations (YBM, UMS, and CTS) and STS</b>	
<b>Status:</b>	<i>Support of excavation work is complete. Placement of roof slabs is underway. Preparations underway for mass excavation.</i>	
<b>Cost:</b>	Original Contract Value	\$839.68 million
	Approved Change Orders	\$144,947
	Current Contract Value	\$839.82 million
	Expended to Date	\$331.61 million
	% Expended	39.5%
	SBE Participation	17.2%
<b>Schedule:</b>	NTP issued June 17, 2013. Substantial Completion planned February 10, 2018 and forecast December 2018.	
<b>Issues or Concerns:</b>	The work on this contract is behind schedule.	

<b>Contract No.</b>	<b>CS-155-1</b>	
<b>Contract Description:</b>	<b>Design Package 1 for Contracts 1250, 1251, and 1252. PB/Telemon</b>	
<b>Status:</b>	Design is complete. Construction support is ongoing for Contract 1252.	
<b>Cost:</b>	Original Contract Value	\$5,795,000 (includes exercised options)
	Approved Change Orders	\$2,145,159
	Current Contract Value	\$7,940,159
	Expended to Date	\$7,741,568
	% Expended	97.5%
	SBE Participation	29.7%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS-155-2</b>	
<b>Contract Description:</b>	<b>Design Package 2 for UMS, CTS, and YBM. CSDG prime</b>	
<b>Status:</b>	Designs are complete for all of the station contracts. Construction support of Contract 1300 is underway.	
<b>Cost:</b>	Original Contract Value	\$35,059,252
	Approved Change Orders	\$1,460,360
	Current Contract Value	\$36,519,612
	Expended to Date	\$30,845,986
	% Expended	84.5%
	SBE Participation	42.2%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS-155-3</b>	
<b>Contract Description:</b>	<b>Design Package 3 for STS. HNTB-B&amp;C Prime</b>	
<b>Status:</b>	Design is complete. Construction support of Contract 1300 is underway.	
<b>Cost:</b>	Original Contract Value	\$16,822,238
	Approved Change Orders	\$312,814
	Current Contract Value	\$17,232,252
	Expended to Date	\$24,341,480
	% Expended	141.3%
	SBE Participation	28.0%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS-149</b>	
<b>Contract Description:</b>	<b>Central Subway Partnership (Project Manager/Construction Manager)</b>	
<b>Status:</b>	On-going.	
<b>Cost:</b>	Original Contract Value	\$85,139,092
	Approved Change Orders	\$0
	Current Contract Value	\$85,139,092
	Expended to Date	\$52,457,677
	% Expended	61.6%
	SBE Participation	35.4%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		

<b>Contract No.</b>	<b>CS 156</b>	
<b>Contract Description:</b>	<b>Project Controls Consultant</b>	
<b>Status:</b>	On-going.	
<b>Cost:</b>	Base Contract Value	\$17,112,873
	Approved Change Orders	\$0
	Current Contract Value	\$17,112,873
	Expended to Date	\$8,796,914
	% Expended	51.4%
	SBE Participation	29.0%
<b>Schedule:</b>		
<b>Issues or Concerns:</b>		