

MONTHLY REPORT

October 2015

Central Subway Project

**San Francisco Municipal Transportation Agency (SFMTA)
San Francisco, CA**

Draft Report delivered to FTA on November 12, 2015

Final Report delivered to FTA November 25, 2015

PMOC Contract No.: DTFT6014D00010

Task Order No. 5

Project No.: FTA-13-0294

Work Order Number: 001

OPs Referenced: 01 and 25

CLIN 0002B

David Evans and Associates, Inc.

Bill Byrne, Task Order Manager

Voice – (303) 828-8626; Email – bbyrne@deainc.com

Time on project: *17 months*

EXECUTIVE SUMMARY

Project Description

The Central Subway Project (CSP) is constructing a 1.7-mile extension of Muni's T Third Line along 4th Street and Stockton Street in downtown San Francisco. The CSP is Phase 2 of the San Francisco Municipal Transportation Agency's (SFMTA) T Third Light Rail Transit (LRT) Project. Phase 1 of the project constructed a 5.1-mile light rail line along the densely populated 3rd Street corridor. It began revenue service in April 2007. The CSP will extend the T Third Line from the 4th Street Caltrain station to Chinatown, providing a direct, rapid transit link from the Bayshore and Mission Bay areas to South of Market (SoMa), Union Square, and downtown.

Four new stations are being constructed as part of the project—an at-grade station at 4th and Brannan streets and three underground stations at Yerba Buena/Moscone Center (YBM), Union Square/Market Street (UMS), and Chinatown (CTS). Four light rail vehicles (LRVs) will be procured for the CSP as part of a larger procurement that will replace the entire LRV fleet. Average weekday boardings are projected at 43,521 in 2030.

Project Status

The Full Funding Grant Agreement (FFGA) was signed on October 11, 2012. Design is complete, and the project has been under construction since February 2010. *At the end of September 2015, the project was 53.7% complete based on expenditures.* There was one active construction contract: 1300 Stations and Systems/Trackwork. The 1252 Contract for construction of the twin subway tunnels achieved final completion on May 15, 2015. Financial close out of the 1252 Contract will occur in the coming months.

The 1300 Contract was 35.2% complete on the basis of cost at the end of September. Substantial completion is scheduled for February 2018, but the SFMTA September Monthly Progress Report states that the most current accepted contractor schedule update indicates that the station construction work is nine months behind schedule, with completion forecast in November 2018. Tutor Perini Corporation (TPC) has been directed to prepare a recovery schedule to show how the accumulated delays to the construction work can be recovered. ***In the opinion of the Project Management Oversight Contractor (PMOC), significant improvements in work productivity will need to occur in order for the accumulated delays to be sufficiently recovered to meet the required RSD of December 2018.*** SFMTA has not yet received the recovery schedule from TPC, but is pursuing discussions to recover some slippage through changes in the sequence of work and through focused management attention on the factors that are impacting the progress of the work. As a result of the delayed completion of station construction, the current program master schedule, which incorporates the contractor's schedule updates through September 2015, indicates that Revenue Service Date (RSD) will be achieved in May 2019, five months later than the date required in the FFGA. The entire schedule contingency in the program master schedule has now been consumed by the delays to the station construction and the project schedule now

has negative float. Further delays to the station construction may push the forecast RSD even later.

In the opinion of the PMOC, measures implemented to recover the accumulated delays to the station construction work are not yet showing results. The opportunities to recover the schedule delays will be more limited as time passes, so it is very important for SFMTA and the contractor to work collaboratively to identify and implement schedule containment strategies soon. SFMTA also should be exploring strategies to reduce the time between substantial completion of the 1300 Contract and the RSD. The PMOC has the current Master Project Schedule (MPS) under review in preparation for a schedule recovery workshop scheduled to occur on November 18 and 19, 2015.

Table 1 - Core Accountability Items

| Project Status: | | Original at FFGA: | Current Estimate: |
|---|---|--------------------------|--------------------------|
| Cost | Cost Estimate | \$1,578,300,000 | \$1,578,300,000 |
| Contingency | Unallocated Contingency | \$74,722,000 | \$24,519,456 |
| | Total Contingency (Allocated Plus Unallocated, Including Approved Contract Changes) | \$185,500,000 | \$84,322,397 |
| Schedule | Revenue Service Date | 12/26/2018 | 05/2019 (forecast) |
| | | | |
| Total Project Percent Complete | Based on Expenditures | 53.67% | |
| | Based on Earned Value | 57.42% | |

| Major Issues | Status | Comments/Planned Action |
|----------------------|--|---|
| Schedule Contingency | <i>Based on the status of construction reflected in the updated station construction schedule There is negative schedule float of 5.0 months based on the available schedule data.</i> | <i>The minimum schedule contingency agreed to at this stage of the project is 6.0 months. The PMOC will be conducting schedule containment workshops after the program schedule is fully updated to reflect the current status of the project. These workshops are scheduled for November 2015.</i> |

| | | |
|--|--|---|
| Cost Contingency | The current Total Contingency is \$84.3 million. The FTA recommends a minimum contingency level of \$60 million. | <i>The availability of excess cost contingency may make it possible to implement strategies to accelerate the construction work that could increase project cost.</i> |
| Technical Capacity and Capability | All management positions in the organization are filled. | The PMOC is assessing the effectiveness of the SFMTA CSP team in managing the project through routine on-site monitoring. |
| Date of Next Quarterly Meeting: | | <i>February 3, 2015</i> |

- Earned Value (EV): \$906,275,419. *Earned value was not reported in August, so the monthly increase cannot be determined.*
- Planned Value: \$1,120,593,029. *Planned value was not reported in August, so the monthly increase cannot be determined.*
- Actual Cost: \$847,114,082 – *an increase of \$16.27 million from August.*
- Cost Performance Index (CPI): 1.07. *A value greater than 1 means that value of the work completed is more than the cost of the work (under budget) and less than 1 means that the value of the work is less than the cost of the work (over budget). SFMTA believes that TPC is under-reporting actual costs, thereby resulting in an overstated CPI.*
- Schedule Performance Index (SPI): 0.81. *SPI greater than 1 is ahead of schedule and less than 1 is behind schedule. SFMTA has identified the minimum acceptable SPI to be 0.90; the current SPI indicates unacceptable schedule performance.*

Contingency

Cost Contingency

The total available contingency (approved contingency plus approved contract changes) is \$84,322,397, which is above the minimum required contingency of \$60 million. Over \$21,000,000 in allocated contingency was transferred out of the Tunnel project as a result of the successful, under-budget completion of this major element of work. Unallocated contingency is now \$24.5 million. **In the opinion of the PMOC, the available cost contingency is likely to be sufficient to provide reasonable assurance of on-budget completion of the project. However, increased cost claims from the 1300 Contractor due to delays could consume some of the available contingency.**

Schedule Contingency

The Program Master Schedule for the Central Subway Project now shows no buffer float and a forecast RSD five months later than required. An approved, updated 1300 Contract schedule is now available and has been incorporated into the master schedule, with the latest master

schedule incorporating progress through September 2015. SFMTA reports that the contractor's latest approved schedule update indicates nine months of delay to the 1300 Contract, which is a one month improvement from the August 2015 schedule. The agreed level of schedule contingency after demobilization of the tunnel work is 6.0 months. **In the opinion of the PMOC, SFMTA needs to identify at least 11 months of time savings for the remaining work in the CSP in order to have sufficient schedule float to provide reasonable assurance of on-time completion of the project.**

PMOC Observations, Opinions, and Concerns

- In the opinion of the PMOC, the tunnel contractor should prepare an analysis of the cause of the failure at Cross Passage 5. The contractor is contesting SFMTA's assertion that this analysis is required by contract. The PMOC understands that SFMTA is considering withholding the estimated cost of this analysis from the final payment to the tunnel contractor.
- PMOC Concern: The latest program master schedule forecasts that the RSD will be five months later than planned. In the opinion of the PMOC, significant improvements in work productivity will need to occur in order for the accumulated delays to be sufficiently recovered to meet the required RSD of December 2018.
- The PMOC supports the establishment of interim performance milestones as a way to encourage effective team collaboration and encourages SFMTA and the contractor to assess and set additional targets based on the critical path of the updated and approved construction schedule.
- In the opinion of the PMOC, the contractor and CSP staff members are now working cooperatively to advance progress on construction of the three CSP subway stations.
- In accordance with FTA guidelines, a minimum of 6.0 months of schedule contingency is recommended at this phase of the project. At present there is negative float in the schedule, resulting in a late date for project completion. In the opinion of the PMOC, SFMTA needs to identify at least 11 months of time savings for the remaining work in the CSP in order to have sufficient schedule float to provide reasonable assurance of on-time completion of the project. The PMOC is concerned that although the contractor and CSP staff have been working cooperatively to advance progress on construction of the three CSP subway stations through the identification and tracking of short-term performance targets, there is no indication that the overall progress of construction is improving. The opportunities to recover the schedule delays will be more limited as time passes, so it is very important for SFMTA and the contractor to work collaboratively to identify and implement schedule containment strategies soon. SFMTA also should be exploring strategies to reduce the time between substantial completion of the stations and the RSD. The PMOC will facilitate schedule containment workshops to identify options for overcoming the delays and meeting the required RSD.

- In the opinion of the PMOC, the total cost contingency, including unallocated contingency and less identified trends, of 10.4% of the potential remaining spending is sufficient to provide reasonable assurance of on-budget completion of the project. The available contingency is well above the recommended minimum of \$60 million. *However, if efforts to recover the accumulated schedule delays are unsuccessful, increased cost claims from the 1300 Contractor due to delays could consume some of the available contingency.*
- *Based on its review of the Second Quarter 2015 MMRP, the PMOC concludes that SFMTA is conducting monitoring in accordance with the established plan and that SFMTA is implementing appropriate mitigation actions when conditions that could lead to significant impacts are encountered.*
- In the opinion of the PMOC, there have been a large number of changes that could lead to significant increases in the cost of the 1300 Contract. The allocated contingency, adjusted for potential changes to the Contract, is only 1% of the remaining work. Unallocated contingency will likely need to be transferred to the 1300 Contract before work is complete.
- *In the opinion of the PMOC, the trend and change management summary reports now being published by SFMTA improve the accuracy of forecasts of cost at completion and should help to expedite the completion of the contract modification process for justified contract changes.*
- The PMOC remains concerned that the recent quality problems with the station construction may indicate a lack of sufficient quality commitment by the contractor and a potential for future problems and associated delays and increased costs (borne by the contractor) for the repair or replacement of defective work. *The PMOC conducted a Quality Review of the project in early September, and the results were documented in a draft Spot Report that was finalized in early November 2015.*

TABLE OF CONTENTS

| | | |
|--------------------|---|------------|
| A. | PROJECT STATUS | 1 |
| B. | PROJECT MANAGEMENT PLAN AND SUB-PLAN IMPLEMENTATION..... | 4 |
| C. | PROJECT MANAGEMENT CAPABILITY AND CAPACITY | 4 |
| D. | PROJECT COST STATUS | 5 |
| E. | PROJECT SCHEDULE STATUS | 10 |
| F. | QUALITY ASSURANCE AND QUALITY CONTROL | 14 |
| G. | SAFETY AND SECURITY | 16 |
| H. | PROJECT RISK, RISK MANAGEMENT, AND RISK MITIGATION..... | 17 |
| I. | ACTION ITEMS..... | 18 |
| | | |
| APPENDIX A. | LIST OF ACRONYMS | A-1 |
| APPENDIX B. | SAFETY AND SECURITY CHECKLIST | B-1 |
| APPENDIX C. | PROJECT MAP AND OVERVIEW..... | C-1 |
| APPENDIX D. | TOP PROJECT RISKS..... | D-1 |
| APPENDIX E. | ROADMAP TO REVENUE OPERATIONS | E-1 |
| APPENDIX F. | LESSONS LEARNED | F-1 |
| APPENDIX G. | CONTRACT STATUS | G-1 |

A. PROJECT STATUS

Full Funding Grant Agreement (FFGA)

The FFGA was signed on October 11, 2012.

Design

All designs are complete.

Construction

Contract 1250 (UR #1). This contract relocated utilities within the footprint of the proposed YBM Station, and work is complete.

Contract 1251 (UR #2). This contract relocated utility lines within the footprint of the proposed UMS Station and temporarily rerouted existing trolley coach lines around the construction zone, and work is complete.

Contract 1252 Tunnel. This contract completed the construction of 1.5 miles of twin tunnels by tunnel boring machines and the tunnel portal and retrieval shaft.

- Final completion has been achieved and final close out will occur over the coming months.
- **In the opinion of the PMOC, the contractor should prepare an analysis of the cause of the subsidence at Cross Passage 5 (4th and Jessie streets).** *The contractor is contesting SFMTA's assertion that the analysis is required under the contract. SFMTA is considering withholding the estimated cost of preparing the analysis from the final payment for the tunnel work.*
- *More than \$21 million in allocated contingency for this contract has been transferred to unallocated project contingency.*

Contract 1300 (Combination of UMS, CTS, YBM, and STS). This contract is constructing three underground stations, one surface station, all surface works required for the installation of LRT between 4th and King streets and the tunnel portal, and all LRT track and systems components.

- *As of the end of September 2015, the construction of the Stations and Surface, Track and Systems contract was 35.2% complete on the basis of cost.*
- **Union Square/Market Street Station (UMS):** *The invert slab at the Ellis Street Annex was completed and work continued on the roof deck installation at the Ellis Street Annex and at the North Concourse. Modifications to the Union Square Garage progressed. At the main station box, double shifts were being used to advance work on the structural support for the roof deck, with a target of completing all sections of the station box roof deck by the holiday work moratorium. SFMTA reported in early November that one of the roof sections may not be completed as targeted.*

- Chinatown Station (CTS): *Installation of compensation grout tubes was progressing throughout the headhouse continued through October. Excavation inside the headhouse reached the second level of struts and strut and waler installation was expected to be complete the first week of November. Installation of dewatering wells in Stockton Street above the station area continued in October, with completion now expected in the first week of November. Utility work at the north concourse continued in advance of the placement of dewatering wells and construction of the north access shaft. Preparations for energizing the temporary power station for construction power continued and the temporary power is expected to be operational in December.*
- Yerba Buena/Moscone Station (YBM): *Utilities placement continued on the west side of 4th Street, above the final roof section. Traffic continues to flow on the two traffic lanes on the east Side of 4th Street. Excavation inside the headhouse and station box has reached the second level of struts and strut and waler installation is underway at this level. The structural roof was completed for the portion of the headhouse under Clementina Street and backfilling is underway in preparation for paving and reopening of the street.*
- Surface, Track, and Systems (STS): Muni Traction Power duct bank (MRY), water line, alternative water supply system (AWSS) and sewer work continued. The first stage of the cutover of service at the 4th and King intersection was executed in early September during an extended shutdown over the Labor Day weekend. Planning continued for the second stage closure for completion of the track installation work at this intersection scheduled to occur with a shutdown in mid-November. Planning in advance of the closure continues to be detailed through twice weekly meetings among the contractor, SFMTA Construction Management (CM) staff, and SFMTA Operations staff.
- **In the opinion of the PMOC, the contractor and CSP staff members are now working cooperatively to advance progress on construction of the three CSP subway stations. However, there has been only minor recovery of the construction schedule from accumulated delays.** SFMTA and the contractor established short-term performance milestones as a way to focus the combined efforts of the contractor and SFMTA project staff on advancing the work. In addition, the milestones are being adjusted to focus on alternative priorities like the roof deck completion at UMS. **The PMOC supports the establishment of interim performance milestones as a way to encourage effective team collaboration and encourages SFMTA and the contractor to assess and set additional targets based on the critical path of the updated and approved construction schedule.**

Third Party Agreements Including Utilities, Railroads, Other Agencies, Etc.

Bay Area Rapid Transit (BART)

No updates to report.

Caltrans

No updates to report.

CPUC Communications

The California Public Utilities Commission (CPUC) is participating in the various safety meetings, including the Safety and Security Certification Review Committee (SSCRC) and Fire and Life Safety Committee (FLSC) meetings. Representatives of the CPUC also regularly attend the SFMTA/FTA Quarterly Progress Review Meetings (QPRMs).

San Francisco Public Utilities Commission (SFPUC)

No updates to report.

San Francisco Department of Public Works (SFPDW)

No updates to report.

San Francisco Parks and Recreation Department

No updates to report.

Private Property Owners

For 19 Stockton Street (Armani Exchange Building), condemnation was filed in February 2013. Pre-judgment possession was granted October 3, 2013, allowing the City access to install monitoring equipment and compensation grout tubes at the property. A settlement conference was held in November 2014 in advance of the compensation trial, which was held as scheduled in December. The judgment regarding the value of the license for the property is pending.

The project has installed settlement monitoring equipment at sensitive buildings adjacent to the project. There are now 370 total licenses for monitoring equipment (ten were added to address the potential Pagoda retrieval shaft) and property agreements. The monitoring equipment is in the process of being removed or transferred to the station contractor, as the need for ongoing monitoring during station construction dictates.

Vehicle Status of Design, Procurement, Testing, and Integration

Vehicle design is underway by Siemens Corporation for 4 LRVs for the Central Subway, 20 LRVs for near-term fleet expansion, and 151 LRVs for fleet replacement. Options for up to 85 additional vehicles are available for fleet expansion. The vehicle design and assembly process is reported to be on schedule, *with the first cars due to be delivered to SFMTA in 2016, well ahead of the CSP opening date.*

Real Estate

All project right-of-way has been acquired, and all commercial and residential relocations are complete. Value judgments for a few of the acquisitions are not yet finalized.

Labor Relations and Policies

Appendix G of the Project Monthly Report details the Small Business Enterprise (SBE) goals and actual participation on each contract. SFMTA contract goals range from 6 percent to 30 percent on each of the contracts. The majority of the contracts have met these goals to date.

Compliance with Applicable Statutes, Regulations, Guidance, and FTA Agreements

No updates to report.

B. PROJECT MANAGEMENT PLAN AND SUB-PLAN IMPLEMENTATION**Project Management Plan (PMP)**

The latest update of the PMP was received by the PMOC in early May 2015. This plan includes the initial draft of the Rail Activation Plan.

Environmental Assessment/Mitigation Plan/Archaeological Plans

The PMOC received the Second Quarter 2015 Mitigation Monitoring Reporting Program (MMRP) update from SFMTA on August 27, 2015. *Based on its review of the Second Quarter MMRP, the PMOC concludes that SFMTA is conducting monitoring in accordance with the established plan and that SFMTA is implementing appropriate mitigation actions when conditions that could lead to significant impacts are encountered.*

Real Estate Acquisition Management Plan (RAMP)

The RAMP Revision 5, dated September 26, 2013, was submitted to FTA on November 19, 2013. All required real estate for the project has been acquired in accordance with the RAMP.

Quality Assurance/Quality Control (QA/QC) Program Plan

See section F.

Safety and Security Management Plan (SSMP)

See section G.

Risk and Contingency Management Plan (RCMP)

See section H.

C. PROJECT MANAGEMENT CAPABILITY AND CAPACITY

The PMOC received the latest update of the PMP in early May 2015. This plan included the updated organization chart provided to the PMOC in March.

Agency Staff

Total project staff levels are close to the planned values. *SFMTA reported that they plan to hire a specialist for system start-up in the near future and that an additional office engineer and one or more field inspectors will be hired in the coming months.*

Contractor Staff

The contractor has hired a new system integration specialist. This staff member will have a key role in the upcoming second phase of trackwork and systems installation at 4th and King Streets.

D. PROJECT COST STATUS

Project Cost Control Systems

SFMTA continues its efforts to create a useful Trend Log for Contract 1300 using CM13. The Trend Log includes all potential changes in contract value, including items that, in the opinion of the CSP staff, are not merited and new items for which merit has not been determined. A companion contract change management log includes items that have been determined to have merit and are progressing through negotiations toward a contract modification (CMod). SFMTA is attempting to improve the timeliness of processing determinations of merit as well as the progression of pending contract changes and completion of CMods by creating summary tables of the numbers of items that are in the various stages of processing. **In the opinion of the PMOC, the trend and change management summary reports now being published by SFMTA improve the accuracy of forecasts of cost at completion and should help to expedite the completion of the contract modification process for justified contract changes.**

Project Cost

Cost estimate: \$1.5783 billion

Total contingency: \$84.32 million (minimum contingency is \$60 million)

Total net incurred costs: \$ 847,114,082, an increase of \$16.27 million from August (53.7% of the total project budget)

Current funding level: \$1,179,794,000 (74.8% of the total project budget)

Earned Value (EV): \$906,275,419. *Earned value was not reported in August, so the monthly increase cannot be determined.*

Planned Value: \$1,120,593,029. *Planned value was not reported in August, so the monthly increase cannot be determined.*

Actual Cost: \$847,113,878 – an increase of \$16.27 million from August.

Cost Performance Index (CPI): 1.07. SFMTA believes that TPC is under-reporting actual costs, thereby resulting in an overstated CPI.

CPI is a measure of cost efficiency on a project. It is the ratio of EV to actual cost value. A CPI equal to or greater than 1 indicates a cost under run and a value of less than 1 indicates a cost overrun. A value of 0.9 or greater is considered acceptable, considering the margin of error in estimating the value of completed work.

A settlement conference for the Total Cost Claim made by the utility relocation contractor for the 1250 Contract resulted in a settlement amount of \$787,000. This additional project cost will be taken from the unallocated contingency. An additional outstanding claim by the 1251 contractor of \$3.8 million is still pending resolution. SFMTA is of the opinion that the claim on the 1251 Contract has less merit than the settled claim on the 1250 Contract. Potential costs for the 1251 Contract claim are not being carried in the project Trend Log.

Project Cost Trends

SFMTA tracks potential changes in project cost, calling these potential changes “trends.” Trends include all potential changes in the contract value. As the status of an identified trend changes, it may become a contract modification, it may become an item that is paid on a force account basis, or it may be denied/closed with no impact to the project cost. Extra cost items identified by the 1300 contractor that CSP management concludes have no merit are carried in the total trend amount at 50% of the contractor’s estimate of extra costs. *Table 2 summarizes the trends for the two construction contracts that have not attained financial close out.*

Table 2 - Contract, Budget, and Trends for Active Construction Projects¹

| | 1252 - Tunnel | 1300 Stations, STS |
|---|---------------|--------------------|
| Original Contract | 233,584,015 | 839,676,396 |
| Approved Contingency | 2,484,953 | 20,000,000 |
| Extra Budget for Non-Project Costs | 6,173,508 | |
| Approved Budget | 236,068,968 | 859,676,396 |
| Approved Changes | 1,421,807 | (1,016,585) |
| Current Contract (1252 does not include non-project costs) | 235,005,822 | 838,659,811 |
| Remaining Contingency | 1,063,146 | 21,016,585 |
| Potential Changes (Trends) | (77,798) | 15,682,627 |
| Potential Contract | 234,928,024 | 854,342,438 |
| Contingency Less Trends | 1,140,944 | 5,333,958 |
| Spent to Date | 234,616,104 | 302,388,888 |
| Potential Left to Spend | 311,920 | 551,953,550 |
| Contingency Less Trends as % of Potential Cost to Complete | 365.8% | 1.0% |

¹ As reported in the *September 2015 Central Subway Project Monthly Progress Report* – SFMTA.

SFMTA has transferred more than \$21 million of remaining contingency that had been allocated to the 1252 Contract to unallocated contingency. The remaining contingency, less identified trends, represents 366 % of the potential left to spend for Contract 1252 and 1.00% of the potential left to spend for Contract 1300. The combined allocated contingency for all construction work less identified trends represents about 1.4% of the potential remaining construction expenditure. In the opinion of the PMOC, the allocated contingency for the 1252 Contract is greater than the amount required to assure completion of the contract within the budget. The allocated contingency for the 1300 Contract is likely not sufficient to complete the contract, and the overall allocated contingency is inadequate for the percentage completion level of construction. However, there appears to be sufficient unallocated contingency and excess allocated contingency from other program components for successful completion of the program. However, increased cost claims from the 1300 Contractor due to delays could consume some of the available contingency.

Table 3 shows the overall budget, trends, and contingency status for the entire Central Subway program. As shown, the total contingency, including unallocated contingency and less identified trends, represents 10.4% of the potential remaining spending, which, in the opinion of the PMOC, is sufficient to provide reasonable assurance of on-budget completion of the project.

Table 3 - Budget and Contingency Status for Central Subway Project²

| | Total Construction | Right of Way | Vehicles | Professional Services | Unallocated Contingency | Total Program |
|---|--------------------|--------------|--------------|-----------------------|-------------------------|---------------|
| Original Contract | 1,130,842,772 | 36,511,799 | 24,108,712 | 310,518,041 | | 1,501,981,324 |
| Approved Contingency | 30,301,196 | 1,000,000 | 2,276,941 | 18,221,079 | 10,019,456 | 61,818,672 |
| Extra Budget for Non – Project Costs | 6,173,508 | | | | | |
| Approved Budget (w/o Extra Launch Shaft Cost) | 1,161,143,968 | 37,511,799 | 26,385,653 | 328,739,120 | 10,019,456 | 1,563,799,996 |
| Approved Changes | 7,061,465 | (4,265,478) | (10,799,712) | | | (8,003,725) |
| Current Contract | 1,137,904,237 | 32,246,321 | 13,309,000 | 310,518,041 | 10,019,456 | 1,493,977,599 |
| Remaining Contingency | 23,239,731 | 5,265,478 | 13,076,653 | 18,221,079 | 24,519,456 | 84,322,397 |
| Potential Changes (Trends) | 15,604,829 | | | | | 15,604,829 |
| Potential Contract | 1,153,509,066 | 32,246,321 | 13,309,000 | 310,518,041 | | 1,509,582,428 |
| Contingency Less Trends | 7,634,902 | 5,265,478 | 13,076,653 | 18,221,079 | 24,519,456 | 68,717,568 |

| | Total Construction | Right of Way | Vehicles | Professional Services | Unallocated Contingency | Total Program |
|---|--------------------|--------------|------------|-----------------------|-------------------------|---------------|
| Spent to Date | 595,684,838 | 30,467,005 | 2,146,905 | 218,815,335 | | 847,114,083 |
| Potential Left to Spend | 557,824,228 | 1,779,316 | 11,162,095 | 91,702,706 | | 662,468,345 |
| Contingency Less Trends/Potential Left to Spend | 1.4% | 295.9% | 117.2% | 19.9% | | 10.4% |

² As reported in the August 2015 Central Subway Project Monthly Progress Report – SFMTA.

Change Order Control

SFMTA is estimating that additional CMods with a net reduction in contract value of \$77,798 will be executed as part of contract close out for the 1252 Contract. Based on discussions between the PMOC and SFMTA, there are a number of potential modifications, including cost increases and cost reductions that are likely to balance out. SFMTA's worst-case estimate is a net increase of contract value of less than \$300,000 when all of these items are settled.

SFMTA continues to refine its management tools for tracking potential contract changes for the 1300 Contract. The latest summary report is titled, "CN1300 Trend Statistics" and is dated November 4, 2015. This report shows that 10 contract modifications have been executed for a net reduction in the contract value of \$1,016,585. One contract modification for \$32,302 is ready for execution. Change Order Requests (generated by the contractor) that have been determined to have merit and Proposed Contract Changes (generated by SFMTA) have an expected value of \$7,687,038 in increased contract value. An additional 139 items are being tracked in the trend log with a net value of \$9.03 million in possible contract value increases. Of these, 119 have been judged by SFMTA to be without merit, but are being carried at a reduced value in the trend to address potential future claims.

The most recent version of the complete Trend Statistics Summary for the 1300 Contract dated November 4, 2015 shows a total potential increase in contract cost of \$15,797,167, including the \$1.02 million contract decreases executed thus far. Adjusting the total to reflect its estimate of those trends that would not result in contract changes, SFMTA estimated the total potential cost increase for the 1300 Contract at \$14.666 million as of the end of September, an increase of \$3.093 million from the end of August. The following trend items with potential cost increases in excess of \$250,000 are identified in the Trend Log:

1. Changes to traffic signals and street lights - \$298,307
2. Change to grade 50 steel from specified grade 70 steel (due to availability and Buy America issues) - \$595,197
3. Extra trucking costs for contaminated soil at CTS - \$1,714,205 (reduced from previous estimate)
4. Harder rock than anticipated for CTS slurry wall excavation - \$2,820,600

5. Delays to installation of tangent piles at UMS - \$1,074,229 (reduced from previous estimate)
6. Unstable rock caving into slurry wall excavation at CTS - \$600,000
7. Extra concrete from tunnel construction affecting slurry wall installation at YBM - two occurrences of \$335,809
8. Changes to underpinning requirements for support of UMS Garage - \$474,470 (formerly changed tie-back requirement at \$300,000)
9. Changes in construction sequence for UMS Garage - \$500,000
10. Obstructions to jet grout placement at UMS - \$965,550 (*increased from previous estimate*)
11. Addition of a 24" water main above the YBM roof slab (note that the cost of this scope change would likely be paid by third parties) - \$224,438
12. Additional instrumentation for detection of ground movement - \$429,777
13. 12" water line conflict at UMS – \$293, 538
14. *Changes in installation requirements for art glass at UMS - \$681,978*
15. *Additional instrumentation for station construction - \$429,777*
16. *New emergency stop switch for CSP operations - \$315,001*
17. *Removal of temporary facilities from 1252 Contract in tunnel - \$345,001*
18. *Hydrocarbons in excavated soil at CTS headhouse - \$500,000*

In addition to these large potential cost increases, the Trend Log includes the following major cost savings:

1. Deletion of compensation grouting bid items at YBM - (\$1,833,869)
2. Deletion of the Air Replenishment System (ARS) - (\$4,689,000)
3. Building cost savings from deletion of ARS - (\$600,000)

In the opinion of the PMOC, there have been a large number of changes that could lead to significant increases in the cost of the 1300 Contract. The allocated contingency, adjusted for potential changes to the Contract, is only 1% of the remaining work. Unallocated contingency will likely need to be transferred to the 1300 Contract before work is complete.

Funding and Expenditures

Federal, state, and local project funding and expenditures are shown in Table 4 and are unchanged from the previous reporting period.

Table 4 - Project Funding

| Source | Committed (\$1,000) | Awarded (\$1,000) |
|-------------------------|------------------------|----------------------|
| <u>Federal</u> | | |
| New Starts | 942,200 | 619,196 |
| Congestion Mitigation | 41,025 | 41,025 |
| <i>Federal Subtotal</i> | 983,225 | 660,221 |
| <u>State</u> | | |
| TCRP | 14,000 | 14,000 |
| State RIP | 88,000 | 12,498 |
| Prop. 1B / PTMISEA | 307,792 | 307,792 |
| Prop. 1A / HSR | 61,308 | 61,308 |
| <i>State Subtotal</i> | 471,100 | 395,598 |
| <u>Local</u> | | |
| Prop. K Sales Tax | 123,975 | 123,975 |
| <i>Local Subtotal</i> | 123,975 | 123,975 |
| Project Total: | 1,578,300 | 1,179,794 |

E. PROJECT SCHEDULE STATUS

*As of the end of September, the 1300 Contractor had submitted and SFMTA was ready to accept all required schedule updates, subject to TPC addressing several comments on the August and September schedules. The Contractor's September 2015 schedule update indicated that the construction work was nine months behind schedule. The contractor reduced the delays to the station construction work at UMS by changing the sequence of construction. The time savings at UMS caused the critical path for the construction work to shift back to CTS. The projected RSD is still forecast for May 2019, five months later than planned. The most recent schedule update still shows that there is no float on the project critical path and that time savings must be identified for the remaining work if the project is to be completed on time. **In the opinion of the PMOC, the long overdue updated Program Master Schedule now provides a vital tool for development of schedule recovery strategies.** The PMOC will be leading schedule containment workshops scheduled for November 18 and 19.*

As a means of encouraging better collaboration among the project participants, SFMTA and TPC have agreed to focus on several short-term performance targets that are crucial to the overall progress of the work. The parties are hopeful that successful completion of the identified work according to the adopted schedule will reinforce the working relationships on the team and provide confidence that the team members can work cooperatively toward important schedule objectives. SFMTA hopes that longer-term plans for schedule recovery can be developed based on the working relationships established through the focus on short-term performance targets. Table 5 shows the current status of the identified milestones.

Table 5 - Status of Central Subway Station Construction Milestones³

| Milestone | Target Date | Status |
|---|---------------------|--|
| Complete submittal for Union Square Garage (UMS) | July 13, 2015 | Completed on time |
| Complete station roof slab and related work at Geary intersection (UMS) | 14 weeks | Slightly behind schedule |
| Complete station roof deck | November 26, 2015 | Behind schedule – three of five section of roof likely will be completed |
| Restore traffic on Ellis Street by Labor Day (UMS) | <i>Late October</i> | Behind schedule |
| Open all lanes on 4th and start excavation of station box (YBM) | September 7, 2015 | Two lanes opened on east side, completed 9/13/15 |
| Open north side of 4th and King intersection to traffic ASAP | August 14, 2015 | <i>Completed</i> |

³ SFMTA Management Meeting, 11/2/2015

Project Schedule Data

- *Earned Value (EV): \$906,275,419. Earned value was not reported in August, so the monthly increase cannot be determined.*
- *Planned Value: \$1,120,593,029. Planned value was not reported in August, so the monthly increase cannot be determined.*
- *Schedule Performance Index (SPI): 0.81 SPI greater than 1 is ahead of schedule and less than 1 is behind schedule. SFMTA has identified the minimum acceptable SPI to be 0.90; the current SPI indicates unacceptable schedule performance.*

SPI is a measure of schedule efficiency on a project. It is the ratio of earned value to planned value. An SPI equal to or greater than 1 indicates more work was completed than planned and a value of less than 1 indicates less work was completed than planned. A value of equal to or greater than 0.9 reflects satisfactory performance, considering the margin of error in estimating both earned value and planned value. The current value of 0.81 indicates that the project is significantly behind schedule

In the opinion of the PMOC, the incorporation of the updated TPC schedule into the calculation of earned value results in more reliable measures of schedule performance of the project. Based on the low value of the SPI, SFMTA should be working with the 1300 Contractor to identify schedule containment strategies and it should be exploring ways to reduce the time between completion of the construction contract and the RSD.

Table 6 shows the status of the schedule milestones established for the project.

Table 6 - Schedule Milestones

| (P= Planned Date, A = Actual Date, F= Forecast Date) | |
|--|---|
| Preliminary Engineering (PE): | Authorized in July 2002 (A) |
| Record of Decision: | Issued November 26, 2008 (A) |
| Final Design (FD): | Authorized in January 2010 (A) |
| FFGA Request: | Submitted September 2011 (A) |
| FFGA Executed: | October 11, 2012 (A) |
| Ground Breaking: (Utility Relocation Contract) | February 9, 2010 (A) |
| Tunnel excavation complete (hole through): | June 2, 2014 (SB); June 11, 2014 (NB) (A) |
| Cross passages complete: | December 20, 2014; April 15, 2015 (A) |
| Tunneling substantial completion: | April 15, 2015 (A) |
| Station construction Notice to Proceed (NTP): | June 17, 2013 (A) |
| Station construction substantial completion: | February 24, 2018 (P), <i>November 2018 (F)</i> |
| RSD: | December 26, 2018 (P), <i>May 2019 (F)</i> |

The current master schedule (incorporating the approved 1300 Contract baseline schedule and updated actual progress through September 2015) reflects negative buffer float and late completion of the project.

Schedule Contingency Management criteria were developed from the FTA Risk Assessment prior to entry into Final Design (FD). Minimum schedule contingency levels at various project milestones or “Hold Points” were agreed to with SFMTA at Risk Workshop #4, held on February 24 through 27, 2009. The FTA recommended schedule contingency at this time of the project is 6.0 months. As noted above, the current schedule reflects five months of negative buffer float. ***In the opinion of the PMOC, time savings of approximately 11 months for the remaining work should be identified in order to offset the accumulated construction delays and establish an appropriate amount of schedule float.***

SFMTA reported that the project partnering session held in early July concentrated on the project schedule and ways to advance the construction work. The group’s opinion was that if the project team could work together to meet mutually agreed short-term targets it would increase the overall confidence of the team in its ability to advance the project. **In the opinion of the PMOC, CSP and TPC working together on mutually-agreed short-term performance targets may result in an improved working relationship that will pay dividends in advancing the project and recovering the accumulated delays. The PMOC is concerned that the selected targets were defined without the benefit of a mutually agreed upon updated project schedule. SFMTA is encouraged to work with the contractor to define additional longer-term key targets that will help to advance critical path work based on the approved, fully-updated construction schedule.**

Critical Path Summary (Baseline Schedule)

- CTS Install Guidewalls, Slurry Walls, and Install Surface Deck
- CTS Excavate Headhouse and Bracing
- CTS Sequential Excavation Method and Install Supports
- CTS Headhouse Structural Concrete/Remove Bracing
- CTS Install Mechanical, Electrical, and Plumbing (M/E/P) Equipment
- CTS Start Up and Testing
- CTS P-1254R Commissioning of Station Complete
- Safety and Security Certification / Pre-Revenue Activities
- RSD on December 26, 2018 (currently forecast in May 2019)

The PMOC notes that the critical path was reported to have changed from CTS to UMS construction activities based on the schedule updates through February 2015. However, the sequence of work was revised for UMS, resulting in time savings that caused the critical path to revert to the CTS construction.

Three Month Look-ahead

The following activities are planned over the next three months:

1300 Contract**UMS**

- Progress I-beam, roof deck, and waterproofing installation for roof deck construction at the North Concourse and for the station box
- *Complete the new roof on Ellis Street for BART station entrance to UMS station and reopen Ellis Street to traffic*
- Continue Union Square Garage (USG) temporary support and demolition for north concourse entrance, including demolition of the garage roof deck
- *Install shoring in the tunnel and prepare the tunnel for break-in*
- *Implement the Winter Walk and suspend most construction for the holiday moratorium*

CTS

- Finish installation of compensation grout tubes and pre-grouting
- Build composite wall over cross cut cavern opening
- Slip line brick sewer on Stockton Street
- Finish dewatering wells on Stockton Street
- *Excavate inside headhouse, and install temporary struts to level 4.*

YBM

- East side road restoration
- Utility installation at intersections of 4th Street with Howard and Folsom streets
- Restore all traffic lanes on 4th Street
- Continue headhouse excavation, install excavation temporary bracing
- *Place the mezzanine level floor slab within the station box*
- Archaeological Monitoring

STS

- Sewer installation and repair
- Waterline installation
- Alternative Water Supply System (AWSS) installation
- Muni ductbank installation
- Installation of fiber optic cable by AT&T
- *Second stage of cutover from T line to new CSP alignment at 4th and King intersection*

The PMOC expects to attend the following meetings:

- Weekly Management (first Monday of each month)
- Weekly Contract 1300 Construction Progress (*now conducted in separate meetings for each of the four work packages; schedule to be determined*)
- Weekly Configuration Management Board (CMB) (first Wednesday of each month)
- Monthly CSP Risk Management Meetings (first Thursday of each month)
- CSP month-end meetings on November 3, *December 8, and January 5, 2016*
- FTA/QPRM scheduled for *February 3, 2016*.
- *Schedule Containment Workshops, November 18-19, 2015*

F. QUALITY ASSURANCE AND QUALITY CONTROL**QA/QC Plan Implementation**

Contractor QC, as detailed in the Contract Technical Specification, is the means by which the contractor ensures that construction complies with the requirements of the contract. The contractor conducts at least three phases of control (Preparatory Phase, Initial Phase, and Follow-up Phase) to ensure that all work is carried out per the contract.

For each of the construction contracts, the contractor's staff includes a Contractor's Quality Manager (CQM), who reports to the Contractor's Management at an organization level superior to the contractor's Project Manager. For the stations contract, the CQM is provided by a subcontractor. The reporting structure is to provide the CQM with direct access to the contractor's Principal Officers. For each of the construction contracts, a Contractor Non-Conformance Report (CNCR) Log for identifying, correcting, documenting, and controlling non-conformances is maintained by the contractor. Subsequent work may not progress for work that is the subject of a Corrective Action Request (CAR) until conditions adverse to quality are corrected.

According to contract requirements, the 1252 contractor must complete a root cause analysis in order to close the CNCR related to the subsidence at Cross Passage 5.

The contractor's commitment to quality and the execution of the contractor's Quality Management Plan have been concerns of SFMTA for the 1300 Contract. SFMTA completed an audit of the TPC Quality Control system, including staff and procedures in May. That audit was completed in early June, identifying six corrective actions to be taken by the contractor.

Construction crew attention to quality remains an issue. The following quality issues and concerns for the 1300 Stations Contract were identified in the SFMTA *September* monthly report:

- SFMTA's Quality Audit identified six findings that require response by the contractor. A response to the six findings was submitted by TPC's QC and is currently under review. One of the findings related to the Stop Work Notice that was ignored by the contractor during a roof slab pour at CTS.
- Necessity of using both Reinforcing Steel Design Drawings and approved Reinforcing Steel Shop Drawings to inspect/accept rebar placement. The requirement to use approved shop drawings was identified as a preventative measure for improper/incomplete placement of reinforcing steel. It is common practice to assure that the latest approved submittals and shop drawings are available in the field, for use by both the construction crews and the QC inspectors, to assure proper installation of all constructed elements.
- Incomplete/confusing shop drawing submittals for UMS structural steel resulting in QC and or QA stopping TPC from making welded connections upon discovery that approved details are missing.
- A procedure is needed to facilitate the verification that welds to be embedded in concrete have been inspected and accepted or CNCRs generated and closed, prior to final sign-offs on each concrete placement.
- *Document control issues within the CM13 software system.*

- *Contractor's Quality Control Program's acceptance of verbal direction from PM releasing a SFMTA Hold Point The large number of Field Notifications issued by SFMTA to TPC for work at UMS*
- *De-certification of the waterproofing installer, resulting in delays to concrete pours*

As of October 6, 2015, 107 CNCRs had been filed by TPC's Quality Manager, and 26 items remained open. **The PMOC remains concerned that the quality issues revealed on past construction work could result in further delays to the project and increased costs for the repair or replacement of defective work by the station contractor.** Extra time is now being taken to assure that all quality-related actions are completed and the necessary documentation is in place prior to follow-on construction work. This process impacted the progress of structural welding at UMS. **SFMTA is encouraged to assure that the SFMTA Quality staff members are addressing QA actions to close out CNCRs in an expeditious manner.** The PMOC conducted a Quality Review of the CSP in September, and a draft report was delivered to FTA for review in late September. That report was finalized in early November 2015.

G. SAFETY AND SECURITY

Safety and Security Management Plan (SSMP)

An updated SSMP Revision 2, dated February 2, 2014, was submitted to FTA on May 2, 2014. The SSMP outlines the plans needed prior to revenue operations. These plans include the Rail Activation Plan (RAP), the System Integration Test Plan, the Safety and Security Certification Plan (SSCP), and the Pre-Revenue Operations and Start-up Plan. SFMTA has completed the SSCP, which is being used to guide safety certification activities. The initial draft of the RAP was completed with the latest update of the PMP. The System Integration Test Plan and the Pre-Revenue Operations and Start-up Plan have not been completed and are expected to be provided with the next PMP update.

Fire and Life Safety/Safety and Security Issues

The Construction Specification Conformance Checklists have been completed and approved for all construction packages. In September 2013, the California Public Utilities Commission (CPUC) staff began attending monthly as-built meetings to review the completed items. *As of early November 2015, all but two items related to the tunnel construction had been certified. Information required for certification was issued for the two remaining items, which were expected to be certified at the November Safety and Security Certification meeting. The certification work will begin to address the station construction items in November or December 2015.* The San Francisco Fire Department (SFFD) regularly attends the now combined Fire and Life Safety Committee (FLSC) and Safety and Security Certification Review Committee (SSCRC) meetings. The SFFD will continue to coordinate with the Stations Construction Project to identify issues of importance during construction.

Construction Safety

The project is maintaining an excellent safety record, with *only one recordable* and no lost time incidents. The performance metrics relating to accidents per working hour are well below the OSHA goals for similar construction. One incident occurred on the active construction contract in July. The current accident records for the 1300 Contract are shown in Table 7.

Table 7 - Construction Safety Data – Start of Contract Through August 2015

| | No. of Incidents | Incident Rate | Goal |
|--|------------------|---------------|------|
| 1300 Contract | | | |
| OSHA Recordable Accidents | 1 | 0.27 | <3.4 |
| Job Transfer/Restricted Duty Incidents | 0 | 0 | NA |
| Lost Time Incidents | 0 | 0 | <1.6 |
| Total Incidents | 1 | 0.27 | NA |
| Hours Worked | 731,156 | | |

H. PROJECT RISK, RISK MANAGEMENT, AND RISK MITIGATION

RCMP Revision 3 was received by the PMOC on April 30, 2013. The outgoing PMOC provided its final Spot Report to FTA on July 19, 2013. SFMTA submitted a CSP “Contingency Management – Schedule 2012 Update” on May 22, 2013. On October 11, 2013, the CSP provided an updated report with new schedule modeling and a recommendation to reduce the current FTA minimum schedule contingency of 8.0 months. The PMOC provided a review of this document to FTA on November 21, 2013 and could not recommend at that time that FTA accept any modification to schedule contingency minimum levels based on the current documentation provided. SFMTA provided a further update of the schedule risk assessment in June 2015 that recommended a reduction of the minimum schedule contingency after demobilization of the tunnel work from 8.0 months to 4.0 months. The updated risk assessment was conducted on the approved baseline schedule for the 1300 Contract without updates to reflect the current status of the construction work and the accumulated construction delays.

The PMOC cannot recommend any reduction in the minimum schedule contingency because the SFMTA’s risk assessment update was not based on the actual current status of the 1300 Contract construction work. The Contract 1300 baseline schedule was adopted in early December 2014. Nine schedule updates have been completed by the contractor and accepted by SFMTA and incorporated into the Master Program Schedule. The schedule risk assessment update is now expected from the CSP after an updated Master Program Schedule is produced in September 2015 and schedule containment workshops are conducted in November 2015. **The PMOC recommends that the CSP incorporate the updated Contract 1300 baseline schedule into an updated risk assessment as soon as possible. The PMOC recommends that the CSP incorporate the remaining high level schedule risks on the Project Risk Register into the updated risk assessment.**

At the November CSP Risk Management Meeting, the committee reviewed the status of the highest ranked risks in the risk register. No risks were closed, but risk 222 (monitoring software for ground movement) was identified for possible closure next month. *Risk 234, which is related to the alternative Sequential Excavation Method construction of the cavern connecting the CTS headhouse to the tunnel, will likely be cancelled as the engineer has rejected TPC's submittal and the construction will now most likely follow the methods specified in the 1300 Contract.*

A list of the top risks discussed at the latest Risk Mitigation Meeting is included in Appendix D.

In the opinion of the PMOC, the risk meetings are an effective forum for the evaluation of risks and the identification of mitigation measures. The PMOC will continue to monitor the Risk Mitigation meetings to assess the SFMTA's risk mitigation activities.

I. ACTION ITEMS

Table 7 on the following page shows the current action items for SFMTA.

Table 7**The PMOC's Central Subway Points of Action for SFMTA**

and items are removed a month after being closed. Changes to open items since last update are indicated in BLUE.)

| ACTION | DATE OPENED | DUE DATE | DATE CLOSED | COMMENTS |
|---|------------------------|-----------------------|------------------------|---|
| the Contract 1300 Baseline Schedule has been approved, incorporate remaining high schedule risks into a new risk assessment | 4/21/14 | TBD | | September 2015 Monthly Progress Report (MPR) indicates negative float for RSD. Risk update urgently needed. |
| documentation of changes in Earned Value Planned Value estimation | 1/14/15 | 12/04/15 | | Document new basis for calculation using the approved contractor schedule |
| Schedule Containment Workshop for Operations Construction and Follow-on Work to | 5/6/15 | 11/18 – 11/19/2015 | | Requested by FTA at May QPRM. |

Cost

P – Fleet Management Plan

– Independent Review Panel

P – Project Management Plan

QA – Quality Assurance

RA – Risk

RE – Real Estate

S – Schedule

SC – Scope

SS – Safety

T – Tech. Cap. & Cap.

CH – Change Mgmt.

APPENDIX A. LIST OF ACRONYMS

| | |
|----------|--|
| APTA | American Public Transportation Association |
| ARS | Air Replenishment System |
| AWSS | Alternative Water Supply System |
| BART | Bay Area Rapid Transit |
| BCE | Baseline Cost Estimate |
| BIH | Barnard Impregilo Healy |
| Caltrans | California Department of Transportation |
| CAR | Corrective Action Request |
| CFR | Code of Federal Regulations |
| CLIN | Contract Line Item Number |
| CM | Construction Management |
| CM13 | Contract Management 13 |
| CMB | Configuration Management Board |
| CMod | Contract Modification |
| CNCR | Contractor Non-Conformance Report |
| COR | Change Order Request |
| CP5 | Cross Passage 5 |
| CPI | Cost Performance Index |
| CPUC | California Public Utilities Commission |
| CQM | Contractor's Quality Manager |
| CSP | Central Subway Project |
| CTS | Chinatown Station |
| DF | Designated Function |
| EV | Earned Value |
| FD | Final Design |
| FEIS | Final Environmental Impact Statement |
| FEIR | Final Environmental Impact Report |
| FFGA | Full Funding Grant Agreement |
| FLSC | Fire and Life Safety Committee |
| FMP | Fleet Management Plan |
| FTA | Federal Transit Administration |
| IRP | Independent Review Panel |
| LONP | Letter of No Prejudice |
| LRT | Light Rail Transit |
| LRV | Light Rail Vehicle |
| M/E/P | Mechanical, Electrical, and Plumbing |
| MMRP | Mitigation Monitoring Reporting Program |
| MOU | Memorandum of Understanding |
| MPR | Monthly Progress Report |

| | |
|---------|---|
| MPS | Master Project Schedule |
| MRY | Muni Traction Power System |
| Muni | Common Public Reference to SFMTA |
| NEPA | National Environmental Policy Act |
| NTP | Notice to Proceed |
| OHA | Operational Hazard Analysis |
| O&M | Operations & Maintenance |
| OP | Oversight Procedure |
| PCC | Proposed Contract Change |
| PE | Preliminary Engineering |
| PHA | Preliminary Hazard Analysis |
| PMOC | Project Management Oversight Contractor |
| PMP | Project Management Plan |
| PTMISEA | Public Transportation Modernization, Improvement, and Service Enhancement Account |
| QA/QC | Quality Assurance/Quality Control |
| QPRM | Quarterly Progress Review Meeting |
| QTR | Quarter |
| RAMP | Real Estate Acquisition Management Plan |
| RAP | Rail Activation Plan |
| RCMP | Risk and Contingency Management Plan |
| ROD | Record of Decision |
| RSD | Revenue Service Date |
| SBE | Small Business Enterprise |
| SCIL | Safety Certifiable Item List |
| SCP | Safety Certification Plan |
| SEIS | Supplemental Environmental Impact Statement |
| SEM | Sequential Excavation Method |
| SEPP | Security and Emergency Preparedness Plan |
| SFDPW | San Francisco Department of Public Works |
| SFFD | San Francisco Fire Department |
| SFMTA | San Francisco Municipal Transportation Agency |
| SFPUC | San Francisco Public Utilities Commission |
| SIT | Systems Integration Test |
| SoMa | South of Market (Street) |
| SOP | Standard Operating Procedure |
| SPI | Schedule Performance Index |
| SSCP | Safety and Security Certification Plan |
| SSCRC | Safety and Security Certification Review Committee |
| SSCVR | Safety and Security Certification Verification Report |

| | |
|--------|--|
| SSMP | Safety and Security Management Plan |
| SSO | State Safety Oversight |
| SSP | System Security Plan |
| SSPP | System Safety Program Plan |
| STS | Surface, Track, and Systems |
| TBD | To Be Determined |
| TBM | Tunnel Boring Machine |
| TPC | Tutor Perini Corporation |
| TSA | Transportation Security Administration |
| TVA | Threat and Vulnerability Analysis |
| UMS | Union Square/Market Street Station |
| UR | Utility Relocation |
| U.S.C. | United States Code |
| USG | Union Square Garage |
| YBM | Yerba Buena/Moscone Center Station |
| YOE | Year of Expenditure |

APPENDIX B. SAFETY AND SECURITY CHECKLIST

| Central Subway Project Overview | | | |
|--|--------------------|--------------------------|--|
| Project mode (Rail, Bus, BRT, Multimode) | Light Rail Transit | | |
| Project phase (Preliminary Engineering, Design, Construction, or Start-up) | Construction | | |
| Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.) | Design-Bid-Build | | |
| Project Plans | <i>Version</i> | <i>Review by FTA/FRA</i> | Status |
| Safety and Security Management Plan | 2014 | 2011 | Revision 1 Update submitted to FTA 02/25/2011. Not submitted to FRA. Revision 2 submitted to FTA on May 2, 2014. |
| Safety and Security Certification Plan (SSCP) | 2011 | | SSCP was revised 10/2011. Revision 1 was developed in November 2011. Not submitted to FRA. |
| System Safety Program Plan (SSPP) | 2009 | 2009 | SSPP dated 03/13/2009 submitted to FTA 07/31/2009. Not submitted to FRA. |
| System Security Plan (SSP) or Security and Emergency Preparedness Plan (SEPP) | 2009 | | Not submitted to FTA. Not submitted to FRA. |
| Construction Safety and Security Plan | 2012 | | Health and Safety. Construction Safety Standards Revision 3, June 27, 2012. |
| Safety and Security Authority | <i>Y/N</i> | | Notes/Status |
| Is the grantee subject to 49 CFR Part 659 state safety oversight requirements? | Y | | |
| Has the state designated an oversight agency as per Part 659.9? | Y | | California Public Utilities Commission (CPUC) Consumer Protection & Safety Division 505 Van Ness Avenue San Francisco, CA 94102 (415) 703-1017 phone (415) 703-1758 fax Point of contact: Arun Mehta |

| Central Subway Project Overview | | | |
|---|--------------------|--------------------------|---|
| Project mode (Rail, Bus, BRT, Multimode) | Light Rail Transit | | |
| Project phase (Preliminary Engineering, Design, Construction, or Start-up) | Construction | | |
| Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.) | Design-Bid-Build | | |
| Project Plans | <i>Version</i> | <i>Review by FTA/FRA</i> | Status |
| Has the oversight agency reviewed and approved the grantee's SSPP as per Part 659.17? | Y | | SFMTA currently operates its LRT system in compliance with an SSPP approved by the CPUC. These plans will be revised, as required, to incorporate the addition of the CSP during the late construction and early testing phase and submitted to the CPUC for approval prior to the planned start of revenue operations. |
| Has the oversight agency reviewed and approved the grantee's Security Plan or SEPP as per Part 659.21? | Y | | See above. |
| Did the oversight agency participate in the last Quarterly Program Review Meeting? | Y | | |
| Has the grantee submitted its safety certification plan (SCP) to the oversight agency? | Y | | SFMTA submitted the SSCP to CPUC staff for review and Commission approval during the preliminary engineering phase. The plan was approved in March 2009. The SSCP revised in November 2011 was submitted to the CPUC and was approved. |
| Has the grantee implemented security directives issues by the Department Homeland Security, Transportation Security Administration? | N/A | | Currently, there are no TSA directives or programs applicable to the project. If any arise during the course of the project, the activities to comply will be developed and shown on a revision of the project safety and security activities schedule. |
| SSMP Monitoring | | | |
| Is the SSMP project-specific, clearly demonstrating the scope of safety and security activities for this project? | Y | | The PMOC reviewed the CSP SSMP and provided a spot report to FTA in May 2011. FTA approved the CSP SSMP on May 16, 2011. A follow-up Adherence Audit was conducted September 14-16, 2011. The audit found that CSP is conducting its activities in accordance with the SSMP. |

| Central Subway Project Overview | | | |
|---|--------------------|--------------------------|---|
| Project mode (Rail, Bus, BRT, Multimode) | Light Rail Transit | | |
| Project phase (Preliminary Engineering, Design, Construction, or Start-up) | Construction | | |
| Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.) | Design-Bid-Build | | |
| Project Plans | <i>Version</i> | <i>Review by FTA/FRA</i> | Status |
| Grantee reviews the SSMP and related project plans to determine if updates are necessary? | Y | | SSMP Revision 2 was submitted to FTA on May 2, 2014. |
| Does the grantee implement a process through which the Designated Function (DF) for Safety and DF for Security are integrated into the overall project management team? Please specify. | Y | | Safety and security are under the direction of the SFMTA Safety and Security Manager and supplemented by Project Management / Construction Management consultant staff, including a Safety and Security Certification professional who has been dedicated to supervise project Safety and Security Certification. |
| Does the grantee maintain a regularly scheduled report on the status of safety and security activities? | Y | | Safety and security certification status and activities are reported in the weekly construction progress meetings and the CSP Monthly Progress Report. |
| Has the grantee established staffing requirements, procedures, and authority for safety and security activities throughout all project phases? | Y | | |
| Does the grantee update the safety and security responsibility matrix/organizational chart as necessary? | Y | | The PMOC found the revised matrix in the SSMP, Rev. 1, 02/08/11, to be compliant. |
| Has the grantee allocated sufficient resources to oversee or carry out safety and security activities? | Y | | |
| Has the grantee developed hazard and vulnerability analysis techniques, including specific types of analysis to be performed during different project phases? | Y | | CSP has prepared a Preliminary Hazard Analysis Report, Rev. 0, April 23, 2009. Corrective actions and analysis for different project phases have been identified in the report. |

| Central Subway Project Overview | | | |
|---|--------------------|--------------------------|---|
| Project mode (Rail, Bus, BRT, Multimode) | Light Rail Transit | | |
| Project phase (Preliminary Engineering, Design, Construction, or Start-up) | Construction | | |
| Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.) | Design-Bid-Build | | |
| Project Plans | <i>Version</i> | <i>Review by FTA/FRA</i> | Status |
| Does the grantee implement regularly scheduled meetings to track to resolution any identified hazards and/or vulnerabilities? | Y | | |
| Does the grantee monitor the progress of safety and security activities throughout all project phases? Please describe briefly. | Y | | Safety and Security is an ongoing agenda item on the current construction contract (1300). |
| Does the grantee ensure the conduct of preliminary hazard and vulnerability analyses? Please specify analyses conducted. | Y | | |
| Has the grantee ensured the development of safety design criteria? | Y | | |
| Has the grantee ensured the development of security design criteria? | Y | | |
| Has the grantee ensured conformance with safety and security requirements in design? | Y | | Certification checklists are developed and certified through monthly meetings. |
| Has the grantee verified conformance with safety and security requirements in equipment and materials procurement? | Y | | Safety and Security Conformance checklists have been prepared for each of the construction contracts. |
| Has the grantee verified construction specification conformance? | Y | | This is on-going as construction progresses. |
| Has the grantee identified safety and security critical tests to be performed prior to passenger operations? | N | | Currently being developed. |

| Central Subway Project Overview | | | |
|--|--------------------|-------------------|---|
| Project mode (Rail, Bus, BRT, Multimode) | Light Rail Transit | | |
| Project phase (Preliminary Engineering, Design, Construction, or Start-up) | Construction | | |
| Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.) | Design-Bid-Build | | |
| Project Plans | Version | Review by FTA/FRA | Status |
| Has the grantee verified conformance with safety and security requirements during testing, inspection, and start-up phases? | N | | Project is in construction, with RSD more than three years in the future. |
| Does the grantee evaluate change orders, design waivers, or test variances for potential hazards and/or vulnerabilities? | Y | | |
| Has the grantee ensured the performance of safety and security analyses for proposed work-arounds? | N/A | | |
| Has the grantee demonstrated through meetings or other methods, the integration of safety and security in the following: <div><input type="checkbox"/> Activation Plan and Procedures</div> <div><input type="checkbox"/> Integrated Test Plan and Procedures</div> <div><input type="checkbox"/> Operations and Maintenance Plan</div> <div><input type="checkbox"/> Emergency Operations Plan</div> | In process | | Currently being developed. An Integration Matrix has been implemented for all disciplines including safety and security concerns. Initial draft of the Rail Activation Plan has been completed. |
| Has the grantee issued final safety and security certification? | N | | Project is in the construction phase. |
| Has the grantee issued the final safety and security verification report? | N | | Project is in the construction phase. |
| Construction Safety | | | |
| Does the grantee have a documented/implemented Contractor Safety Program with which it expects contractors to comply? | Y | | Health and Safety Construction Safety Standards Revision 3, June 27, 2012. |

| Central Subway Project Overview | | | |
|---|--------------------|--------------------------|--|
| Project mode (Rail, Bus, BRT, Multimode) | Light Rail Transit | | |
| Project phase (Preliminary Engineering, Design, Construction, or Start-up) | Construction | | |
| Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.) | Design-Bid-Build | | |
| Project Plans | <i>Version</i> | <i>Review by FTA/FRA</i> | Status |
| Does the grantee's contractor(s) have a documented companywide safety and security program plan? | Y | | |
| Does the grantee's contractor(s) have a site-specific safety and security program plan? | Y | | The remaining active contractor has a plan. Contract documents require that the contractor develops an Environmental Health and Safety Program, specific to the contract work. |
| Provide the grantee's OSHA statistics compared to the national average for the same type of work? | Y | | Provided in the Central Subway Monthly Progress Report. |
| If the comparison is not favorable, what actions are being taken by the grantee to improve its safety record? | N/A | | Statistics are favorable. No action is needed. |
| Does the grantee conduct site audits of the contractor's performance versus required safety/security procedures? | Y | | |
| Federal Railroad Administration | | | |
| If shared track: has grantee submitted its waiver request application to FRA? (Please identify specific regulations for which waivers are being requested.) | N/A | | No shared track. No waivers are anticipated. |
| If shared corridor: has grantee specified specific measures to address shared corridor safety concerns? | N/A | | |
| Is the CHA underway? | N/A | | |
| Other FRA required Hazard Analysis – Fencing, etc.? | N/A | | |

| Central Subway Project Overview | | | |
|--|--------------------|--------------------------|---------------|
| Project mode (Rail, Bus, BRT, Multimode) | Light Rail Transit | | |
| Project phase (Preliminary Engineering, Design, Construction, or Start-up) | Construction | | |
| Project Delivery Method (Design/Build, Design/Build/Operate/Maintain, CM/GC, etc.) | Design-Bid-Build | | |
| Project Plans | <i>Version</i> | <i>Review by FTA/FRA</i> | Status |
| Does the project have Quiet Zones? | N | | |
| Does FRA attend the Quarterly Review Meetings? | N | | |

N/A = Not applicable.

APPENDIX C. PROJECT MAP AND OVERVIEW

CENTRAL SUBWAY PROJECT: Project Overview and Map

| | |
|---------------------------|--|
| Date: | <i>November 12, 2015</i> |
| Project Name: | Central Subway Project (CSP) New Starts Light Rail Transit |
| Grantee: | San Francisco Municipal Transportation Agency (SFMTA) |
| FTA Regional contact: | Mr. Jeffrey S. Davis |
| FTA Headquarters contact: | Ms. Kim Nguyen |

Scope

| | |
|------------------------|--|
| Description: | The CSP will extend the Third Street Light Rail line from the Caltrain station at Fourth and King streets to Chinatown. It was incorporated in the FEIS/FEIR on the Third Street Light Rail project published in December 1998, but FTA did not include the CSP in the Record of Decision (ROD) issued in March 1999. A ROD for the CSP, however, was issued by FTA on November 26, 2008, and the U.S. Department of Transportation and FTA determined that the requirements of the National Environmental Policy Act (NEPA) of 1969 were satisfied for the CSP. The environmental record for the CSP is included in the Final Supplemental Environmental Impact Statement (SEIS), Volume II, dated July 11, 2008 and the Final SEIS, Volume I, dated September 23, 2008. These documents present the detailed statement required by NEPA and U.S.C. 5324 (b). SFMTA requested authority to enter Preliminary Engineering (PE) in March 2002 and submitted a Project Management Plan (PMP) in June 2002. FTA approved entry into PE in July 2002. Approval to enter Final Design (FD) was granted by FTA on January 7, 2010. The Full Funding Grant Agreement (FFGA) was signed on October 11, 2012. |
| Guideway: | The length of the CSP will be 1.7 miles of double-tracked line. |
| Stations: | The CSP includes three subway stations and one surface station. |
| Additional Facilities: | The CSP does not include any ancillary facilities. |
| Vehicles: | The CSP Service Plan dated October 2009 clarified that four vehicles will be required. |
| Ridership: | 43,521 Average Weekday Boardings are projected in 2030. |

Schedule

| | | | |
|----------|--|------|----------------------------------|
| 07/02 | Approval Entry to PE | 2016 | Estimated Rev Ops at Entry to PE |
| 01/10 | Approval Entry to FD | 2018 | Estimated Rev Ops at Entry to FD |
| 10/11/12 | FFGA | 2018 | Estimated Rev Ops at FFGA |
| 05/2019 | Revenue Operations Date at date of this report | | |

53.7% Percent Complete Based on Expenditure (September 2015 data)

Cost

| | |
|-----------------|--|
| \$764 million | Total Project Cost (\$YOE) at Approval Entry to PE |
| \$1,578 million | Total Project Cost (\$YOE) at Approval Entry to FD |
| \$1,578 million | Total Project Cost (\$YOE) at FFGA signed |
| \$TBD million | Total Project Cost (\$YOE) at Revenue Operations |

\$1,578 million Total Project Cost (\$YOE) at date of this report including \$0.00 in Finance Charges

\$847.11 million Amount of Expenditures at date of this report from Total Project Budget of \$1,578 million

53.7% Percent Complete based on Expenditures at date of this report

\$24.52 million Unallocated Contingency remaining

\$84.32 million Total Project Contingency (allocated and unallocated contingency as reported by CSP)

\$60 million Minimum Total Project Contingency revised on September 5, 2012 PMOC review of Contingency Management Plan

| | AT HOLD POINTS | QTR | Minimum Contingency Levels | Revised Levels |
|--|---|-------------|----------------------------------|-------------------|
| | | | | |
| 1A | Hold Point 1a – Tunnels 100% designed February 2011 (Actual) | 1Q11 | 280 | 280 |
| 1B | Hold Point 1b – CTS 100% designed June 2012 (Actual) | 4Q11 | 250 | 240 |
| 1C | Hold Point 1c – 40% Bid (Tunnel and CTS) | 2Q12 | 225 | 200 |
| 1D | Hold Point 1d – FFGA Award October 2012 (Actual) | 3Q12 | - | 180 |
| 2 | Hold Point 2 – Commence CTS / UMS construction (Actual June 17, 2013) | 2Q13 | 160 | 160 |
| 3 | Hold Point 3 – Demobilize Tunnels (<i>Actual April 15, 2015</i>) | <i>2Q15</i> | 140 | 140 |
| 4 | Hold Point 4 – Stations to platform levels (CTS/MOS) November 2016 | 4Q16 | 60 | 60 |
| 5 | Hold Point 5 – Complete CTS / Tunnels systems inst. April 2018 | 2Q18 | 25 | 25 |
| RSD | PMOC / FTA RSD | 4Q18 | | |
| CURRENT TOTAL CONTINGENCY \$84.32 Million | | | | |



APPENDIX D. TOP PROJECT RISKS

The Project Risk Register was updated in early 2015. The following risks were discussed at the August Risk Management Meeting.

Top Risks discussed in the previous month:

- #222 – *Transfer of the ARGUS Monitoring Software that documents monitoring instrumentation. This is nearly complete and it was anticipated that the risk would be retired next month.*
- #226 – *The risk that TPC would be unable to complete the work for the 4th and King shutdown as planned. It was reported that “all systems are go” for the shutdown work starting on Friday, November 6, and that this risk would likely pass following next week’s shutdown, presuming success.*
- #232 – *This is the top rated risk and is related to TPC being behind schedule and potentially unable to recover. It was reported that a key component of the current schedule effort, being the roof deck completion at UMS, was continuing and that most of the intended deck sections would be completed before the moratorium except for one. This risk continues, and the upcoming schedule workshop is intended to provide further insight on getting to the recovery schedule.*
- #233 – *Related to the quality of the shotcrete lining substitution proposed by TPC being inferior. SFMTA reported that continued pressure to resolve this issue is being applied through the submittals process.*
- #234 – *This risk that the contractor’s proposed alternative SEM excavation method would cause subsidence, was discussed and it was concluded that, as defined, the risk would largely disappear at this point, but it was left open for now. After analysis by the engineer the contractor’s proposal was rejected, and the current specified design will be implemented.*
- #238 – *This risk is that the Quality Program may be ineffective in processing the nonconformance issues causing schedule impacts. The process of tracking and processing the NCRs through improved tracking logs is helping, but timeliness continues to be an issue, even with mitigation strategies having been implemented.*
- #240 – *This risk that unresolved assignment of schedule delay responsibility may lead to increased cost continues, but the upcoming schedule workshop should help clarify it and start the development of a recovery schedule.*

ADMAP TO REVENUE OPERATIONS

| | Estimated Start Date | Estimated Completion Date | Actual Completion Date | Notes |
|--------------------------|----------------------------|---------------------------------|------------------------------|--|
| | | | | |
| ation Test | TBD | TBD | <i>TBD</i> | Project is in construction, with RSD more than 3 years in the future |
| esting with d reports | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| bsstantial | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| aining | | | | |
| | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| s and | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| ning and | TBD | TBD | TBD | <i>Project</i> is in construction, with RSD more than 3 years in the future |
| | | | | |
| tivation e | <i>4/2/2015</i> | TBD | | <i>Initial draft, including task identification complete. Schedule for updating and completing task descriptions TBD</i> |
| mmittee | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| urity Plan | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| ity | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |

| Description | Estimated Start Date | Estimated Completion Date | Actual Completion Date | Notes |
|--|----------------------|---------------------------|------------------------|--|
| PMOC OP-54 Readiness for Revenue Operations Review Report, Phase I | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| Conduct Operational Hazard Analysis (OHA) and resolve other hazards / vulnerabilities | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| Pre-Revenue Operations | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| Public Outreach | | | | |
| Develop Safety Outreach Plan | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| Provide Community Outreach | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| Grand Opening Plan | TBD | TBD | TBD | Project is in construction, with RSD more than 3 years in the future |
| Safety, Security and Fire-life Safety Certifications | | | | |
| Update/Finalize SSMP | | | 2/18/2014 | Revision 2 completed |
| Finalize and/or update Safety Certifiable Item List (SCIL) and SSCP | | | 10/10/2008 | Revision 0 |
| Implement Safety and Security Certification Committee | | | 8/1/2010 | |
| Implement Fire Life Safety Committee | | | | |
| Verify design criteria, Preliminary Hazard Analysis (PHA), TVA, change orders are implemented within the project | 10/10/2008 | Ongoing | | |
| Review status of quality non-conformances | TBD | TBD | TBD | |
| Close-out of non-safety critical items / non-conformances | TBD | TBD | TBD | |
| Close-out of safety critical items / non-conformances | TBD | TBD | TBD | |
| Complete Safety & Security Certification Verification Report (SSCVR) | TBD | 11/1/2018 | | 60 days before RSD |

| Description | Estimated Start Date | Estimated Completion Date | Actual Completion Date | Notes |
|--|----------------------|---------------------------|------------------------|--------------------|
| Document Workarounds / Open Items List | TBD | TBD | TBD | |
| Verify emergency drills, tabletops, training, etc. are completed | TBD | TBD | TBD | |
| State Safety Oversight (SSO) final certification / signature | TBD | 12/10/2018 | | 21 days before RSD |
| Revenue Service | | | | |
| Target Revenue Service Date | - | | | |
| FFGA Revenue Service Date | - | 12/31/2018 | | |

APPENDIX F. LESSONS LEARNED

| LL# | Date | Phase | Category | Subject | Lesson Learned |
|------------|-------------|--------------|-----------------|-------------------------------------|---|
| 1 | 09-30-10 | FD | Management | Consultant Contracts | The project must have a full understanding of the agency and other approving governmental authorities to avoid delay of contract approval and consequential delay of the Master Project Schedule (MPS). |
| 2 | 09-30-10 | FD | Cost | Staffing Plan | The project staffing plan needs to be formulated during PE and updated at least quarterly during FD to manage Standard Cost Category 80 costs and monitor design production. |
| 3 | 09-30-10 | FD | Scope | Letter of No Prejudice (LONPs) | A defined scope of grantee and PMOC responsibilities needs to be provided for content and acceptability of LONP requests. |
| 4 | 09-30-10 | FD | Management | SSMP | FD consultants should be trained, shortly after mobilization, in the format and their responsibility regarding the System Safety Consultant. |
| 5 | 10-30-10 | FD | Cost | Baseline Cost Estimate (BCE) Update | The BCE should be updated with current costs as soon as they are known by the project to allow mitigation of cost contingency usage. |
| 6 | 02-21-12 | FD | Management | Program Controls | Program Controls system/software selected for use for the duration of the project should be in place and functional prior to approval to enter FD. Doing so will avoid a transition during FD that could create a lag in timely reporting of cost and schedule status. |
| 7 | 02-21-12 | FD | Management | Risk Mitigation | Oversight Procedure (OP) 40 needs to be revised to establish minimum requirements for secondary mitigation at different phases of the project, similar to those for cost and schedule contingency. The PMOC recommends five percent of project cost at Entry into FD and three percent at execution of an FFGA. |

| LL# | Date | Phase | Category | Subject | Lesson Learned |
|-----|----------|-------|---------------------------|------------------------------|---|
| 8 | 02-21-12 | FD | Scope | Third Party Agreements | All third party agreements need to be identified as soon as possible, but no later than 65% design completion. This includes leases, both temporary and permanent; MOUs; and licenses, specifically for preconstruction property surveys and settlement monitoring instruments (especially important for underground construction). These third party agreements need to be secured no later than the advertisement date of the construction that they affect. Third party agreements need to be tracked by the project continuously, reported monthly, and updated in a third party agreement matrix submitted quarterly to FTA. |
| 9 | 02-21-12 | FD | Cost | Cost Estimating Procedures | During the preliminary design phase, the project should establish the cost estimating procedures, format, and software to be used by all estimating entities for the entire duration of the project. |
| 10 | 02-21-12 | FD | Cost | Allocated Cost Contingency | In the BCE submitted to FTA for Entry into FD, the project should identify percentages of allocated cost contingency contained in the BCE that are apportioned for design risk, market risk, and construction risk. |
| 11 | 02-28-12 | FD | QA | Design Management Action Log | Design Management should develop a matrix as a tracking tool to document, track, and close out known elements that are missing from design submission packages. |
| 12 | 08-15-12 | FD | Environmental Mitigations | MMRP | Numerous mitigations identified in the MMRP are to be handled by incorporating specific design details and/or statements in the contract drawings and technical specifications. The grantee should note on the MMRP the relevant drawings and/or technical specifications. |

| LL# | Date | Phase | Category | Subject | Lesson Learned |
|-----|----------|--------|---------------|--|---|
| 13 | 08-31-12 | FD | Management | Risk Contingency Levels and Hold Points | It became apparent, during the monitoring of the cost contingency drawdown curve for the project that the contingency levels and hold points no longer represented the current stage of project development and risk reduction/contingency usage related to project development. The project advanced through 100 percent project design; however, the project did not receive credit for the cost contingency usage established by the risk model. The PMOC recognized this deficiency and participated with the grantee in developing a cost contingency drawdown that reflects current project development and reduced risk. |
| 14 | 06-30-13 | Const. | Management | Change Order Process | Perform an audit of the project's procedures related to Change Orders and processing. The project should train staff and inform contractor of their obligations in the process. |
| 15 | 1-30-14 | Const. | Management | Independent Review Panel (IRP) Decision-makers | At the request of SFMTA, the American Public Transportation Association (APTA) formed a panel of geotechnical and tunnel experts to perform a peer review of the BART Undercrossing. Prior to crossing under the BART tunnels, the Independent Review Panel (IRP), contractor, SFMTA, and BART representatives convened at predetermined tunnel boring machine (TBM) locations to discuss the TBM progress and determine whether the tunneling should proceed. It is critical that decision makers from each organization attend these meetings. It was noted that BART Senior Management did not attend and instead deferred decisions to lower level staff. |
| 16 | 6-30-14 | Const. | Bid documents | Pre-Classification for Soil and Groundwater Disposal | Soils and groundwater generated from construction activities should be pre-classified with appropriate sampling and testing required by potential disposal facilities. Coordinate with the disposal facilities to get materials accepted. |

| LL# | Date | Phase | Category | Subject | Lesson Learned |
|-----|---------|--------|------------------------|---|---|
| 17 | 4-10-15 | Const. | Quality Control/Safety | Monitoring of soil conditions during underground construction | There was a breach of the excavation of frozen ground during construction of a cross passage between the twin bored tunnels followed by water and soil flowing into the tunnels, resulting in subsidence of the ground above and damage to underground utilities. Apparently the flow of materials into the tunnels went on for quite some time before the problem was detected and actions could be taken to arrest the flow. The construction site was not staffed when the breach started and there was no external warning system in place to notify the contractor or the agency of the condition. When the safety and structural integrity of a construction site depends on maintain soil conditions with the use of mechanical systems, the site should be continuously staffed or monitoring devices at the site should be continuously monitored from a remote location to assure that the expected soil conditions are maintained. |
| 18 | 4-10-15 | Const. | Environmental | Archeological data recovery protocols | Sensitive archeological materials were uncovered during the excavation of the roof area at YBM. The Program Manager took immediate action to notify the appropriate state officials and implemented protocols for protection of the materials. The most likely descendent of the remains was quickly identified and a representative was engaged and brought to the site to supervise the ongoing excavation. The quick action to involve the appropriate parties resulted in satisfactory handling of the artifacts with minimal delays to the construction schedule. |

| LL# | Date | Phase | Category | Subject | Lesson Learned |
|-----|---------|--------|-----------------|--|--|
| 19 | 5-11-15 | Const. | Quality Control | Use of latest design information for field inspection | After two roof pours were completed, it was discovered that required reinforcing steel was missing. Changes to the arrangement of the reinforcing steels were made as part of the submittal review and response process. Notes from the designer were included on the approved shop drawings but not in the contract design drawings. Field inspectors were using only the design drawings to confirm the proper installation of reinforcing steel prior to concrete placement. In the future, the latest design information, including submittals and related designer notes, will be used to inspect reinforcing steel prior to concrete placement. |
| 20 | 9-28-15 | Const. | Schedule | Maintenance of updated construction schedule and master program schedule | SFMTA was unable to obtain an acceptable baseline schedule from the station construction contractor for over a year. Then, SFMTA could not obtain acceptable updated status schedules from the contractor for another 8 months. As a result, the construction status and completion date could not be accurately determined for the first 20 months of the contract. This made schedule control impossible. SFMTA finally created its own schedule updates for the first 12 months of the construction contract using the pay applications and 3-week look-ahead schedules from the contractor. Lesson learned – owners should aggressively assert the need for accurate schedule updates from contractors and should withhold payment if such updates are included in the contract terms or specifications and are not forthcoming. If schedule updates are not received within the first few months of the project, the owner should create its own updates for the purpose of progress monitoring and schedule control. |

APPENDIX G. CONTRACT STATUS

The following sections provide the status of ongoing contracts associated with the CSP. Note that the DBE participation percentages are updated by SFMTA on a quarterly basis.

| | | |
|------------------------------|---|--------------|
| Contract No. | 1250 | |
| Contract Description: | UR #1 (YBM) | |
| Status: | Completed June 2011. | |
| Cost: | Original Contract Value | \$9,273,939 |
| | Approved Change Orders | \$2,694,211 |
| | Current Contract Value | \$11,968,150 |
| | Expended to Date | \$11,968,150 |
| | % Expended | 100% |
| | SBE Participation | 87% |
| Schedule: | NTP issued January 2010. Substantial completion in June 2011. | |
| Issues or Concerns: | Final total cost claim by contractor has not been resolved. | |

| | | |
|------------------------------|---|--------------|
| Contract No. | 1251 | |
| Contract Description: | UR #2 (UMS) | |
| Status: | Work is complete. | |
| Cost: | Original Contract Value | \$16,832,550 |
| | Approved Change Orders | \$3,962,031 |
| | Current Contract Value | \$20,794,581 |
| | Expended to Date | \$20,794,581 |
| | % Expended | 100% |
| | SBE Participation | 97% |
| Schedule: | NTP issued January 2011. Substantial completion in August 2012. | |
| Issues or Concerns: | Final total cost claim by contractor has not been resolved. | |

| | | |
|------------------------------|---|---|
| Contract No. | 1252 | |
| Contract Description: | Tunnels | |
| Status: | <i>Final completion achieved. Financial close out underway.</i> | |
| Cost: | Original Contract Value | \$233.58 million |
| | Approved Change Orders | \$7.71 million |
| | Current Contract Value | \$241.29 million |
| | Expended to Date | \$234.62million; \$6.2 million is paid from non-project funds |
| | % Expended | 97.2% |
| | SBE Participation | 5.8% |
| Schedule: | Final completion achieved May 15, 2015. | |
| Issues or Concerns: | None. | |

| | | |
|------------------------------|--|-----------|
| Contract No. | 1277 | |
| Contract Description: | Pagoda Palace Demolition | |
| Status: | <i>Construction is complete; contract is in close out.</i> | |
| Cost: | Original Contract Value | \$498,995 |
| | Approved Change Orders | \$179,139 |
| | Current Contract Value | \$678,134 |
| | Expended to Date | \$638,278 |
| | % Expended | 94.1% |
| | SBE Participation | 100% |
| Schedule: | | |
| Issues or Concerns: | None. | |

| | | |
|------------------------------|--|------------------|
| Contract No. | 1300 | |
| Contract Description: | Three subway stations (YBM, UMS, and CTS) and STS | |
| Status: | <i>Support of excavation work is complete. Placement of roof slabs is underway. Preparations underway for mass excavation.</i> | |
| Cost: | Original Contract Value | \$839.68 million |
| | Approved Change Orders | -\$1.42 million |
| | Current Contract Value | \$838.24 million |
| | Expended to Date | \$302.39 million |
| | % Expended | 36.1% |
| | SBE Participation | 15.1% |
| Schedule: | NTP issued June 17, 2013. Substantial Completion planned February 10, 2018 and forecast August 2018. | |
| Issues or Concerns: | The work on this contract is behind schedule. | |

| | | |
|------------------------------|--|--|
| Contract No. | CS-155-1 | |
| Contract Description: | Design Package 1 for Contracts 1250, 1251, and 1252. PB/Telemon | |
| Status: | Design is complete. Construction support is ongoing for Contract 1252. | |
| Cost: | Original Contract Value | \$5,795,000 (includes exercised options) |
| | Approved Change Orders | \$1,697,245 |
| | Current Contract Value | \$7,492,245 |
| | Expended to Date | \$7,730,484 |
| | % Expended | 103.2% |
| | SBE Participation | 29.7% |
| Schedule: | | |
| Issues or Concerns: | | |

| | | |
|------------------------------|---|--------------|
| Contract No. | CS-155-2 | |
| Contract Description: | Design Package 2 for UMS, CTS, and YBM. CSDG prime | |
| Status: | Designs are complete for all of the station contracts. Construction support of Contract 1300 is underway. | |
| Cost: | Original Contract Value | \$35,059,252 |
| | Approved Change Orders | \$1,460,360 |
| | Current Contract Value | \$36,519,612 |
| | Expended to Date | \$30,104,946 |
| | % Expended | 82.4% |
| | SBE Participation | 42.7% |
| Schedule: | | |
| Issues or Concerns: | | |

| | | |
|------------------------------|--|--------------|
| Contract No. | CS-155-3 | |
| Contract Description: | Design Package 3 for STS. HNTB-B&C Prime | |
| Status: | Design is complete. Construction support of Contract 1300 is underway. | |
| Cost: | Original Contract Value | \$16,822,238 |
| | Approved Change Orders | \$312,814 |
| | Current Contract Value | \$17,232,252 |
| | Expended to Date | \$12,553,146 |
| | % Expended | 72.8% |
| | SBE Participation | 28.3% |
| Schedule: | | |
| Issues or Concerns: | | |

| | | |
|------------------------------|--|--------------|
| Contract No. | CS-149 | |
| Contract Description: | Central Subway Partnership (Project Manager/Construction Manager) | |
| Status: | On-going. | |
| Cost: | Original Contract Value | \$85,139,092 |
| | Approved Change Orders | \$0 |
| | Current Contract Value | \$85,139,092 |
| | Expended to Date | \$51,964,952 |
| | % Expended | 61.0% |
| | SBE Participation | 35.5% |
| Schedule: | | |
| Issues or Concerns: | | |

| | | |
|------------------------------|------------------------------------|--------------|
| Contract No. | CS 156 | |
| Contract Description: | Project Controls Consultant | |
| Status: | On-going. | |
| Cost: | Base Contract Value | \$17,112,873 |
| | Approved Change Orders | \$0 |
| | Current Contract Value | \$17,112,873 |
| | Expended to Date | \$8,575,771 |
| | % Expended | 50.1% |
| | SBE Participation | 28.9% |
| Schedule: | | |
| Issues or Concerns: | | |