# Van Ness BAC October 18









Caltrans

IMPROVEMENT PROJECT











- 1. Call to order. Van Ness Business Advisory Committee members please sit at table.
- 2. Public comment for matters within BAC jurisdiction not on today's calendar.
- 3. Approval of Minutes September 20.
- 4. SFMTA staff updates.
- 5. Next meeting.

### BAC administration reminder

- BAC members are asked to RSVP to confirm quorum.
- If no quorum can be reached, meeting to be canceled.

### Public Comment

- See Public Comment Policy on back of agenda.
- Public comment for matters that are within the Van Ness Business Advisory Committee jurisdiction and are not on today's calendar.

## Approval of Minutes

• September 20.





### • Project schedule

		2017	2018	2019	2020
Expected Start Expected End					
Utility - W: Sutter to McAllister (1A)	10/23/2017 2/22/2019				
Utility - E: Lombard to Jackson (1A)	11/6/2017 11/14/2019				
Utility - W: Sutter to Mission (1B)	6/25/2018 2/26/2019				
Utility - E: Lombard to Sutter (1B)	8/21/2018 3/14/2019				
Utility - W: McAllister to Mission; E Sutter to McAllister (1C)	2/26/2019 9/25/2019				
Utility - E: Jackson to Sutter; W Lombard to Jackson (1C)	2/14/2019 11/21/2019				
Utility - E: Sutter to Mission (1D)	6/4/2019 1/8/2020				
Utility - W: W Lombard to Sutter (1D)	4/29/2019 4/13/2020				
BRT Build Out Sutter to Eddy (2A)	9/26/2019 1/22/2020				
BRT Build Out Lombard to Vallejo(2A)	9/12/2019 2/10/2020				
BRT Build Out McAllister to Geary (2B)	11/22/2019 4/21/2020				
BRT Build Out Clay to Green (2B)	2/18/2020 9/28/2020				
BRT Build Out Mission to McAllister (2C)	3/12/2020 11/19/2020				
BRT Build Out Sutter to Clay (2C)	5/27/2020 10/23/2020				
Sutter to Mission Phase 3	4/9/2020 11/16/2020				
Lombard to Sutter Phase 3	12/24/2019 11/2/2020				
Sutter to Mission Phase 4	4/18/2019 10/28/2020				
Lombard to Sutter Phase 4	1/30/2019 11/30/2020				

#### Construction update

- Construction is approximately at 28% completion
- Joint trenching ongoing
- Addressing utility conflicts
- Sewer installation
- Sidewalk replacement work outreach to affected blocks ongoing



- Outreach Updates
  - Recent Milestones
    - Van Ness BRT Community Advisory Committee, September 27
    - Meet the Expert Event
      - October 3, History of San Francisco Sewers: Mel's Kitchen

- Outreach Updates
  - Upcoming outreach activities
    - Transportation Authority Citizens Advisory Committee (SFCTA CAC), October 24
    - Van Ness BRT Community Advisory Committee
      - October 25, 6:00 p.m.
      - 1 South Van Ness Avenue
      - Union Square Conference Room, 7<sup>th</sup> Floor

#### **Polk Streetscape Project**

#### This week and next:

- Sidewalk, curb, ADA curb ramp, street base, final roadway surfacing and landscaping work on Austin Alley, between Polk and Van Ness
- Preparing tree wells and plant trees along Polk Street

#### Paving: Late October/early November 2018

- Polk between Golden Gate and McAllister
- Willow between Polk and Larkin
- Fern between Polk and Larkin
- Austin between Polk and Van Ness.

Find out more and sign up for project updates at sfpublicworks.org/polk.

### **Geary Rapid Project**

- Early implementation began in October and includes:
  - Transit-only lanes between Stanyan and Gough streets
  - Pedestrian safety improvements at intersections
  - On-street parking or loading changes
  - Bus stop changes
- Major construction is expected to begin in winter 2018 and continue until spring 2021



#### **Lombard Street Vision Zero Project**

- Crews will begin water main construction work on Richardson Avenue at Lombard Street, between Baker Street and Scott Street.
- Work will begin October 15, 2018 and continue through mid-November.

For more information visit SFPublicWorks.org/Lombard or Call 415-558-5282



Work hours at this work location: Monday through Friday: (west bound lanes) 7am – 12 noon (east bound lanes) 12noon – 5pm

### Next Meeting



December 20, 3:00-4:30 p.m.

### Thank You



VAN NESS



Caltrans













sfmta.com/vanness