

Geary Community Advisory Committee

November 13, 2018

Members please sit at the table

Order of Business

- 1. Call to Order
- 2. Roll call
- 3. Ice breaker activity
- 4. Approval of minutes September 18, 2018
- 5. Public comment
- 6. Geary Boulevard Improvement Project update
- 7. Geary Rapid Implementation update
- 8. Geary Rapid Communications/outreach update
- Geary Rapid Draft Transportation Management Plan
 Adjourn



3. Ice breaker

What was your least favorite food as a child? Do you still hate it or do you love it now?



4. Approval of Minutes

• <u>September 18, 2018</u>



5. Public Comment

- See Public Comment Policy on back of agenda.
- Public comment for matters within the Geary Community Advisory Committee jurisdiction and are not on today's calendar.
- Public comment is limited to two minutes each.



6. Geary Boulevard Improvement Project update

- Preliminary design work progressing
- Letters to property owners to go out in December to gather information about sub-sidewalk basements
- Review process with SFFD in Spring 2019
- PUC sewer work scope is not in the 35% design
- PUC water expects minimal work



6. Geary Boulevard Improvement Project update

Major planning currently underway (not all listed):

- General
- Civil
- Roadway
- Landscape architecture
- Street lighting
- Communications
- Structure
- Traffic signals
- Traffic sign plan
- Traffic striping
- Construction sequencing
- Utility composite

Overview





Bus stop changes implemented October 6

- October 1 5: Crews made parking/curb changes + built new bus bulb to be ready for changes
- Major outreach push including ambassadors, email, text, social media, press release



Bus stop changes implemented October 6

New bus bulb inbound between Fillmore/Webster





Transit-only lanes implementation in progress

- As of end of October, eastbound transitonly lane Baker-Gough is 100% complete
- Next up: westbound Gough-Baker, then both directions Masonic-Stanyan
- Transit-only lane signage installed in entire corridor, both directions

Geary at Baker, implementation in progress (white solid line installed, but not yet pavement markings)



Transit-only lanes implementation in progress

Eastbound: Geary at Fillmore





Transit-only lanes implementation in progress

Eastbound: Geary – Webster to Gough







Transit-only lanes implementation in progress

Transit-only lane signage examples





Transit-only lanes implementation in progress

Transit-only lane signage examples





Pedestrian safety implementation in progress

Upgrades include:

- Daylighting and advanced limit lines to make people crossing the street more visible
- Painted safety zones at some locations that will ultimately get bulb-outs

Painted safety zone example



Water and sewer: Van Ness to Masonic

- Notice to Proceed from SFPUC to Contractor (JMB Construction) expected early January, 2019
- What to expect in work zone:
 - Some noise and dust
 - Access to properties will be maintained
 - Temporary bus stop re-locations
 - Traffic lane closures
 - Parking restrictions
 - No sewer service interruption
 - Some water service disruption with advance notice



8. Geary Rapid – Communications and outreach update

Groundbreaking event

- When: Mid-January 2019
- Where: Japantown, near Buchanan





- Purpose: Outlines how project team will minimize transportation impacts during construction
- 2 sections:
 - Public information and outreach
 - Minimizing common transportation disruptions during construction



Public information and outreach

- Mailed notices
- Construction forecasts
- 24-hour contact information and complaint resolution process
- Project signs every 100 feet
- Temporary bus stop signs
- Ambassadors
- Geary CAC



Minimizing common transportation disruptions during construction

- Lane closures
- Parking and loading
- Pedestrian detours
- Temporary bus stop locations



Next steps

- Feedback from CAC attendees tonight
- Distributed via email to Geary email list
- Feedback accepted through December 3, 2018 via <u>GearyRapid@SFMTA.com</u> or 415.646.2300
- Geary Rapid Project team will finalize before end of year



10. Adjourn

- Thank you!
- Next meeting:
 - January 15, 6pm
 - 1 South Van Ness Avenue, 7th Floor, Union Square Conference Room

