

**Project Status Report: CAC Meeting August 2020** 

Sohail Warsi

### **Background**

- Communication Agreement between BART and SFMTA was approved by the Board of Supervisors and signed by Mayor Ed Lee on November 4, 2016
- Communication Agreement allowed BART (on SFMTA's behalf) to sign contract with a vendor Mobilitie. SFMTA to review and provide the feedback to the contract but will not be a signatory to the contract
- Pursuant to this Agreement, SFMTA would allow BART's Vendor, Mobilitie, to install Network Infrastructure at SFMTA Tunnels that would provide cellular signal from Service Providers (e.g., AT&T, Verizon, Sprint, etc.)
- Communication Agreement would allow SFMTA to collect a portion of the revenue annually (based on calculations)

### **Objective**

Enable cellular signal availability in SFMTA Underground Tunnels (Central Subway and Market Metro Tunnels)
 Generate revenue through profit sharing

### **Benefit**

- **Customer Focus**: Availability of cellular signal inside SFMTA-owned Tunnels
- **Revenue Generation:** Revenue sharing with BART (BART estimates ~\$1 million per year for SFMTA)
- **No SFMTA Cost**: SFMTA Project resources cost fully reimbursable by BART thru their vendor Mobilitie
- Additional Fiber: 72 strands of dark fiber in Market Street Tunnel for 100% SFMTA non-commercial use \$0 Cost to SFMTA (at minimum \$200K savings)



#### In-Scope

Cellular Capability at the following SFMTA Tunnel Sites:

Central Subway: To avoid any operational interruptions, plan is to start with Central Subway

<u>Constraint</u>: Will require on time access to the CS Tunnel for Construction – Antennas, Network Equipment, etc.

Market Metro (Muni Metro) Tunnels: After Central Subway portion of the Project is completed, start Market Metro Tunnels portion

### Out of Scope

Wi-Fi Services: Wi-Fi capabilities is out of scope for this project at this time

#### **Project Challenges:**

This is a complicated and challenging project. Following are some examples:

- Time Delays: BART Vendor selection took 2-Years after SFMTA-BART Communication Agreement (BART managed the RFP)
  <u>Note</u>: 1) Once the 2016 agreement was signed BART's RFP process took TWO YEARS to actually identify Mobilitie as their vendor
  2) BART does not have a signed contract with Mobilitie yet to commence the work
- Tunnel Access for Construction work: Access to both Tunnels Central Subway and Metro will require close coordination and access will be dependent on Maintenance work and Other critical projects SFMTA has in the works
- SFMTA and Other City Agency Frequencies: City Emergency Services (DEM, FD, PD) Utilize SFMTA Tunnels for their Backup Frequencies. Therefore Cellular in the Tunnel design and testing will be critical to avoid any frequency interference
- BART Mobilitie Contract: BART Owns Contract with Mobilitie. SFMTA does not have a direct agreement with Mobilitie. This will require SFMTA to go through BART for any project related activities and reporting needs for Muni Metro Tunnel work
- Central Subway work: Project work and vendor management in the CS will involve Mobilitie, BART, SFMTA and L3Harris. This will require a separate contract between Mobilitie, BART, L3Harris and SFMTA



#### SFMTA's Commitment:

- Review (Approve) hardware location in Tunnels
- Allow BART's Contractor (Mobilitie) to install hardware in SFMTA Tunnels for cellular service availability
- Review (Approve) Tunnel Access Requests
- Provide Railway Worker Protection (RWP) training to BART's vendor
- Coordinate Project and Operational Activities
- Review/Audit Annual Revenue Disbursement Reports

#### Next Steps:

- Review/Approve Contract Agreement between BART and Mobilitie for Metro Market Tunnel Portion
- Review/Approve Contract Agreement between BART, Mobilitie, L3Harris, and SFMTA for work in Central Subway Tunnel Portion
- Once Central Subway is available, initiate hardware installation in Central Subway Tunnel
- Initiate hardware installation in Metro Market Tunnels
- Coordinate Project and Operational Activities



## Questions??

# Thank you!

