## **Bond Summary - May 2016 Expenditures**

## Series 2013 Bonds

The purpose of this monthly report is to update the Bond Oversight Committee (BOC) on SFMTA Revenue Bond monthly expenditures. Data for full project budgets and expenditures that include other fund sources will be presented in the next quarterly report.

Issued on November 13, 2013

ORIGINAL	REVISED	PROJECT	BOND	ТО ВЕ	BONDS PAID	TOTAL	ENCUMBERED	BOND AMOUNT	STATUS of CLEANUPS
AMOUNT	AMOUNT <sup>1</sup>		FUNDING	ALLOCATED	May 2016	BONDS PAID		AVAILABLE	
				BY PROGRAM					
		9th and Division Improvements	100,000		-	-	-	100,000	
		Above Grade PCS & Signal Visibility Improvement	451,000		-	413,324	-	37,676	
									\$240k to be transferred
									to a JOC contract to
									implement traffic
		Excelsior & South Bernal Areawides	569,255		576	250,257	6,867	312,131	calming improvements
									Reached out to Public
									Works in July and
									awaiting confirmation
									of when close out will
									be finalized and if funds
		Gough Street Pedestrian Safety Improvements	437,587		-	405,041	-	·	are needed
		Lombard Street Safety Project	435,223		-	-	-	435,223	
		Pedestrian Countdown Signals (Design)	500,000		9,294	411,430	-	88,570	
		Persia Triangle Street Improvements	450,000		(26,403)		-	73,837	
		Safe Routes to School Projects - Alamo Elementary	87,800		(1,916)		-	25,000	
		Safe Routes to School Projects - Denman	29,200		2 224	19,931	- 0.054	9,269	-
		Safe Routes to School Projects - Tenderloin	333,922		3,231	81,764	8,054	244,104 9,427	-
		Traffic Calming Improvements - Applications Traffic Calming Improvements - Area Wide	236,400 777,700		(7,461) 55,453	226,973 392,696	75,602	309,402	-
		Traffic Calming Improvements - Backlog Spot Improvements	532,400		61,525	392,090	73,002	225,372	
		Traffic Calming Improvements - Site Specific	497,100		412	379,830	_	117,270	1
\$5,000,000	\$5,437,587	Pedestrian Safety & Traffic Signal Improvements  TOTAL	\$5,437,587	-	\$94,711	\$3,327,237	\$90,523	\$2,019,827	1
φογουσίου	<i>ϕ3)</i> 137 /337	C3 Blue Light Emergency Phone Replacement	6,000,000		55,821	5,916,883	23,808	59,309	1
		Radio Replacement	2,000,000		-	-	2,000,000	-	1
		Transit Spot Improvement - 24th Street & Castro Bus Bulb Construction	295,000		8,099	287,696	-	7,304	1
		Transit Spot Improvement - Columbus Bus Bulbs	400,000		-	310,112	89,888	-	1
		Transit Spot Improvement - Muni Forward – 5 Fulton Mid Route Phase I	800,000		-	480,301	-	319,699	1
		·	·						
									\$300k-500k has been
									identified in cost
									savings and to be
									transferred to Islais
		Transit Spot Improvement - Muni Forward – 5 Fulton Outer	1,505,000		11,796		88,275		Creek Phase II
\$11,000,000	\$11,000,000	Transit System Safety & Other Transit Improvements TOTAL	\$11,000,000	-	\$75,716	\$7,251,541	\$2,201,971	\$1,546,488	
ODICINA	DEVICES	DDO IFOT	BONE	TO 55	DONDS BAID	T0741	ENGLINADEDES	BOND ASSOCIATION	CTATUS - COLEANIZES
ORIGINAL	REVISED	PROJECT	BOND	TO BE	BONDS PAID	TOTAL	ENCUMBERED		STATUS of CLEANUPS
AMOUNT	AMOUNT <sup>1</sup>		FUNDING	ALLOCATED BY PROGRAM	May 2016	BONDS PAID		AVAILABLE	
				DITROGRAM	1				
		Dinucle Charles Conited Desirate Della Charlet No. 11.1 11.1 11.1 12.1	00.072			00.070			
		Bicycle Strategy Capital Projects - Polk Street Northbound Separated Bikeway	89,972			89,972	_	-	J

1

## **Bond Summary - May 2016 Expenditures**

## **Series 2013 Bonds**

The purpose of this monthly report is to update the Bond Oversight Committee (BOC) on SFMTA Revenue Bond monthly expenditures. Data for full project budgets and expenditures that include other fund sources will be presented in the next quarterly report.

Issued on November 13, 2013

Br. Awaiting for project management staff and Public Work to finalize the work finalize the work to finalize the work finalized to finalized to finalized to finalize the work finalized to finalized to finalize t										
Sp.000,000   Sp.000,000   Street Capital Improvements			Bicycle Strategy Capital Projects - Wiggle Neighborhood Green Corridor	228,400		2,978	154,224	-	74,176	
Section   Sect										
Masonic Avenue Streetscape   5,714,080   355   2,024,955   2,738,755   950,370			Broadway Chinatown Streetscane	1 910 000		51 136	77 925	26 597		deallocated and transferred to Van Ness BRT. Awaiting for project management staff and Public Works to finalize the work
Sp.000,000   Sp.										dation Edition Tevision
Islais Creek Phase II Improvements	\$9,000,000	\$9,000,000	Street Canital Improvements TOTAL	\$7 942 452	\$1 057 548	\$54.469	\$2 347 076	\$2 765 352		Remaining unallocated funds to be transferred to Van Ness BRT
Operator Restrooms (Operator Convenience Facilities Phase I)   1,554,080   1,459   1,176,637   165,338   212,105	\$3,000,000	\$3,000,000			\$1,037,348					to vali Ness biti
Operator Restrooms (Operator Convenience Facilities Phase II)   1,077,569   152,698   784,161   231,273   62,135   62,135   780,000										1
Parking Garage Projects - Condition Assessment, Waterproofing & Ventilation 1,000,000 4,080 634,079 360 365,561 (Sp. 100,000) (S										
\$7,000,000 \$8,500,000 Facility Improvements										1
33 Stanyan Overhead Replacement Project Phase   1,892,852   343,845   835,802   468,780   588,270	\$7,000,000	\$8,500,000			-					
Mocean View Track Replacement   772,000   5,885   58,655   -   713,345   965,151   9			33 Stanyan Overhead Replacement Project Phase I							1
Muni Metro Sunset Tunnel Rail Rehabilitation   7,500,000   - 6,534,849   - 965,151						7,924	57,513	-	42,487	
Muni Metro Twin Peaks Tunnel Rail Replacement   4,754,780   22,656   2,605,203   2,128,981   20,596   3,13,5M of unallocated funds have been allocated to Islais Cree Phase II Improvement and have been encumbered as of Jur   530,500,000   \$28,562,413   Transit Fixed Guideway Improvements   TOTAL   \$15,019,632   \$13,542,781   \$380,310   \$10,092,022   \$2,597,761   \$2,329,849   \$20,596   \$2,597,761   \$2,329,849   \$2,500,000   \$12,500,			M Ocean View Track Replacement	772,000		5,885	58,655	-	713,345	]
\$30,500,000 \$28,562,413 Transit Fixed Guideway Improvements TOTAL \$15,019,632 \$13,542,781 \$380,310 \$10,092,022 \$2,597,761 \$2,329,849 2016  \$12,500,000 \$12,500,000 MUNI Fleet TOTAL \$12,500,000 - \$785,453 \$6,315,945 \$2,389,537 \$3,794,518			Muni Metro Sunset Tunnel Rail Rehabilitation	7,500,000		1	6,534,849	-	965,151	
\$30,500,000 \$28,562,413 Transit Fixed Guideway Improvements  TOTAL \$15,019,632 \$13,542,781 \$380,310 \$10,092,022 \$2,597,761 \$2,329,849 2016  Procurement of Light Rail Vehicles 12,500,000 \$12,500,000 MUNI Fleet  TOTAL \$12,500,000 \$12,500,000 MUNI Fleet  TOTAL \$12,500,000 \$12,500,000 MUNI Fleet		•	Muni Metro Twin Peaks Tunnel Rail Replacement	4,754,780		22,656	2,605,203	2,128,981	20,596	
\$30,500,000 \$28,562,413 Transit Fixed Guideway Improvements  TOTAL \$15,019,632 \$13,542,781 \$380,310 \$10,092,022 \$2,597,761 \$2,329,849 2016  Procurement of Light Rail Vehicles 12,500,000 \$12,500,000 MUNI Fleet  TOTAL \$12,500,000 \$12,500,000 MUNI Fleet  TOTAL \$12,500,000 \$12,500,000 \$0.315,945 \$2,389,537 \$3,794,518										allocated to Islais Creek Phase II Improvements and have been
Procurement of Light Rail Vehicles 12,500,000 785,453 6,315,945 2,389,537 3,794,518 \$12,500,000 \$12,500,000 MUNI Fleet TOTAL \$12,500,000 - \$785,453 \$6,315,945 \$2,389,537 \$3,794,518										encumbered as of June
\$12,500,000 \$12,500,000 MUNI Fleet TOTAL \$12,500,000 - \$785,453 \$6,315,945 \$2,389,537 \$3,794,518	\$30,500,000	\$28,562,413			\$13,542,781					2016
	¢12 F00 000	¢12 F00 000								
\$75,000,000 \$75,000,000 PROJECTS \$60,399.671 \$14,600,329 \$1,648,403 \$35,445,749 \$11,738,536 \$13.215.386	\$12,500,000	\$12,500,000	IVIOINI FIEEL TOTAL	\$12,500,000	-	\$785,453	\$6,315,945	\$2,389,537	\$3,794,518	
	\$75,000,000	\$75,000,000	PROJECTS	\$60,399,671	\$14,600,329	\$1,648,403	\$35,445,749	\$11.738.536	\$13,215,386	]

\$75,000,000 \$75,000,000 PROJECTS	\$60,399,671 \$14	4,600,329 \$1,648,403	\$35,445,749	\$11,738,536	\$13,215,386
------------------------------------	-------------------	-----------------------	--------------	--------------	--------------

\$75,000,000 TOTAL (Bond Funding + To Be Allocated)