

# Kirkland Yard Electrification Project Update

#### SFMTA Citizen's Advisory Council (CAC) Engineering, Maintenance, and Safety Committee (EMSC)

Quon Chin, Project Manager Capital Programs & Construction August 23, 2023

#### **Kirkland Yard** 2301 Stockton Street, San Francisco, CA 94133



SFMTA Photo Archive

**Project Status:** 

- **Pre-Development Phase** (Planning Phase): *completed August 2023*
- **Preliminary Engineering Phase**: next phase (mid-late September 2023)
- Public Outreach and Engagement (POE): initiate with SFMTA POET Team

### **Kirkland Yard in Fisherman's Wharf**



### **Kirkland Yard – the Facility Today**



### Kirkland Yard – the Facility Yesterday c.1976



### **Kirkland Yard - Project Description**

**Location:** 2301 Stockton Street in the Fisherman's Wharf and Pier 39 neighborhood.

**Purpose:** Upgrade facilities and electrification to store, maintain and charge approx. 111 40-ft battery electric buses (BEB) at the existing Kirkland Yard.

- **Kirkland Yard** will convert from a diesel-hybrid bus fleet to BEB fleet. Kirkland is the first yard of 6.
- **SFMTA is mandated** to meet California Air Resources Board (CARB) Innovative Clean Transit (ICT) regulation to operate 100% zero emission buses by 2040.
- **Kirkland Yard Electrification Project** will align with SFMTA's Zero-Emission Bus Roll-Out Plan the procurement plan for BEB fleet replacement of existing diesel-hybrid buses

#### **General Scope:**

**New Work:** New pavement for BEBs, new site drainage, new bus wash, dedicated outdoor maintenance bays, new overhead gates at Stockton Street (bus pull-outs), new yard lighting and infill perimeter fencing to match existing.

**Demolished/Removed**: Operations Building and temporary trailer.

**Remain in Place**: maintenance bays, tire shop, parts offices and fueling island.

### **Kirkland Yard - Design Scope Elements**

#### 1. Outdoor Maintenance Workspace

- **Workspace** for lifting buses & scaffolding.
- **Canopy Covering** *at outdoor maintenance lifts and body shop*
- 2. Yard Pavement
- 3. Bus Wash
- 4. Maintenance Office Space
- 5. Number of Buses
  - Maybe 111 BEB charging spaces
  - Caveat: space-proof yard layout for wider islands, bio-swales, wider BEB lanes, bus wash reclamation equipment

#### 6. Bus Operations

- Remain the same with "pull-outs" onto Stockton Street
- o Buses circulate in counter-clockwise pattern in the yard

• •

### **Kirkland:** Maintenance Workspaces



- Concrete pad extends into Track 16 for the weight of the lift when the bus is in the air.
- · Extra room is needed to remove and install the lifts



• Yellow striping is where the scaffolds would be positioned on Track 16 to service the exterior and top of the buses.

#### **Maintenance Workspaces**

- Outdoor maintenance workspaces at Tracks 16 & 17 remain
- New canopy cover over the maintenance work areas to shelter from elements
- New canopy cover over the body shop work area

### Kirkland: Yard Drainage & Pavement



#### Yard Drainage

• **Provide on-site stormwater retention** *bio-swales, and cistern for bus wash* 

#### **Yard Pavement**

M

• Provide concrete pavement to support heavier BEB buses, maintenance workspaces, and tolerances for pantograph charging





### Kirkland: New Bus Wash





September 14, 1950 **X2499.jpg** 

M

October 27, 2017 7
171027\_Kirk\_Shops\_098.jpg

#### **Replace existing bus wash**

- *Relocate from existing location to corner of yard.*
- Provide new bus wash with reclamation system and cistern.
- Space-proof location with bus circulation, turning radius and yard layout configuration.

### **Kirkland:** Operations Offices



**Operations Space** for Division Manager Office, Union Representative Office, Administrative, Dispatcher & Yard Starter "office" area and Training Office.

**Transit Operator Spaces**: Break Room, Locker & Restroom Facilities as well as yard staff personnel and Lactation Room.

#### Temporary Office Trailer or Building: develop for 15-year life cycle expectancy.

- Temporary office structure for operations staff.
- Robust, efficient and longevity.
- Potrero Project (2027) will provide additional conference and training rooms

## Kirkland Yard: Number of BEB Buses

#### **Number of Buses**

13 rows x 8 columns equals **104 buses** 

6 buses behind & 9 buses before bus wash equals **15 buses** 

#### 104 + 15 = 119 buses Minus 8 buses (from outdoor maintenance) Equals 111 Buses

M



Number of Buses: Discussed a bus fleet size count of 111 BEB charge positions. Excludes the blue colorcoded buses north of the pantograph charging area or in the Fueling Area.

This area was kept free for circulation and additional bus storage of BEB's not requiring complete charge or have been charged.

 Caveat - Yard to be space proofed for wider lanes for BEB buses, bio-swales (on-site storm water retention), wider equipment island, more than 1 equipment island, bus wash reclamation equipment.

• •

## Kirkland Yard: Depot Charging of BEBs





Images of Steel-Framed Gantry Structure supporting depot pantograph charging system



**Steel-Framed Gantry Structure** *w*/*overhead only depot pantographs. Charging Cabinets at grade.* 

M

ABB

### Kirkland: Project Schedule

Activity	Duration	1Q	2Q	3Q	4Q	1Q	2Q																
	(Mos)	2023	2023	2023	2023	2024	2024	2024	2024	2025	2025	2025	2025	2026	2026	2026	2026	2027	2027	2027	2027	2028	2028
Pre-Development	9																						
Bridging Documents (to PE)	10																						
Prepare RFP & Advertise	9																						
Award Construction Contract	2																						
Design-Build Construction	31																						
Final Close-Out	6																						

Activity	Start	End	Duration (Mos)
Pre-Development	11/1/2022	8/14/2023	9
Bridging Documents (to PE)	10/2/2023	7/1/2024	10
Prepare RFP & Advertise	7/1/2024	3/31/2025	9
Award Construction Contract	4/1/2025	5/31/2025	2
Design-Build Construction	6/1/2025	12/31/2027	31
Final Close-Out	1/1/2028	6/30/2028	6

# Thank you!