

# Vision Zero Quick-Build Project Updates

April 2025

## Recently Approved



### Oak Street Quick-Build Project

The Oak Street Quick-Build Project was recently approved by the SFMTA Board of Directors following an extensive outreach process. This project will introduce a separated bikeway along Oak Street between Golden Gate Park and Baker Street, aiming to improve safety for all people traveling along the Panhandle corridor. Additionally, the existing bikeway on Baker Street will be upgraded to a protected bikeway, providing a better connection between the Panhandle's shared-use path and the Oak Street bikeway. The key goals of the project are to reduce conflicts between people walking and rolling on the Panhandle path and to calm traffic along Oak Street while keeping people moving, making the corridor safer for all road users. Construction will start this summer with traffic signal modifications at the Oak & Masonic intersection and visibility daylighting; the Oak Street bikeway will be implemented after Public Works repaves the street in spring 2026.

For more information about this project, please visit: [SFMTA.com/OakStreet](https://www.sfmta.com/OakStreet)

## Under Construction



### Valencia Bikeway Improvements Project

The Valencia Bikeway Improvements Project is moving closer to completion, with significant progress made throughout April 2025. City crews completed striping, meter installations, curb painting, repaving, overhead wire removal, and emergency sewer repairs along the southern sections of the corridor, improving road conditions for cyclists and pedestrians. Additionally, new traffic signal adjustments were made to enhance safety and traffic flow. During May, work will continue northbound with final striping, meter installations, and curb painting on Valencia between 19th and 15th Streets. With substantial completion expected in early May, residents can look forward to a protected curbside bikeway in time for summer.

For more information about this project, please visit: [SFMTA.com/Valencia](https://www.sfmta.com/Valencia)

## Project Evaluation



### Frida Kahlo Way Quick-Build Project

The Frida Kahlo Way Quick-Build Project was completed last summer, with design adjustments and corridor monitoring continuing through winter. Now, a public survey is open through May 18th to gather feedback on how the project meets the needs of those using Frida Kahlo Way and Judson Avenue. Your input will help shape the next steps. Please take the survey and share your thoughts!

For more information about the evaluation, email [FridaQB@SFMTA.com](mailto:FridaQB@SFMTA.com) or visit [SFMTA.com/FridaQB](https://www.sfmta.com/FridaQB)

## Recently Completed



### Lincoln and Sloat Quick-Build Connections Project

Work began in March to realign the roadway and support the voter-mandated road closure on the Great Highway, ensuring a safer and more accessible environment. Near-term improvements are now complete, paving the way for the formation of Sunset Dunes Park. Work included improvements to bicycle and pedestrian facilities, upgrades to traffic signals, and reconfigured travel lanes. City crews worked tirelessly over the March 14th weekend to realign the intersections of Lincoln Way at Great Highway and Sloat Boulevard at Great Highway, ahead of the new park opening in April.

For more information about this project, please visit: [SFMTA.com/LincolnSloatQB](https://www.sfmta.com/LincolnSloatQB)

# Quick-Build Project Summary Table



Corridor	Scope	Planning/Design Phase	Estimated Construction Phase
<b>Under Construction</b>			
Alemaný Boulevard (Congdon to Ellsworth)	Two-way protected bikeway, transit boarding island	Jan 2024 - Fall 2024	Started 4/2025, End Spring 2025
Beach Street (Embarcadero to Polk)	Protected bikeways, pedestrian safety improvements, placemaking, signal timing changes	Oct 2023 - Fall 2024	Late Summer 2025
Lake Merced Boulevard (Skyline to John Muir)	Protected bikeways, bus boarding islands, bike ramps, lane reduction	Jul 2021 - Jan 2023	Started 9/2023, End Summer 2025
Sloat Boulevard (Great Highway to Skyline)	Two-way protected bikeways, painted safety zones, bus boarding islands, parking and loading changes	Sep 2022 - Jul 2023	Late Spring/Early Summer 2025
<b>Design in Process</b>			
Cesar Chavez Street (Kansas to Pennsylvania)	Two-way protected bikeways	Jan 2024 - Fall 2024	2025
Clarendon Avenue (Laguna Honda to Johnstone)	Lane reduction, pedestrian safety improvements	Sep 2023 - Summer 2024	Following paving in 2025
Larkin Street (Market to Sutter)	Pedestrian safety improvements, lane reduction	May 2024 - Fall 2024	Following paving in 2025
Oak Street (Kezar to Baker)	Protected bikeways, signal timing changes, pedestrian safety improvements	Aug 2023 - Fall 2024	2025
Sutter Street (Market to Polk)	Protected bikeways, curb management, lane reduction, pedestrian safety improvements	Aug 2023 - Fall 2024	TBD
<b>Completed</b>			
3rd Street (Bay Trail to Townsend Street)	Completed 3/2024	Franklin Street (Broadway to Lombard)	Completed 12/2022
3rd Street (Berry to Terry Francois)	Completed 7/2020	Frida Kahlo Way (Judson to Ocean/Geneva)	Completed 8/2024
3rd Street (Mission to Townsend)	Completed 8/2020	Golden Gate Avenue (Market to Polk)	Completed 5/2021
5th Street (Market to Townsend)	Completed 3/2020	Guerrero Street (Market to 20th)	Completed 8/2024
6th Street (Market to Folsom)	Completed 9/2019	Howard Street (Embarcadero to 3rd)	Completed 12/2020
7th Street (Folsom to Townsend)	Completed 7/2020	Howard Street (3rd to 6th)	Completed 4/2019
7th Street (Townsend to 16th)	Completed 7/2019	Hyde Street (McAllister to Geary)	Completed 12/2023
17th Street (Potrero to Pennsylvania)	Completed 6/2024	Indiana Street (24th to Cesar Chavez)	Completed 11/2019
Alemaný Boulevard (Stoneybrook to Putnam)	Completed 12/2020	Jones Street (O'Farrell to Golden Gate)	Completed 10/2021
Battery Street (Market to Broadway) Sansome Street (Market to Broadway)	Completed 1/2023	Leavenworth Street (McAllister to Post)	Completed 6/2021
Bayshore Boulevard (Oakdale to Industrial)	Completed 9/2023	Lincoln and Sloat Quick-Build Connections	Completed 4/2025
Beale Street (Market to Natoma)	Completed 12/2020	Lincoln Way (Arguello to Great Highway)	Completed 5/2024
Brannan Street (Embarcadero to Division)	Completed 11/2019	Market Street (Octavia to Steuart)	Completed 1/2020
California Street (Arguello to 18th)	Completed 7/2020	Mission Street (Trumbull to Geneva)	Completed 7/2020
Dr. Carlton B. Goodlett Place (Grove to McAllister)	Completed 10/2024	South Van Ness Avenue (13th to Cesar Chavez)	Completed 1/2022
The Embarcadero (Bay to North Point, Mission to Harrison)	Completed 12/2020	Taylor Street (Market to Sutter)	Completed 6/2019
The Embarcadero (Mission to Broadway)	Completed 2/2022	Terry Francois Boulevard (Mariposa to Mission Bay)	Completed 8/2019
Evans Avenue/Hunters Point Blvd/Innes Avenue (Jennings to Donahue)	Completed 4/2021	Townsend Street (3rd to 8th)	Completed 9/2020
Evans Avenue (Cesar Chavez to 3rd)	Completed 10/2022	Valencia Street (15th to 23rd)	Completed 8/2023
Folsom Street (2nd to 5th)	Completed 5/2021	Williams Avenue (3rd to Vesta/Phelps)	Completed 10/2021