

Vision Zero Quick-Build Project Updates



May 2025

Under Construction



Alemany Boulevard (Ellsworth to Justin Drive/Congdon) Quick-Build Project

The Alemany Boulevard (Ellsworth to Justin Drive/Congdon) Quick-Build Project is currently wrapping up construction, aiming to enhance pedestrian, cyclist, and driver safety along this corridor. The project includes a road diet, a protected bikeway, and a new bus boarding island. The goals of the project are to reduce vehicle speeds on the High Injury Network and improve accessibility. Work planned for June includes building the bus boarding island and installing concrete barriers along portions of the bikeway. Additional refinements will continue as the project moves toward full completion, ensuring safety improvements for the community.

For more information about this project, please visit: [SFMTA.com/AlemanyQB](https://sfmta.com/AlemanyQB)

Project Celebration



Valencia Bikeway Improvements

The Valencia Bikeway Improvements project is now open to cyclists, just in time for National Bike Month. After an outreach-intensive process that prioritized both community input and safety, the final design now features side-running protected bike lanes that better align with the corridor’s needs. This layout separates cyclists from vehicle traffic, while also preserving space for parklets, passenger loading, and goods delivery. The project was shaped by extensive feedback from residents, merchants, and other stakeholders, reflecting a balance between accessibility, safety, and economic vitality.

The project team celebrated the completion of the project with a ribbon cutting ceremony during the inaugural Valencia LIVE!, a neighborhood celebration on Valencia Street from 16th Street to 19th Street on the second Thursday of every month from 5 to 10 PM, May through October this year.

For more information about this project, please visit: [SFMTA.com/Valencia](https://sfmta.com/Valencia)

Recently Completed



7th Street Bike Signal Upgrade

A new bike signal for northbound 7th Street at Mission Street is now active! This significant milestone was celebrated this month leading up to Bike to Wherever Day. A ribbon cutting event highlighted this key follow up improvement to protected bikeways installed along 7th Street in previous years. This improvement reflects the spirit of the Quick-Build Program, where early installations are continually monitored and enhanced through design iterations. With this new signal, people biking now experience clear traffic signal phase separation from right-turning drivers, creating a safer and more predictable intersection for all.

To learn more about protected bikeways on 7th Street, please visit: [SFMTA.com/7th](https://sfmta.com/7th)

Evaluation Results



Williams Avenue Quick-Build Project

The SFMTA evaluated the Williams Avenue Quick-Build Project and found several changes in how the street is being used. Typical weekday vehicle speeds fell by 17%, from 31 mph to 26 mph, closer to the posted speed limit of 25 mph. Drivers yielding to pedestrians increased by 38%. Double parking has decreased significantly, from 31 incidents to just 3. While there are fewer cars overall and average loading times have increased slightly, more people are walking and biking.

Read the evaluation summary document: [Evaluation Summary](#)

For more about this project, please visit: sfmta.com/williams-avenue-quick-build-project

Quick-Build Project Summary Table



Corridor	Scope	Planning/Design Phase	Estimated Construction Phase
Under Construction			
Alemaný Boulevard (Congdon to Ellsworth)	Two-way protected bikeway, transit boarding island	Jan 2024 - Fall 2024	Started 4/2025, End Summer 2025
Beach Street (Embarcadero to Polk)	Protected bikeways, pedestrian safety improvements, placemaking, signal timing changes	Oct 2023 - Fall 2024	Start Late Summer 2025
Lake Merced Boulevard (Skyline to John Muir)	Protected bikeways, bus boarding islands, bike ramps, lane reduction	Jul 2021 - Jan 2023	Started 9/2023, End Summer 2025
Sloat Boulevard (Great Highway to Skyline)	Two-way protected bikeways, painted safety zones, bus boarding islands, parking and loading changes	Sep 2022 - Jul 2023	Start Summer 2025
Design in Process			
Cesar Chavez Street (Kansas to Pennsylvania)	Two-way protected bikeways	Jan 2024 - Fall 2024	2026
Clarendon Avenue (Laguna Honda to Johnstone)	Lane reduction, pedestrian safety improvements	Sep 2023 - Summer 2024	Following paving in 2025
Larkin Street (Market to Sutter)	Pedestrian safety improvements, lane reduction	May 2024 - Fall 2024	Following paving in 2025
Oak Street (Kezar to Baker)	Protected bikeways, signal timing changes, pedestrian safety improvements	Aug 2023 - Fall 2024	2025
Sutter Street (Market to Polk)	Protected bikeways, curb management, lane reduction, pedestrian safety improvements	Aug 2023 - Fall 2024	TBD
Completed			
3rd Street (Berry to Terry Francois)	Completed 7/2020	Frida Kahlo Way (Judson to Ocean/Geneva)	Completed 8/2024
3rd Street (Mission to Townsend)	Completed 8/2020	Golden Gate Avenue (Market to Polk)	Completed 5/2021
5th Street (Market to Townsend)	Completed 3/2020	Guerrero Street (Market to 20th)	Completed 8/2024
6th Street (Market to Folsom)	Completed 9/2019	Howard Street (Embarcadero to 3rd)	Completed 12/2020
7th Street (Folsom to Townsend)	Completed 7/2020	Howard Street (3rd to 6th)	Completed 4/2019
7th Street (Townsend to 16th)	Completed 7/2019	Hyde Street (McAllister to Geary)	Completed 12/2023
17th Street (Potrero to Pennsylvania)	Completed 6/2024	Indiana Street (24th to Cesar Chavez)	Completed 11/2019
Alemaný Boulevard (Stoneybrook to Putnam)	Completed 12/2020	Jones Street (O’Farrell to Golden Gate)	Completed 10/2021
Battery Street (Market to Broadway) Sansome Street (Market to Broadway)	Completed 1/2023	Leavenworth Street (McAllister to Post)	Completed 6/2021
Bayshore Boulevard (Oakdale to Industrial)	Completed 9/2023	Lincoln and Sloat Quick-Build Connections	Completed 4/2025
Beale Street (Market to Natoma)	Completed 12/2020	Lincoln Way (Arguello to Great Highway)	Completed 5/2024
Brannan Street (Embarcadero to Division)	Completed 11/2019	Market Street (Octavia to Steuart)	Completed 1/2020
California Street (Arguello to 18th)	Completed 7/2020	Mission Street (Trumbull to Geneva) Geneva Avenue (Mission to Prague)	Completed 7/2020
Dr. Carlton B. Goodlett Place (Grove to McAllister)	Completed 10/2024	South Van Ness Avenue (13th to Cesar Chavez)	Completed 1/2022
The Embarcadero (Bay to North Point, Mission to Harrison)	Completed 12/2020	Taylor Street (Market to Sutter)	Completed 6/2019
The Embarcadero (Mission to Broadway)	Completed 2/2022	Terry Francois Boulevard (Mariposa to Mission Bay)	Completed 8/2019
Evans Avenue/Hunters Point Blvd/Innes Avenue (Jennings to Donahue)	Completed 4/2021	Townsend Street (3rd to 8th)	Completed 9/2020
Evans Avenue (Cesar Chavez to 3rd)	Completed 10/2022	Valencia Street (15th to 23rd)	Completed 8/2023
Folsom Street (2nd to 5th)	Completed 5/2021	Williams Avenue (3rd to Vesta/Phelps)	Completed 10/2021