

Vision Zero Quick-Build Project Updates



October 2023

Planning in Progress



Oak Street Quick-Build Project

The Oak Street Quick-Build Project aims to improve safety and access for people walking and bicycling on Oak Street (between Stanyan Street and Baker Street) and JFK Drive (between Kezar Drive and Stanyan Street). The project also aims to enhance the connection between Golden Gate Park’s JFK Promenade and the Wiggle bike route, and right-size Oak Street from four vehicle travel lanes down to three.

Please visit the project page for more information:
[SFMTA.com/OakQB](https://sfmta.com/OakQB)



Sutter Street Quick-Build Project

The Sutter Street Quick-Build project team conducted outreach in the neighborhood at the 2nd Annual Music City Songwriters Festival on Saturday October 21, 2023. The project team was available to the community for further questions about the project and feedback. Overall, the project team has knocked on over 200 doors and had over 50 direct conversations with neighbors along the project route.

Check out the project page for more details on recent outreach:
[SFMTA.com/SutterQB](https://sfmta.com/SutterQB)



3rd/Townsend Quick-Build Project

The 3rd/Townsend Quick-Build Project extents include 3rd Street where the Bay Trail meets the Third Street Bridge to Townsend Street and along Townsend Street from 3rd Street to The Embarcadero. The project team has been working on outreach and design, with an aim towards upgrading existing bicycle facilities, providing space for commercial and passenger loading, and improving connectivity on the regional and San Francisco bicycle networks.

Please visit the project page for more: [SFMTA.com/3rdTownsendQB](https://sfmta.com/3rdTownsendQB)

Recently Approved



Hyde Street Quick-Build Project

The Hyde Street Quick-Build Project was approved at the SFMTA Board of Directors Meeting on Tuesday, October 17, 2023. The design for the project was informed by extensive community outreach in the Tenderloin neighborhood. Construction is scheduled to begin week of October 30 with completion anticipated in November. Please note that this timeline may change due to staff capacity, material purchasing issues, and weather. Improvements will include a non-colored transit only lane from Eddy Street to McAllister Street, road diet from Geary Street to Eddy Street, intersection safety improvements, and color curb changes to help improve loading and deter double parking.

Check the project page for updates: [SFMTA.com/HydeQuickBuild](https://sfmta.com/HydeQuickBuild)

Quick-Build Project Summary Table



Corridor	Scope	Planning/Design Phase	Estimated Construction Phase
Under Construction			
Hyde Street (McAllister to Geary)	Lane reduction, curb management, transit-only lane, signal timing changes	Sep 2022 - Fall 2023	Start 10/2023, End 11/2023
Lake Merced Boulevard (Skyline to John Muir)	Protected bikeways, bus boarding islands, bike ramps, lane reduction	Jul 2021 - Jan 2023	Start 9/2023, End Winter 2023
Lincoln Way (22nd to Arguello)	Crosswalk upgrades, pedestrian safety improvements	Sep 2022 - May 2023	January 2024
Sloat Boulevard (Great Highway Skyline Boulevard)	Two-way protected bikeways, painted safety zones, bus boarding islands, parking and loading changes	Sep 2022 - Jul 2023	Winter 2023/Spring 2024
Design in Process			
3rd Street (Bay Trail to Townsend Street) Townsend Street (3rd Street to The Embarcadero)	Protected bikeway, curb management, daylighting, painted safety zones	Aug 2023 - Spring 2024	Fall 2024
17th Street (Potrero to Pennsylvania)	Protected bikeway, daylighting, painted safety zones, curb management	May 2022 - Fall 2024	Winter 2023/Spring 2024
Alemaný Boulevard (Congdon to Ellsworth)	Two-way protected bikeway	Jan 2024 - Summer 2024	Late 2024
Beach Street	Pedestrian and bicycle safety improvements	Oct 2023 - Summer 2024	Mid 2024
Cesar Chavez Street	Protected bikeways	Jan 2024 - Summer 2024	Late 2024
Clarendon Avenue	Pedestrian and bicycle safety improvements	Sep 2023 - Spring 2024	Following paving in 2024
Frida Kahlo Way / Ocean Avenue / Geneva Avenue	Protected bikeway, signal timing changes	Jan 2024 - Fall 2023	Winter 2023/Spring 2024
Guerrero Street	Pedestrian safety improvements	Jul 2023 - Sep 2023	Summer 2024
Larkin Street	Pedestrian safety improvements	Early 2024 - Fall 2024	Late 2024
Oak Street (Shrader to Baker)	Protected bikeways, signal timing changes	Aug 2023 - Spring 2024	Summer 2024
Sutter Street (Market to Polk)	Protected bikeways, transit only lane, curb management, signal timing changes, lane reduction	Aug 2023 - Spring 2024	Fall 2024
Completed			
3rd Street (Berry to Terry Francois)	Completed 7/2020	Folsom Street (2nd to 5th)	Completed 5/2021
3rd Street (Mission to Townsend)	Completed 8/2020	Franklin Street (Broadway to Lombard)	Completed 12/2022
5th Street (Market to Townsend)	Completed 3/2020	Golden Gate Avenue (Market to Polk)	Completed 5/2021
6th Street (Market to Folsom)	Completed 9/2019	Howard Street (Embarcadero to 3rd)	Completed 12/2020
7th Street (Folsom to Townsend)	Completed 7/2020	Howard Street (3rd to 6th)	Completed 4/2019
7th Street (Townsend to 16th)	Completed 7/2019	Indiana Street (24th to Cesar Chavez)	Completed 11/2019
Alemaný Boulevard (Stoneybrook to Putnam)	Completed 12/2020	Jones Street (O’Farrell to Golden Gate)	Completed 10/2021
Battery Street (Market to Broadway) Sansome Street (Market to Broadway)	Completed 1/2023	Leavenworth Street (McAllister to Post)	Completed 6/2021
Bayshore Boulevard (Oakdale to Industrial)	Completed 9/2023	Market Street (Octavia to Steuart)	Completed 1/2020
Beale Street (Market to Natoma)	Completed 12/2020	Mission Street (Trumbull to Geneva) Geneva Avenue (Mission to Prague)	Completed 7/2020
Brannan Street (Embarcadero to Division)	Completed 11/2019	South Van Ness Avenue (13th to Cesar Chavez)	Completed 1/2022
California Street (Arguello to 18th)	Completed 7/2020	Taylor Street (Market to Sutter)	Completed 6/2019
The Embarcadero (Bay to North Point, Mission to Harrison)	Completed 12/2020	Terry Francois Boulevard (Mariposa to Mission Bay)	Completed 8/2019
The Embarcadero (Mission to Broadway)	Completed 2/2022	Townsend Street (3rd to 8th)	Completed 9/2020
Evans Avenue/Hunters Point Blvd/Innes Avenue (Jennings to Donahue)	Completed 4/2021	Valencia Street (15th to 23rd)	Completed 8/2023
Evans Avenue (Cesar Chavez to 3rd)	Completed 10/2022	Williams Avenue (3rd to Vesta/Phelps)	Completed 10/2021