



SFMTA

# Train Control Upgrade Project

Project Update

SFMTA Board of Directors

August 2, 2022



# Muni's train control today

## Subway Automatic Train Control System (ATCS)

- Went into service in 1998
- System keeps vehicles safely spaced
- Operators open/close doors, but all other movements are automated
- ATO (automatic train operation) significantly improved Muni Metro performance
- Increased throughput and reliability in the tunnel over previous manual operations

## Surface Independent Operation

- Vehicles on the surface are fully controlled by operator
- Signals and switches are activated by operators and controlled by independent wayside computers
- Routes are requested as trains are detected by the "VETAG" signal priority system, and assigned first come, first serve
- Limited tools for spacing management

# Current conditions

Before the pandemic, Muni Metro service regularly experienced delays and crowding, in large part due to the design and the age/condition of the train control system

## Design

**Non-communicating  
trains**

**Bunching/gaps**

**Subway  
congestion**

**Inflexibility of  
software**

## Age/condition

**ATCS computer  
failures**

**Communication  
failures (ATCS)**

**Availability Of  
parts**

**ATCS wayside  
failures (age)**


# Current conditions

ATCS approaching 30 years old,  
designed in the 1980s

Initial procurement treated as one-time  
investment, something not to be  
touched for 30 years

Parts and software are becoming  
increasingly obsolete and difficult to  
source

Components fail regularly, fewer and  
fewer people have expertise on the  
system





# The Train Control Upgrade Project

**Multi-year upgrade and expansion of communications-based train control (CBTC) to improve Muni light rail service.**



# Project phases

## Pilot phase


- Limited street-running area to validate the new CBTC system

## Replacement

- Replaces the existing ATCS in the subway

## Expansion

- Expands CBTC system to surface lines



# Key Project Objectives



Increase the capacity of the Muni Metro system



Maintain the high standards of safety currently provided by the ATCS in the subway and extend modern safety protections to the surface



Enable shorter, more consistent travel times and headways



Provide a reliable train control system that supports the entire Muni Metro network



Support configurable and flexible service changes and contingency operations



Continually update the new system to include the latest service-proven components and software

# Enabling technology



**Centralized Network Management**



**Wireless Communications**



**Modern Computers**



**Traffic Signal Integration**



**Service Management Tools**



**Data and Diagnostics**



**Spare parts and technical support**



**Software Upgrades**



# Project Management Strategies

## Procurement Method

Separate contracts for Supplier, Installers allow us greater control over the choice of system

## Lessons Learned

Planning and project strategy based on past experience with train control and future needs


## Supplier Partnership & Performance Incentives

CBTC Supplier will be incentivized to partner in the success of the system

## Support-Focused/ Lifecycle Management


Treat the system as a technology product, hardware and software kept up-to-date

# Contracting method





## Proposed Project Schedule



**Total Project Budget: \$560 million**  
**Support Costs: \$100 million over 10 years**

# Next Steps

- Finalize the RFP
- Bring the RFP to SFMTA Board this fall for approval
- Request a waiver from Board of Supervisors for a contract exceeding 10 years
- Release RFP by late 2022

# Questions?

