#	Activity Name	OD	Start	Finish
1	📁 **Potrero Yard Modernization - Initial Schedule**	1413	Jan-13-25 A	Dec-23-30
2	**Summary**	1178	Apr-17-26	Dec-23-30
3	**Contract**	1712	Apr-17-26	Dec-23-30
4	Issuance of NTP 1	1	Apr-17-26	Apr-17-26
5	Issuance of NTP 2	1	Jul-16-26	Jul-16-26
6	(LOE) NTP 2 to Substantial Completion (Calendar Days)	1442	Jul-16-26	Jun-26-30
7	(LOE) Final Completion (Calendar Days)	180	Jun-27-30	Dec-23-30
8	**Preconstruction Summary**	622	Apr-17-26	Oct-05-28
9	(MS) Scheduled Financial Close Date	0		Apr-17-26
10	(LOE) Design: Schematic Design (SD+) Revision/Progression (Site Permit Set)	100	Apr-20-26	Sep-09-26
11	(MS) Wave 1 Subcontracts Issued (MS)	0		Apr-24-26
12	(MS) Traffic & Encroachment Permit for Rule 20	0		May-15-26
13	(MS) Scheduled Site Access Date	0		Jul-16-26
14	(LOE) Design: Design Development (Superstructure Set)	165	Aug-05-26	Apr-01-27
15	(MS) PG&E Service Application Intake Complete	0		Sep-15-26
16	(LOE) Design: Construction Documents (To 90%CD - Arch/MEPS Permit	212	Feb-19-27	Dec-20-27
17	(LOE) Trade Coordination	275	Mar-19-27	Apr-19-28
18	(MS) Site Permit	0		May-27-27
19	(MS) Foundation & Superstructure Permit	0		Dec-16-27
20	(MS) Architectural Permit	0		Oct-05-28
21	**Construction Summary**	1053	Apr-18-26	Jun-26-30
22	(LOE) Utilities Investigation Period (135cd)	135	Apr-18-26	Aug-30-26
23	(LOE) Mobilization / Site Controls / Investigation & Validation	161	Jul-16-26	Mar-08-27
24	(MS) SFMTA Move-out Period Complete	0		Jul-16-26
25	(MS) Tree Removal Complete	0		Aug-25-26
26	(MS) Early Overhead Catenary System Removal	0		Nov-06-26
27	(MS) PG&E Rule 20 OH Service De-Energized	0		Dec-01-26
28	(LOE) Abatement & Demo / Shoring & Excavation	183	Mar-09-27	Nov-23-27
29	(LOE) Construction Activities: Demo to Occupancy	831	Mar-09-27	Jun-26-30
30	(LOE) Structure	332	Dec-10-27	Apr-09-29
31	(LOE) Building Envelope (Facade/Roofing) to Watertight	170	Oct-13-28	Jun-19-29
32	(LOE) Interiors	250	Jan-05-29	Jan-03-30
33	(LOE) Vehicular Equipment	240	Mar-06-29	Feb-15-30
34	(LOE) Elevator Construction to Temp Use	100	Mar-20-29	Aug-08-29
35	(MS) Offsite Perm Power Infrastructure In Place for Green Tag	0	Mar-27-29	
36	(LOE) Site Work	205	Apr-03-29	Jan-25-30
37	(LOE) Overhead Catenary System	205	May-01-29	Feb-25-30
38	(MS) Offsite PG&E Service Energized	0		May-02-29
39	(MS) Green Tag	0		Jun-26-29
40	(LOE) Cx: Perm Power to AHJ Inspections Complete	140	Aug-23-29	Mar-18-30
41	(LOE) Weather	68	Mar-19-30	Jun-21-30
42	(MS) Occupancy Received	0		Jun-26-30*
43	**Preconstruction**	1058	Jan-13-25 A	Jul-25-29
44	**Contracting**	236	Jan-13-25 A	Apr-17-26
45	Initial Pricing Feedback from Webcor	34	Jan-13-25 A	Feb-28-25 A
46	Finalize Commercial Documents (CLOSED - ONGOING)	108	Jan-13-25 A	Jul-24-25 A

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
47	Fixed Price Proposal from Webcor / Design Build	56	May-02-25 A	Dec-12-25 A	Fixed Price Proposal from Webcor / Design Build						
48	Finalize Technical Requirements (SFMTA)	81	May-12-25 A	Dec-12-25 A	Finalize Technical Requirements (SFMTA)						
49	Final Fixed Price due to City	2	Dec-15-25 A	Dec-16-25 A	Final Fixed Price due to City						
50	Remaining Contract & TR Terms	36	Dec-15-25 A	Feb-05-26	Remaining Contract & TR Terms						
51	SFMTA Review Final Price	13	Dec-17-25 A	Feb-05-26	SFMTA Review Final Price						
52	MTAB eRouting	8	Feb-06-26	Feb-18-26	MTAB eRouting						
53	SFMTA Board of Directors Approval (Final PA & Price)	9	Feb-19-26	Mar-03-26	SFMTA Board of Directors Approval (Final PA & Price)						
54	SFBOS Budget & Finance Subcommittee (Final PA & Price)	6	Mar-04-26	Mar-11-26	SFBOS Budget & Finance Subcommittee (Final PA & Price)						
55	SFBOS Approval (Final PA & Price)	10	Mar-11-26	Mar-24-26	SFBOS Approval (Final PA & Price)						
56	Mayors Signature (Commercial Close)	8	Mar-25-26	Apr-03-26	Mayors Signature (Commercial Close)						
57	FINANCIAL CLOSE	10	Apr-06-26	Apr-17-26	FINANCIAL CLOSE						
58	**NTP 1 Conditions**	65	Jan-08-26 A	Apr-09-26							
59	**Key Personnel Register**	65	Jan-08-26 A	Apr-09-26							
60	Prepare & Submit Key Personnel Register - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit Key Personnel Register - NTP 1						
61	Key Personnel Register Review & Approval - NTP 1	30	Feb-27-26	Apr-09-26	Key Personnel Register Review & Approval - NTP 1						
62	**Project Management Plan**	65	Jan-08-26 A	Apr-09-26							
63	Prepare & Submit Project Management Plan - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit Project Management Plan - NTP 1						
64	Project Management Plan Review & Approval - NTP 1	30	Feb-27-26	Apr-09-26	Project Management Plan Review & Approval - NTP 1						
65	**Design Management Plan**	65	Jan-08-26 A	Apr-09-26							
66	Prepare & Submit Design Management Plan - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit Design Management Plan - NTP 1						
67	Design Management Plan Review & Approval - NTP 1	30	Feb-27-26	Apr-09-26	Design Management Plan Review & Approval - NTP 1						
68	**Quality Management Plan**	65	Jan-08-26 A	Apr-09-26							
69	Prepare & Submit Quality Management Plan - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit Quality Management Plan - NTP 1						
70	Quality Management Plan Review & Approval - NTP 1	30	Feb-27-26	Apr-09-26	Quality Management Plan Review & Approval - NTP 1						
71	**Regulatory Approval Plan**	65	Jan-08-26 A	Apr-09-26							
72	Prepare & Submit Regulatory Approvals Plan - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit Regulatory Approvals Plan - NTP 1						
73	Regulatory Approvals Plan Review & Approval - NTP 1	30	Feb-27-26	Apr-09-26	Regulatory Approvals Plan Review & Approval - NTP 1						
74	**Exhibit 7 Insurance**	65	Jan-08-26 A	Apr-09-26							
75	Prepare & Submit Exhibit 7 Insurance - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit Exhibit 7 Insurance - NTP 1						
76	Exhibit 7 Insurance Requirements Complete - NTP 1	30	Feb-27-26	Apr-09-26	Exhibit 7 Insurance Requirements Complete - NTP 1						
77	**Information Management Plan**	65	Jan-08-26 A	Apr-09-26							
78	Prepare & Submit Information Management Plan - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit Information Management Plan - NTP 1						
79	Information Management Plan Review & Approval - NTP 1	30	Feb-27-26	Apr-09-26	Information Management Plan Review & Approval - NTP 1						
80	**List of Submittals**	65	Jan-08-26 A	Apr-09-26							
81	Prepare & Submit List of Submittals - NTP 1	20	Jan-08-26 A	Feb-26-26	Prepare & Submit List of Submittals - NTP 1						
82	List of Submittals Review & Approval - NTP 1	30	Feb-27-26	Apr-09-26	List of Submittals Review & Approval - NTP 1						
83	**NTP 2 Conditions**	50	Apr-20-26	Jun-29-26							
84	**Health & Safety Plan**	50	Apr-20-26	Jun-29-26							
85	Prepare & Submit Health & Safety Plan - NTP 2	20	Apr-20-26	May-15-26	Prepare & Submit Health & Safety Plan - NTP 2						
86	Health & Safety Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26	Health & Safety Plan Review & Approval - NTP 2						
87	**Baseline Schedule**	50	Apr-20-26	Jun-29-26							
88	Initial Schedule Accepted / Develop Baseline - NTP 2	5	Apr-20-26	Apr-24-26	Initial Schedule Accepted / Develop Baseline - NTP 2						
89	Prepare & Submit Baseline Schedule - NTP 2	15	Apr-27-26	May-15-26	Prepare & Submit Baseline Schedule - NTP 2						
90	Baseline Schedule Review & Approval - NTP 2	30	May-18-26	Jun-29-26	Baseline Schedule Review & Approval - NTP 2						
91	**Construction Management Plan**	50	Apr-20-26	Jun-29-26							

#	Activity Name	OD	Start	Finish
92	Prepare & Submit Construction Management Plan - NTP 2	20	Apr-20-26	May-15-26
93	Construction Management Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26
94	**Information Management Plan**	50	Apr-20-26	Jun-29-26
95	Prepare & Submit Information Management Plan - NTP 2	20	Apr-20-26	May-15-26
96	Information Management Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26
97	**PPC Design Quality Plan**	50	Apr-20-26	Jun-29-26
98	Prepare & Submit PPC Design Quality Plan - NTP 2	20	Apr-20-26	May-15-26
99	PPC Design Quality Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26
100	**Construction Quality Plan**	50	Apr-20-26	Jun-29-26
101	Prepare & Submit Construction Quality Plan -NTP 2	20	Apr-20-26	May-15-26
102	Construction Quality Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26
103	**BIM Project Execution Plan**	50	Apr-20-26	Jun-29-26
104	Prepare & Submit BIM Project Execution Plan - NTP 2	20	Apr-20-26	May-15-26
105	BIM Project Execution Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26
106	**Site Security Plan**	50	Apr-20-26	Jun-29-26
107	Prepare & Submit Site Security Plan - NTP 2	20	Apr-20-26	May-15-26
108	Site Security Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26
109	**Public Outreach and Engagement Plan**	50	Apr-20-26	Jun-29-26
110	Prepare & Submit Public Outreach and Engagement Plan - NTP 2	20	Apr-20-26	May-15-26
111	Public Outreach and Engagement Plan Review & Approval - NTP 2	30	May-18-26	Jun-29-26
112	**MMRP Plan**	50	Apr-20-26	Jun-29-26
113	Prepare & Submit MMRP Plan - NTP 2	20	Apr-20-26	May-15-26
114	MMRP Plan Review & Approval -NTP 2	30	May-18-26	Jun-29-26
115	**SFMTA**	112	Feb-06-26	Jul-16-26
116	Labeling & Initial MTA Move-out (2/14/26)	9	Feb-06-26	Feb-14-26
117	Preliminary MTA Relocation / General Service Change - Move-out	10	Mar-25-26	Apr-03-26
118	Onsite Preparation for Items & Equipment - Move-out (Phase 1)	10	Apr-18-26	Apr-27-26
119	(LOE) SFMTA 90d Moveout Period (Calendar Days)	90	Apr-18-26	Jul-16-26
120	Items & Equipment Moved from Offsite - Move-out (Phase 2)	5	Apr-28-26	May-02-26
121	MTA Move-out Window - Move-out (Mid-April Target / Early Site Access)	10	May-04-26	May-15-26
122	Decommissioning Items Remaining for Demolition - Move-out	61	May-16-26	Jul-15-26
123	SFMTA 90d Moveout Period Complete (Calendar Days)	1	Jul-16-26	Jul-16-26
124	**Design**	658	Feb-10-25 A	Dec-20-27
125	**SD+/Program Validation/Value Engineering**	336	Feb-10-25 A	Sep-09-26
126	Value Engineering Program (Ongoing)	44	Feb-10-25 A	Apr-11-25 A
127	100% SD+/Conformed Drawings/Structural Validation & QC	75	Apr-20-26	Aug-04-26
128	Internal 100% SD QC	5	Jul-29-26	Aug-04-26
129	SFMTA Review & Approval End User Endorsement (Incl ARUP Peer Review) - SD+/Conformed Drawings	15	Aug-05-26	Aug-25-26
130	Incorporate City Comments - 100%SD+	10	Aug-26-26	Sep-09-26
131	100% SD+ Final (Site Permit Set)	0		Sep-09-26
132	**Design Development Phase**	165	Aug-05-26	Apr-01-27
133	50% DD - Design	66	Aug-05-26	Nov-05-26
134	Internal 50% DD QC	5	Nov-06-26	Nov-12-26
135	SFMTA Review - 50% DD	20	Nov-13-26	Dec-14-26
136	50% DD Seismic Review	16	Nov-19-26	Dec-14-26

#	Activity Name	OD	Start	Finish
137	100% DD Submittal - Design	44	Dec-15-26	Feb-18-27
138	Internal 100% DD QC	5	Feb-19-27	Feb-25-27
139	SFMTA Review - 100% DD	15	Feb-26-27	Mar-18-27
140	Incorporate City Comments - 100%DD	10	Mar-19-27	Apr-01-27
141	100% DD Final (Superstructure Permit Set)	0		Apr-01-27
142	Construction Documents Phase	212	Feb-19-27	Dec-20-27
143	50% CD - Design	81	Feb-19-27	Jun-14-27
144	Internal 50% CD QC	5	Jun-15-27	Jun-21-27
145	SFMTA Review - 50% CD	20	Jun-22-27	Jul-20-27
146	90% CD Seismic Review	16	Jun-28-27	Jul-20-27
147	90% CD - Design	60	Jul-21-27	Oct-13-27
148	Internal 90% CD QC	5	Oct-14-27	Oct-20-27
149	SFMTA Review - 90% CD	20	Oct-21-27	Nov-17-27
150	SFMTA 90%CD Review	15	Nov-18-27	Dec-10-27
151	Incorporate SFMTA 90%CD Comments	6	Dec-13-27	Dec-20-27
152	90% CD Final (Building Permit Set)	0		Dec-20-27
153	Permitting (Permit Strategy to be Confirmed with Designers & AHJ's)	822	Apr-20-26	Jul-25-29
154	SFDPW/BSM Permits	80	Apr-20-26	Aug-11-26
155	Special Traffic Permit	20	Apr-20-26	May-15-26
156	Encroachment Permit	20	Apr-20-26	May-15-26
157	Traffic Control Permit	70	Apr-20-26	Jul-28-26
158	Tree Removal Permit	80	Apr-20-26	Aug-11-26
159	Building Permits	180	Jun-16-26	Mar-04-27
160	BAAQMD Permit Prior to Abatement & Demo	10	Jun-16-26	Jun-29-26
161	Demo Permit	180	Jun-16-26	Mar-04-27
162	Tower Crane Permit	70	Sep-24-26	Jan-06-27
163	Grading & Excavation Permit	180	Jun-23-26	Mar-11-27
164	Intake & Routing - Grading & Excavation Permit	5	Jun-23-26	Jun-29-26
165	(LOE) Grading & Excavation Permit Review Duration	180	Jun-23-26	Mar-11-27
166	Planning Review - Grading & Excavation Permit	120	Jun-30-26	Dec-18-26
167	Departmental Review - Grading & Excavation Permit	40	Dec-21-26	Feb-18-27
168	Issuance - Grading & Excavation Permit	15	Feb-19-27	Mar-11-27
169	Shoring Permit	180	Jul-22-26	Apr-08-27
170	Intake & Routing - Shoring Permit	5	Jul-22-26	Jul-28-26
171	(LOE) Shoring Permit Review Duration	180	Jul-22-26	Apr-08-27
172	Planning Review - Shoring Permit	120	Jul-29-26	Jan-20-27
173	Departmental Review - Shoring Permit	40	Jan-21-27	Mar-18-27
174	Issuance - Shoring Permit	15	Mar-19-27	Apr-08-27
175	Site Permit (Permit Addendums Follow)	180	Sep-10-26	May-27-27
176	Intake & Routing - Site Permit	5	Sep-10-26	Sep-16-26
177	(LOE) Site Permit Review Duration	180	Sep-10-26	May-27-27
178	Planning Review - Site Permit	120	Sep-17-26	Mar-11-27
179	Departmental Review - Site Permit	40	Mar-12-27	May-06-27
180	Issuance - Site Permit (Contains Site Civil & Offsite)	15	May-07-27	May-27-27
181	Addendum 2 Substructure & Superstructure Permit	140	May-28-27	Dec-16-27
182	Intake & Routing - Foundations & Superstructure (Underground MEPS)	5	May-28-27	Jun-04-27

Potrero Yard Modernization
Final Initial Schedule

WEBCOR

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
183	(LOE) Foundations & Superstructure (Underground MEPS) Review Duration (Start CA)	140	May-28-27	Dec-16-27							
184	Planning Review - Foundations & Superstructure (Underground MEPS)	90	Jun-07-27	Oct-12-27							
185	Departmental Review - Foundations & Superstructure (Underground MEPS)	30	Oct-13-27	Nov-23-27							
186	Issuance - Foundations & Superstructure (Underground MEPS)	15	Nov-24-27	Dec-16-27							
187	**Addendum 3 Architectural Permit (Includes MEPS)**	200	Dec-21-27	Oct-05-28							
188	Intake & Routing - Architectural, MEPS, Civil, Landscape	5	Dec-21-27	Dec-29-27							
189	(LOE) Architectural, MEPS, Civil, Landscape Permit Review Duration (End CDS)	200	Dec-21-27	Oct-05-28							
190	Planning Review - Architectural, MEPS, Civil, Landscape	120	Dec-30-27	Jun-19-28							
191	Departmental Review - Architectural, MEPS, Civil, Landscape	60	Jun-20-28	Sep-14-28							
192	Issuance - Architectural, MEPS, Civil, Landscape	15	Sep-15-28	Oct-05-28							
193	**Addendum**	542	May-28-27	Jul-25-29							
194	Addendum 1 - Health	100	May-28-27	Oct-19-27							
195	Addendum 8 - Metal Stairs	110	Dec-17-27	May-24-28							
196	Addendum 5 - Facade	100	May-15-28	Oct-05-28							
197	Addendum 7 - Generator, Fuel Oil & Piping	110	May-30-28	Nov-02-28							
198	Addendum 6 - Fire Alarm, Elevator Landing & 2-Way Comm	80	Oct-06-28	Feb-02-29							
199	Addendum 4 - Fire Sprinkler & Underground Fire Service	100	Oct-06-28	Mar-05-29							
200	Addendum 9 - Exterior Building Maintenance (roof embeds)	100	Oct-06-28	Mar-05-29							
201	Addendum 11 - Industrial Process Equipment	100	Oct-06-28	Mar-05-29							
202	Addendum 10 - Evacuation Sign	100	Mar-06-29	Jul-25-29							
203	**Delegated Design Permits**	80	Jul-13-28	Nov-02-28							
204	ERRCS	80	Jul-13-28	Nov-02-28							
205	**Interior OCS**	115	Aug-05-26	Jan-20-27							
206	Coordination with SD+ & Overhead Systems - Interior OCS	10	Aug-05-26	Aug-18-26							
207	OCS Design & Engineering - Interior OCS	80	Aug-19-26	Dec-11-26							
208	Interior Review & QC - Interior OCS	5	Dec-14-26	Dec-18-26							
209	SFMTA Review & Approval - Interior OCS	15	Dec-21-26	Jan-13-27							
210	Incorporate Comments & Establish Bid Documents - Interior OCS	5	Jan-14-27	Jan-20-27							
211	**PG&E Rule 20**	353	Jan-13-25 A	Oct-02-26							
212	PG&E Application Generated - R20	0	Jan-13-25 A								
213	PG&E Study, Review & Design - R20	34	Jan-13-25 A	Feb-28-25 A							
214	Execute PG&E Contract - R20	5	Mar-03-25 A	Mar-07-25 A							
215	Giacolone Bid Package Development - R20	20	Mar-03-25 A	Mar-28-25 A							
216	Submit Payment to PG&E - R20	5	Mar-10-25 A	Mar-14-25 A							
217	(LOE) PG&E Procurement of Materials - R20	159	Mar-14-25 A	Sep-11-26							
218	Bid Period - Joint Trench Work - R20	25	Dec-01-25 A	Jan-07-26 A							
219	Approval of Bidder - Joint Trench Work - R20	20	Feb-02-26	Mar-02-26							
220	Procurement of Joint Trench Material - R20	40	Mar-03-26	Apr-27-26							
221	(LOE) Utility Contractor Installed Underground Service - R20	35	Jul-17-26	Sep-03-26							
222	PG&E Notification to Adjacent Properties - R20	15	Sep-14-26	Oct-02-26							
223	**Pole Mounted Utility Services**	90	Apr-28-26	Sep-02-26							
224	Notifications & Agreements for Utility Relocations	30	Apr-28-26	Jun-09-26							
225	Utility Scheduling & Coordination for Relocation	60	Jun-10-26	Sep-02-26							
226	**PGE Application / New Perm Power Service**	764	Apr-20-26	May-02-29							
227	Execute Consultant Agreement - New Power Service	2	Apr-20-26	Apr-21-26							
228	Topo & Utility Survey - New Power Service	20	Apr-22-26	May-19-26							

Potrero Yard Modernization
Final Initial Schedule

WEBCOR

#	Activity Name	OD	Start	Finish	Schedule
229	Trench Design - New Power Service	35	May-20-26	Jul-09-26	Trench Design - New Power Service
230	Pre-Application & Planning Period - New Power Service	17	Jul-10-26	Aug-03-26	Pre-Application & Planning Period - New Power Service
231	(LOE) PGE Timeline from Application to Energization	707	Jul-10-26	May-02-29	(LOE) PGE Timeline from Application to Energization
232	Application Submission & Review - New Power Service	30	Aug-04-26	Sep-15-26	Application Submission & Review - New Power Service
233	PG&E Engineering & Design - New Power Service	280	Sep-16-26	Oct-25-27	PG&E Engineering & Design - New Power Service
234	Estimating & Buyout - New Power Service	30	Oct-26-27	Dec-08-27	Estimating & Buyout - New Power Service
235	Submit Proposal & Approval by SFMTA - New Power Service	20	Dec-09-27	Jan-10-28	Submit Proposal & Approval by SFMTA - New Power Service
236	Easement & Permitting - New Power Service	90	Jan-11-28	May-16-28	Easement & Permitting - New Power Service
237	Scheduling & Mobilization - New Power Service	30	May-17-28	Jun-28-28	Scheduling & Mobilization - New Power Service
238	Installation Period - New Power Service	180	Jun-29-28	Mar-21-29	Installation Period - New Power Service
239	Inspection & Energization - New Power Service	30	Mar-22-29	May-02-29	Inspection & Energization - New Power Service
240	**Buyout & Procurement**	866	Jan-13-25 A	Oct-17-28	
241	**Wave 1 Buyout - MEPS Best Value Core Trades (100% SD)**	866	Jan-13-25 A	Oct-17-28	
242	**WP-01 Demolition & Abatement**	296	Jan-13-25 A	Jul-14-26	Demolition & Abatement
243	Initial Pricing - Demolition & Abatement	20	Jan-13-25 A	Feb-07-25 A	
244	Scope Alignment / Updated VE Pricing / Submit Best & Final - Demolition & Abatement	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Demolition & Abatement
245	Execute/ Countersign LFSC - Demolition & Abatement	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Demolition & Abatement
246	Shop Drawing - Demolition & Abatement	20	Apr-27-26	May-22-26	Shop Drawing - Demolition & Abatement
247	Shop Drawing Review & Approval- Demolition & Abatement	15	May-26-26	Jun-15-26	Shop Drawing Review & Approval- Demolition & Abatement
248	Procure, Fabricate, Deliver to Site - Demolition & Abatement	20	Jun-16-26	Jul-14-26	Procure, Fabricate, Deliver to Site - Demolition & Abatement
249	**WP-03 Shoring & Dewatering**	401	Jan-13-25 A	Dec-11-26	Dewatering
250	Initial Pricing - Shoring & Dewatering	20	Jan-13-25 A	Feb-07-25 A	
251	Scope Alignment / Updated VE Pricing / Submit Best & Final - Shoring & Dewatering	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Shoring & Dewatering
252	Execute/ Countersign LFSC - Shoring & Dewatering	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Shoring & Dewatering
253	Shop Drawing - Shoring & Dewatering	30	Apr-27-26	Jun-08-26	Shop Drawing - Shoring & Dewatering
254	Shop Drawing Review & Approval- Shoring & Dewatering	30	Jun-09-26	Jul-21-26	Shop Drawing Review & Approval- Shoring & Dewatering
255	Procure, Fabricate, Deliver to Site - Shoring & Dewatering	100	Jul-22-26	Dec-11-26	Procure, Fabricate, Deliver to Site - Shoring & Dewatering
256	**WP-04 Structural Concrete**	596	Jan-13-25 A	Sep-21-27	al Concrete
257	Initial Pricing - Structural Concrete	20	Jan-13-25 A	Feb-07-25 A	
258	Scope Alignment / Updated VE Pricing / Submit Best & Final - Structural Concrete	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Structural Concrete
259	Execute/ Countersign LFSC - Structural Concrete	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Structural Concrete
260	Shop Drawing - Structural Concrete	30	Apr-02-27	May-13-27	Shop Drawing - Structural Concrete
261	Shop Drawing Review & Approval- Structural Concrete	30	May-14-27	Jun-25-27	Shop Drawing Review & Approval- Structural Concrete
262	Procure, Fabricate, Deliver to Site - Structural Concrete	60	Jun-28-27	Sep-21-27	Procure, Fabricate, Deliver to Site - Structural Concrete
263	**WP-13 Carpentry Services [Millwork, Casework, DFH, Specialties]**	858	Jan-13-25 A	Oct-05-28	y Services
264	Initial Pricing - Carpentry Services	20	Jan-13-25 A	Feb-07-25 A	
265	Scope Alignment / Updated VE Pricing / Submit Best & Final - Carpentry Services	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Carpentry Services
266	Execute/ Countersign LFSC - Carpentry Services	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Carpentry Services
267	Shop Drawing - Carpentry Services	30	Dec-21-27	Feb-03-28	Shop Drawing - Carpentry Services
268	Shop Drawing Review & Approval- Carpentry Services	30	Feb-04-28	Mar-17-28	Shop Drawing Review & Approval- Carpentry Services
269	Procure, Fabricate, Deliver to Site - Carpentry Services	140	Mar-20-28	Oct-05-28	Procure, Fabricate, Deliver to Site - Carpentry Services
270	**WP-16 Interior & Exterior Framing, Drywall, Plaster**	778	Jan-13-25 A	Jun-12-28	Framing
271	Initial Pricing - Int. & Ext Framing	20	Jan-13-25 A	Feb-07-25 A	
272	Scope Alignment / Updated VE Pricing / Submit Best & Final - Int. & Ext Framing	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Int. & Ext Framing
273	Execute/ Countersign LFSC - Int. & Ext Framing	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Int. & Ext Framing

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
274	Shop Drawing - Interior & Exterior Framing, Drywall, Plaster	30	Dec-21-27	Feb-03-28			Shop Drawing - Interior & Exterior Framing, Drywall, Plaster				
275	Shop Drawing Review & Approval- Interior & Exterior Framing, Drywall, Plaster	30	Feb-04-28	Mar-17-28			Shop Drawing Review & Approval- Interior & Exterior Framing, Drywall, Plaster				
276	Procure, Fabricate, Deliver to Site - Interior & Exterior Framing, Drywall, Plaster	60	Mar-20-28	Jun-12-28			Procure, Fabricate, Deliver to Site - Interior & Exterior Framing, Drywall, Plaster				
277	**WP-22 Curtain Wall Systems & Exterior Metal Panels**	**796**	**Jan-13-25 A**	**Jul-10-28**							
278	Initial Pricing - Curtain Wall Systems & Exterior Metal Panels	20	Jan-13-25 A	Feb-07-25 A	Wall Systems & Exterior Metal Panels						
279	Scope Alignment / Updated VE Pricing / Submit Best & Final - Curtain Wall Systems & Exterior Metal Panels	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Curtain Wall Systems & Exterior Metal Panels						
280	Execute/ Countersign LFSC - Curtain Wall Systems & Exterior Metal Panels	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Curtain Wall Systems & Exterior Metal Panels						
281	Shop Drawing - Curtain Wall Systems & Exterior Metal Panels	30	Apr-02-27	May-13-27		Shop Drawing - Curtain Wall Systems & Exterior Metal Panels					
282	(LOE) Structure	30	May-14-27	Jun-25-27		Shop Drawing Review & Approval- Curtain Wall Systems & Exterior Metal Panels					
283	Procure, Fabricate, Deliver to Site [TO VMU / PMU] - Curtain Wall Systems & Exterior Metal Panels	260	Jun-28-27	Jul-10-28		Procure, Fabricate, Deliver to Site [TO VMU / PMU] - Curtain Wall Systems & Exterior Metal Panels					
284	**WP-50 Vehicle Maintenance Systems & Equipment**	**786**	**Jan-13-25 A**	**Jun-22-28**							
285	Initial Pricing - Vehicle Maintenance Systems & Equipment	20	Jan-13-25 A	Feb-07-25 A	aintenance Systems & Equipment						
286	Scope Alignment / Updated VE Pricing / Submit Best & Final - Vehicle Maintenance Systems & Equipment	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Vehicle Maintenance Systems & Equipment						
287	Execute/ Countersign LFSC - Vehicle Maintenance Systems & Equipment	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Vehicle Maintenance Systems & Equipment						
288	Shop Drawing - Vehicle Maintenance Systems & Equipment	30	Apr-02-27	May-13-27		Shop Drawing - Vehicle Maintenance Systems & Equipment					
289	Shop Drawing Review & Approval- Vehicle Maintenance Systems & Equipment	30	May-14-27	Jun-25-27		Shop Drawing Review & Approval- Vehicle Maintenance Systems & Equipment					
290	Procure, Fabricate, Deliver to Site - Vehicle Maintenance Systems & Equipment	250	Jun-28-27	Jun-22-28		Procure, Fabricate, Deliver to Site - Vehicle Maintenance Systems & Equipment					
291	**WP-53 Fire Suppression**	**576**	**Jan-13-25 A**	**Aug-23-27**							
292	Initial Pricing - Fire Suppression	20	Jan-13-25 A	Feb-07-25 A	ression						
293	Scope Alignment / Updated VE Pricing / Submit Best & Final - Fire Suppression	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Fire Suppression						
294	Execute/ Countersign LFSC - Fire Suppression	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Fire Suppression						
295	Shop Drawing - Fire Suppression	30	Sep-10-26	Oct-21-26	Shop Drawing - Fire Suppression						
296	Shop Drawing Review & Approval- Fire Suppression	30	Oct-22-26	Dec-04-26	Shop Drawing Review & Approval- Fire Suppression						
297	Procure, Fabricate, Deliver to Site - Fire Suppression	180	Dec-07-26	Aug-23-27	Procure, Fabricate, Deliver to Site - Fire Suppression						
298	**WP-54 Plumbing**	**546**	**Jan-13-25 A**	**Jul-12-27**							
299	Initial Pricing - Plumbing	20	Jan-13-25 A	Feb-07-25 A							
300	Scope Alignment / Updated VE Pricing / Submit Best & Final - Plumbing	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Plumbing						
301	Execute/ Countersign LFSC - Plumbing	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Plumbing						
302	Shop Drawing - Plumbing	30	Sep-10-26	Oct-21-26	Shop Drawing - Plumbing						
303	Shop Drawing Review & Approval- Plumbing	30	Oct-22-26	Dec-04-26	Shop Drawing Review & Approval- Plumbing						
304	Procure, Fabricate, Deliver to Site - Plumbing	150	Dec-07-26	Jul-12-27	Procure, Fabricate, Deliver to Site - Plumbing						
305	**WP-56 HVAC & Controls**	**646**	**Jan-13-25 A**	**Dec-02-27**							
306	Initial Pricing - HVAC & Controls	20	Jan-13-25 A	Feb-07-25 A	ontrols						
307	Scope Alignment / Updated VE Pricing / Submit Best & Final - HVAC & Controls	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - HVAC & Controls						
308	Execute/ Countersign LFSC - HVAC & Controls	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - HVAC & Controls						
309	Shop Drawing - HVAC & Controls	30	Sep-10-26	Oct-21-26	Shop Drawing - HVAC & Controls						
310	Shop Drawing Review & Approval- HVAC & Controls	30	Oct-22-26	Dec-04-26	Shop Drawing Review & Approval- HVAC & Controls						
311	Procure, Fabricate, Deliver to Site - HVAC & Controls	250	Dec-07-26	Dec-02-27	Procure, Fabricate, Deliver to Site - HVAC & Controls						
312	**WP-57 Electrical & Low Voltage**	**866**	**Jan-13-25 A**	**Oct-17-28**							
313	Initial Pricing - Electrical & Low Voltage	20	Jan-13-25 A	Feb-07-25 A	& Low Voltage						
314	Scope Alignment / Updated VE Pricing / Submit Best & Final - Electrical & Low Voltage	101	Feb-10-25 A	Nov-26-25 A	Scope Alignment / Updated VE Pricing / Submit Best & Final - Electrical & Low Voltage						
315	Execute/ Countersign LFSC - Electrical & Low Voltage	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Electrical & Low Voltage						
316	Shop Drawing - Electrical & Low Voltage	30	Apr-27-26	Jun-08-26	Shop Drawing - Electrical & Low Voltage						
317	Shop Drawing Review & Approval- Electrical & Low Voltage	30	Jun-09-26	Jul-21-26	Shop Drawing Review & Approval- Electrical & Low Voltage						

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
318	Procure, Fabricate, Deliver to Site - Electrical & Low Voltage	350	Jul-22-26	Dec-09-27		Procure, Fabricate, Deliver to Site - Electrical & Low Voltage					
319	**Interior OCS**	**440**	**Jan-21-27**	**Oct-17-28**							
320	Bid Period - Interior OCS	15	Jan-21-27	Feb-10-27		Bid Period - Interior OCS					
321	Level Bids, Interview Bidders, Award Scope - Interior OCS	10	Feb-11-27	Feb-25-27		Level Bids, Interview Bidders, Award Scope - Interior OCS					
322	Execute Subcontract - Interior OCS	5	Feb-26-27	Mar-04-27		Execute Subcontract - Interior OCS					
323	Shop Drawing - Interior OCS	80	Mar-05-27	Jun-25-27		Shop Drawing - Interior OCS					
324	Shop Drawing Review & Approval- Interior OCS	30	Jun-28-27	Aug-09-27		Shop Drawing Review & Approval- Interior OCS					
325	Procure, Fabricate, Deliver to Site - Interior OCS	300	Aug-10-27	Oct-17-28		Procure, Fabricate, Deliver to Site - Interior OCS					
326	**WP-59 Mass Excavation & Fill**	**301**	**Jan-13-25 A**	**Jul-21-26**	avation & Fill						
327	Initial Pricing - Mass Excavation & Fill	20	Jan-13-25 A	Feb-07-25 A	avation & Fill						
328	Scope Alignment / Updated VE Pricing / Submit Best & Final - Mass Excavation & Fill	101	Feb-10-25 A	Nov-26-25 A	cope Alignment / Updated VE Pricing / Submit Best & Final - Mass Excavation & Fill						
329	Execute/ Countersign LFSC - Mass Excavation & Fill	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Mass Excavation & Fill						
330	Shop Drawing - Mass Excavation & Fill	20	Apr-27-26	May-22-26	Shop Drawing - Mass Excavation & Fill						
331	Shop Drawing Review & Approval- Mass Excavation & Fill	20	May-26-26	Jun-22-26	Shop Drawing Review & Approval- Mass Excavation & Fill						
332	Procure, Fabricate, Deliver to Site - Mass Excavation & Fill	20	Jun-23-26	Jul-21-26	Procure, Fabricate, Deliver to Site - Mass Excavation & Fill						
333	**WP-71 Wet Utilities**	**381**	**Jan-13-25 A**	**Nov-11-26**	ies						
334	Initial Pricing - Wet Utilities	20	Jan-13-25 A	Feb-07-25 A	ies						
335	Scope Alignment / Updated VE Pricing / Submit Best & Final - Wet Utilities	101	Feb-10-25 A	Nov-26-25 A	cope Alignment / Updated VE Pricing / Submit Best & Final - Wet Utilities						
336	Execute/ Countersign LFSC - Wet Utilities	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Wet Utilities						
337	Shop Drawing - Wet Utilities	30	Apr-27-26	Jun-08-26	Shop Drawing - Wet Utilities						
338	Shop Drawing Review & Approval- Wet Utilities	30	Jun-09-26	Jul-21-26	Shop Drawing Review & Approval- Wet Utilities						
339	Procure, Fabricate, Deliver to Site - Wet Utilities	80	Jul-22-26	Nov-11-26	Procure, Fabricate, Deliver to Site - Wet Utilities						
340	**WP-72 Dry Utilities**	**381**	**Jan-13-25 A**	**Nov-11-26**	ies						
341	Initial Pricing - Dry Utilities	20	Jan-13-25 A	Feb-07-25 A	ies						
342	Scope Alignment / Updated VE Pricing / Submit Best & Final - Dry Utilities	101	Feb-10-25 A	Nov-26-25 A	cope Alignment / Updated VE Pricing / Submit Best & Final - Dry Utilities						
343	Execute/ Countersign LFSC - Dry Utilities	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Dry Utilities						
344	Shop Drawing - Dry Utilities	30	Apr-27-26	Jun-08-26	Shop Drawing - Dry Utilities						
345	Shop Drawing Review & Approval- Dry Utilities	30	Jun-09-26	Jul-21-26	Shop Drawing Review & Approval- Dry Utilities						
346	Procure, Fabricate, Deliver to Site - Dry Utilities	80	Jul-22-26	Nov-11-26	Procure, Fabricate, Deliver to Site - Dry Utilities						
347	**Logistics/General Requirement Buyout**	**519**	**Sep-29-25 A**	**Oct-19-27**							
348	**Consultant Buyout & Onboarding**	**164**	**Sep-29-25 A**	**May-22-26**							
349	Initial Pricing - Consultants	20	Sep-29-25 A	Oct-24-25 A	al Pricing - Consultants						
350	Scope Alignment / Updated VE Pricing / Submit Best & Final - Consultants	23	Oct-27-25 A	Nov-26-25 A	cope Alignment / Updated VE Pricing / Submit Best & Final - Consultants						
351	Execute/ Countersign LFSC - Consultants	5	Apr-20-26	Apr-24-26	Execute/ Countersign LFSC - Consultants						
352	Generate Initial Consultant Reports - Consultants	20	Apr-27-26	May-22-26	Generate Initial Consultant Reports - Consultants						
353	**Tower Cranes**	**140**	**Apr-20-26**	**Nov-04-26**							
354	Compile Bid Documents and Invite Bidders - Tower Crane	10	Apr-20-26	May-01-26	Compile Bid Documents and Invite Bidders - Tower Crane						
355	Bid Period - Tower Crane	20	May-04-26	Jun-01-26	Bid Period - Tower Crane						
356	Level Bids, Interview Bidders, Award Scope - Tower Crane	15	Jun-02-26	Jun-22-26	Level Bids, Interview Bidders, Award Scope - Tower Crane						
357	Execute Subcontract - Tower Crane	15	Jun-23-26	Jul-14-26	Execute Subcontract - Tower Crane						
358	CalOSHA Permit Binder - Tower Crane	40	Jul-15-26	Sep-09-26	CalOSHA Permit Binder - Tower Crane						
359	Engineering for Tower Crane Permit - Tower Crane	50	Jul-15-26	Sep-23-26	Engineering for Tower Crane Permit - Tower Crane						
360	CalOSHA Tower Crane Permit Review - Tower Crane	40	Sep-10-26	Nov-04-26	CalOSHA Tower Crane Permit Review - Tower Crane						
361	**Personnel Hoist**	**140**	**Apr-02-27**	**Oct-19-27**							
362	Compile Bid Documents and Invite Bidders - Personnel Hoists	10	Apr-02-27	Apr-15-27		Compile Bid Documents and Invite Bidders - Personnel Hoists					
363	Bid Period - Personnel Hoists	20	Apr-16-27	May-13-27		Bid Period - Personnel Hoists					

#	Activity Name	OD	Start	Finish
364	Level Bids, Interview Bidders, Award Scope - Personnel Hoists	15	May-14-27	Jun-04-27
365	Execute Subcontract - Personnel Hoists	15	Jun-07-27	Jun-25-27
366	Structural Tie-in & Bridge & Foundation Engineering Submittals - Personnel Hoists	40	Jun-28-27	Aug-23-27
367	Facade Leaveout Coordination & Submittal - Personnel Hoists	40	Aug-24-27	Oct-19-27
368	Wave 2 Buyout	380	Apr-02-27	Oct-03-28
369	WP-52 Elevators	380	Apr-02-27	Oct-03-28
370	Compile Bid Documents and Invite Bidders - Elevators	10	Apr-02-27	Apr-15-27
371	Bid Period - Elevators	30	Apr-16-27	May-27-27
372	Level Bids, Interview Bidders, Award Scope - Elevators	15	May-28-27	Jun-18-27
373	Execute Subcontract - Elevators	15	Jun-21-27	Jul-12-27
374	Shop Drawing - Elevators	80	Jul-13-27	Nov-02-27
375	Shop Drawing Review & Approval- Elevators	30	Nov-03-27	Dec-16-27
376	Procure, Fabricate, Deliver to Site - Elevators	200	Dec-17-27	Oct-03-28
377	WP-46 Building Facade Maintenance Equipment	320	Apr-02-27	Jul-10-28
378	Compile Bid Documents and Invite Bidders - Building Facade Maintenance Equipment	10	Apr-02-27	Apr-15-27
379	Bid Period - Building Facade Maintenance Equipment	30	Apr-16-27	May-27-27
380	Level Bids, Interview Bidders, Award Scope - Building Facade Maintenance Equipment	15	May-28-27	Jun-18-27
381	Execute Subcontract - Building Facade Maintenance Equipment	15	Jun-21-27	Jul-12-27
382	Shop Drawing - Building Facade Maintenance Equipment	80	Jul-13-27	Nov-02-27
383	Shop Drawing Review & Approval- Building Facade Maintenance Equipment	30	Nov-03-27	Dec-16-27
384	Procure, Fabricate, Deliver to Site - Building Facade Maintenance Equipment	140	Dec-17-27	Jul-10-28
385	WP-39 Signage / Environmental Graphics	342	Apr-02-27	Aug-09-28
386	Compile Bid Documents and Invite Bidders - Signage / Environmental Graphics	10	Apr-02-27	Apr-15-27
387	Bid Period - Signage / Environmental Graphics	30	Apr-16-27	May-27-27
388	Level Bids, Interview Bidders, Award Scope - Signage / Environmental Graphics	15	May-28-27	Jun-18-27
389	Execute Subcontract - Signage / Environmental Graphics	15	Jun-21-27	Jul-12-27
390	Shop Drawing - Signage / Environmental Graphics	30	Dec-21-27	Feb-03-28
391	Shop Drawing Review & Approval- Signage / Environmental Graphics	30	Feb-04-28	Mar-17-28
392	Procure, Fabricate, Deliver to Site - Signage / Environmental Graphics	100	Mar-20-28	Aug-09-28
393	WP-10 Preengineered Metal Stairs	230	Apr-02-27	Mar-01-28
394	Compile Bid Documents and Invite Bidders - Metal Stairs	10	Apr-02-27	Apr-15-27
395	Bid Period - Metal Stairs	30	Apr-16-27	May-27-27
396	Level Bids, Interview Bidders, Award Scope - Metal Stairs	15	May-28-27	Jun-18-27
397	Execute Subcontract - Preengineered Metal Stairs	15	Jun-21-27	Jul-12-27
398	Shop Drawing - Metal Stairs	30	Jul-13-27	Aug-23-27
399	Shop Drawing Review & Approval- Metal Stairs	30	Aug-24-27	Oct-05-27
400	Procure, Fabricate, Deliver to Site - Metal Stairs	100	Oct-06-27	Mar-01-28
401	WP-07 CMU	282	Apr-02-27	May-12-28
402	Compile Bid Documents and Invite Bidders - CMU	10	Apr-02-27	Apr-15-27
403	Bid Period - CMU	30	Apr-16-27	May-27-27
404	Level Bids, Interview Bidders, Award Scope - CMU	15	May-28-27	Jun-18-27
405	Execute Subcontract - CMU	15	Jun-21-27	Jul-12-27
406	Shop Drawing - CMU	30	Dec-21-27	Feb-03-28
407	Shop Drawing Review & Approval - CMU	30	Feb-04-28	Mar-17-28
408	Procure, Fabricate, Deliver to Site - CMU	40	Mar-20-28	May-12-28

#	Activity Name	OD	Start	Finish
409	WP-09 Misc. Metals	190	Apr-02-27	Jan-04-28
410	Compile Bid Documents and Invite Bidders - Misc Metals	10	Apr-02-27	Apr-15-27
411	Bid Period - Misc Metals	30	Apr-16-27	May-27-27
412	Level Bids, Interview Bidders, Award Scope - Misc Metals	15	May-28-27	Jun-18-27
413	Execute Subcontract - Misc Metals	15	Jun-21-27	Jul-12-27
414	Shop Drawing - Misc Metals	30	Jul-13-27	Aug-23-27
415	Shop Drawing Review & Approval - Misc Metals	30	Aug-24-27	Oct-05-27
416	Procure, Fabricate, Deliver to Site - Misc Metals	60	Oct-06-27	Jan-04-28
417	WP-12 Metal Decking	205	Apr-02-27	Jan-25-28
418	Compile Bid Documents and Invite Bidders - Metal Decking	5	Apr-02-27	Apr-08-27
419	Bid Period - Metal Decking	30	Apr-09-27	May-20-27
420	Level Bids, Interview Bidders, Award Scope - Metal Decking	15	May-21-27	Jun-11-27
421	Execute Subcontract - Metal Decking	15	Jun-14-27	Jul-02-27
422	Shop Drawing - Metal Decking	30	Jul-06-27	Aug-16-27
423	Shop Drawing Review & Approval - Metal Decking	30	Aug-17-27	Sep-28-27
424	Procure, Fabricate, Deliver to Site - Metal Decking	80	Sep-29-27	Jan-25-28
425	WP-18 Below Grade Waterproofing	160	Apr-02-27	Nov-16-27
426	Compile Bid Documents and Invite Bidders - Below Grade Waterproofing	5	Apr-02-27	Apr-08-27
427	Bid Period - Below Grade Waterproofing	30	Apr-09-27	May-20-27
428	Level Bids, Interview Bidders, Award Scope - Below Grade Waterproofing	15	May-21-27	Jun-11-27
429	Execute Subcontract - Below Grade Waterproofing	15	Jun-14-27	Jul-02-27
430	Shop Drawing - Below Grade Waterproofing	30	Jul-06-27	Aug-16-27
431	Shop Drawing Review & Approval - Below Grade Waterproofing	30	Aug-17-27	Sep-28-27
432	Procure, Fabricate, Deliver to Site - Below Grade Waterproofing	35	Sep-29-27	Nov-16-27
433	WP-19 Above Grade Waterproofing	185	Apr-02-27	Dec-23-27
434	Compile Bid Documents and Invite Bidders - Above Grade Waterproofing	5	Apr-02-27	Apr-08-27
435	Bid Period - Above Grade Waterproofing	30	Apr-09-27	May-20-27
436	Level Bids, Interview Bidders, Award Scope - Above Grade Waterproofing	15	May-21-27	Jun-11-27
437	Execute Subcontract - Above Grade Waterproofing	15	Jun-14-27	Jul-02-27
438	Shop Drawing - Above Grade Waterproofing	30	Jul-06-27	Aug-16-27
439	Shop Drawing Review & Approval - Above Grade Waterproofing	30	Aug-17-27	Sep-28-27
440	Procure, Fabricate, Deliver to Site - Above Grade Waterproofing	60	Sep-29-27	Dec-23-27
441	WP-43 Loading Dock Equipment	325	Apr-02-27	Jul-17-28
442	Compile Bid Documents and Invite Bidders - Loading Dock Equipment	5	Apr-02-27	Apr-08-27
443	Bid Period - Loading Dock Equipment	30	Apr-09-27	May-20-27
444	Level Bids, Interview Bidders, Award Scope - Loading Dock Equipment	15	May-21-27	Jun-11-27
445	Execute Subcontract - Loading Dock Equipment	15	Jun-14-27	Jul-02-27
446	Shop Drawing - Loading Dock Equipment	30	Jul-06-27	Aug-16-27
447	Shop Drawing Review & Approval - Loading Dock Equipment	30	Aug-17-27	Sep-28-27
448	Procure, Fabricate, Deliver to Site - Loading Dock Equipment	200	Sep-29-27	Jul-17-28
449	WP-45 Operable Partitions * move to wave 3	322	Apr-02-27	Jul-12-28
450	Compile Bid Documents and Invite Bidders - Operable Partitions	5	Apr-02-27	Apr-08-27
451	Bid Period - Operable Partitions	30	Apr-09-27	May-20-27
452	Level Bids, Interview Bidders, Award Scope - Operable Partitions	15	May-21-27	Jun-11-27
453	Execute Subcontract - Operable Partitions	15	Jun-14-27	Jul-02-27
454	Shop Drawing - Operable Partitions	30	Dec-21-27	Feb-03-28

#	Activity Name	OD	Start	Finish
455	Shop Drawing Review & Approval - Operable Partitions	30	Feb-04-28	Mar-17-28
456	Procure, Fabricate, Deliver to Site - Operable Partitions	80	Mar-20-28	Jul-12-28
457	**WP-58 Trash Chutes & Compactors**	342	Apr-02-27	Aug-09-28
458	Compile Bid Documents and Invite Bidders - Trash Chutes & Compactors	5	Apr-02-27	Apr-08-27
459	Bid Period - Trash Chutes & Compactors	30	Apr-09-27	May-20-27
460	Level Bids, Interview Bidders, Award Scope - Trash Chutes & Compactors	15	May-21-27	Jun-11-27
461	Execute Subcontract - Trash Chutes & Compactors	15	Jun-14-27	Jul-02-27
462	Shop Drawing - Trash Chutes & Compactors	30	Dec-21-27	Feb-03-28
463	Shop Drawing Review & Approval - Trash Chutes & Compactors	30	Feb-04-28	Mar-17-28
464	Procure, Fabricate, Deliver to Site - Trash Chutes & Compactors	100	Mar-20-28	Aug-09-28
465	**WP-66 Landscaping & Irrigation * move to wave 3**	282	Apr-02-27	May-12-28
466	Compile Bid Documents and Invite Bidders - Landscaping & Irrigation	5	Apr-02-27	Apr-08-27
467	Bid Period - Landscaping & Irrigation	30	Apr-09-27	May-20-27
468	Level Bids, Interview Bidders, Award Scope - Landscaping & Irrigation	15	May-21-27	Jun-11-27
469	Execute Subcontract - Landscaping & Irrigation	15	Jun-14-27	Jul-02-27
470	Shop Drawing - Landscaping & Irrigation	30	Dec-21-27	Feb-03-28
471	Shop Drawing Review & Approval - Landscaping & Irrigation	30	Feb-04-28	Mar-17-28
472	Procure, Fabricate, Deliver to Site - Landscaping & Irrigation	40	Mar-20-28	May-12-28
473	**Wave 3 Buyout**	266	Jul-21-27	Aug-09-28
474	**WP-32 ACT & Specialty Ceilings**	246	Jul-21-27	Jul-12-28
475	Compile Bid Documents and Invite Bidders - ACT & Specialty Ceilings	5	Jul-21-27	Jul-27-27
476	Bid Period - ACT & Specialty Ceilings	30	Jul-28-27	Sep-08-27
477	Level Bids, Interview Bidders, Award Scope - ACT & Specialty Ceilings	15	Sep-09-27	Sep-29-27
478	Execute Subcontract - ACT & Specialty Ceilings	15	Sep-30-27	Oct-20-27
479	Shop Drawing - ACT & Specialty Ceilings	30	Dec-21-27	Feb-03-28
480	Shop Drawing Review & Approval - ACT & Specialty Ceilings	30	Feb-04-28	Mar-17-28
481	Procure, Fabricate, Deliver to Site - ACT & Specialty Ceilings	80	Mar-20-28	Jul-12-28
482	**WP-33 Flooring & Polished Concrete**	266	Jul-21-27	Aug-09-28
483	Compile Bid Documents and Invite Bidders - Flooring & Polished Concrete	5	Jul-21-27	Jul-27-27
484	Bid Period - Flooring & Polished Concrete	30	Jul-28-27	Sep-08-27
485	Level Bids, Interview Bidders, Award Scope - Flooring & Polished Concrete	15	Sep-09-27	Sep-29-27
486	Execute Subcontract - Flooring & Polished Concrete	15	Sep-30-27	Oct-20-27
487	Shop Drawing - Flooring & Polished Concrete	30	Dec-21-27	Feb-03-28
488	Shop Drawing Review & Approval - Flooring & Polished Concrete	30	Feb-04-28	Mar-17-28
489	Procure, Fabricate, Deliver to Site - Flooring & Polished Concrete	100	Mar-20-28	Aug-09-28
490	**WP-35 Tiling**	246	Jul-21-27	Jul-12-28
491	Compile Bid Documents and Invite Bidders - Tiling	5	Jul-21-27	Jul-27-27
492	Bid Period - Tiling	30	Jul-28-27	Sep-08-27
493	Level Bids, Interview Bidders, Award Scope - Tiling	15	Sep-09-27	Sep-29-27
494	Execute Subcontract - Tiling	15	Sep-30-27	Oct-20-27
495	Shop Drawing - Tiling	30	Dec-21-27	Feb-03-28
496	Shop Drawing Review & Approval - Tiling	30	Feb-04-28	Mar-17-28
497	Procure, Fabricate, Deliver to Site - Tiling	80	Mar-20-28	Jul-12-28
498	**WP-37 Painting & Wall Covering**	186	Jul-21-27	Apr-14-28
499	Compile Bid Documents and Invite Bidders - Painting & Wall Covering	5	Jul-21-27	Jul-27-27
500	Bid Period - Painting & Wall Covering	30	Jul-28-27	Sep-08-27

#	Activity Name	OD	Start	Finish
501	Level Bids, Interview Bidders, Award Scope - Painting & Wall Covering	15	Sep-09-27	Sep-29-27
502	Execute Subcontract - Painting & Wall Covering	15	Sep-30-27	Oct-20-27
503	Shop Drawing - Painting & Wall Covering	30	Dec-21-27	Feb-03-28
504	Shop Drawing Review & Approval - Painting & Wall Covering	30	Feb-04-28	Mar-17-28
505	Procure, Fabricate, Deliver to Site - Painting & Wall Covering	20	Mar-20-28	Apr-14-28
506	**WP-60 Asphalt Paving**	186	Jul-21-27	Apr-14-28
507	Compile Bid Documents and Invite Bidders - Asphalt Paving	5	Jul-21-27	Jul-27-27
508	Bid Period - Asphalt Paving	30	Jul-28-27	Sep-08-27
509	Level Bids, Interview Bidders, Award Scope - Asphalt Paving	15	Sep-09-27	Sep-29-27
510	Execute Subcontract - Asphalt Paving	15	Sep-30-27	Oct-20-27
511	Shop Drawing - Asphalt Paving	30	Dec-21-27	Feb-03-28
512	Shop Drawing Review & Approval - Asphalt Paving	30	Feb-04-28	Mar-17-28
513	Procure, Fabricate, Deliver to Site - Asphalt Paving	20	Mar-20-28	Apr-14-28
514	**WP-62 Street Improvements**	226	Jul-21-27	Jun-12-28
515	Compile Bid Documents and Invite Bidders - Street Improvements	5	Jul-21-27	Jul-27-27
516	Bid Period - Street Improvements	30	Jul-28-27	Sep-08-27
517	Level Bids, Interview Bidders, Award Scope - Street Improvements	15	Sep-09-27	Sep-29-27
518	Execute Subcontract - Street Improvements	15	Sep-30-27	Oct-20-27
519	Shop Drawing - Street Improvements	30	Dec-21-27	Feb-03-28
520	Shop Drawing Review & Approval - Street Improvements	30	Feb-04-28	Mar-17-28
521	Procure, Fabricate, Deliver to Site - Street Improvements	60	Mar-20-28	Jun-12-28
522	**WP-67 Fencing**	246	Jul-21-27	Jul-12-28
523	Compile Bid Documents and Invite Bidders - Fencing	5	Jul-21-27	Jul-27-27
524	Bid Period - Fencing	30	Jul-28-27	Sep-08-27
525	Level Bids, Interview Bidders, Award Scope - Fencing	15	Sep-09-27	Sep-29-27
526	Execute Subcontract - Fencing	15	Sep-30-27	Oct-20-27
527	Shop Drawing - Fencing	30	Dec-21-27	Feb-03-28
528	Shop Drawing Review & Approval - Fencing	30	Feb-04-28	Mar-17-28
529	Procure, Fabricate, Deliver to Site - Fencing	80	Mar-20-28	Jul-12-28
530	**Trade Coordination**	355	Mar-19-27	Aug-14-28
531	**Below Grade - Trade Coordination**	135	Mar-19-27	Sep-28-27
532	Model Prep & Coordination - Below Grade	50	Mar-19-27	May-27-27
533	Superplots & Submittals - Below Grade	25	May-28-27	Jul-02-27
534	Deck Insert / Embed Procurement - Below Grade	60	Jul-06-27	Sep-28-27
535	**Level 1 - Trade Coordination**	125	Apr-30-27	Oct-26-27
536	Model Prep & Coordination - Level 1	50	Apr-30-27	Jul-12-27
537	Superplots & Submittals - Level 1	25	Jul-13-27	Aug-16-27
538	Deck Insert / Embed Procurement - Level 1	50	Aug-17-27	Oct-26-27
539	**Level 2 - Trade Coordination**	165	Jun-28-27	Feb-23-28
540	Model Prep & Coordination - Level 2	60	Jun-28-27	Sep-21-27
541	Superplots & Submittals - Level 2	25	Sep-22-27	Oct-26-27
542	Deck Insert / Embed Procurement - Level 2	80	Oct-27-27	Feb-23-28
543	**Level 3 - Trade Coordination**	165	Aug-24-27	Apr-19-28
544	Model Prep & Coordination - Level 3	60	Aug-24-27	Nov-16-27
545	Superplots & Submittals - Level 3	25	Nov-17-27	Dec-23-27
546	Deck Insert / Embed Procurement - Level 3	80	Dec-28-27	Apr-19-28

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
547	Level 4 - Trade Coordination	165	Oct-20-27	Jun-15-28			Model Prep & Coordination - Level 4				
548	Model Prep & Coordination - Level 4	60	Oct-20-27	Jan-18-28			Model Prep & Coordination - Level 4				
549	Superplots & Submittals - Level 4	25	Jan-19-28	Feb-23-28			Superplots & Submittals - Level 4				
550	Deck Insert / Embed Procurement - Level 4	80	Feb-24-28	Jun-15-28			Deck Insert / Embed Procurement - Level 4				
551	Roof Mechanical - Trade Coordination	165	Dec-17-27	Aug-14-28							
552	Model Prep & Coordination - Level 5	60	Dec-17-27	Mar-15-28			Model Prep & Coordination - Level 5				
553	Superplots & Submittals - Level 5	25	Mar-16-28	Apr-19-28			Superplots & Submittals - Level 5				
554	Deck Insert / Embed Procurement - Level 5	80	Apr-20-28	Aug-14-28			Deck Insert / Embed Procurement - Level 5				
555	Construction	1177	Apr-18-26	Dec-23-30							
556	Initial Mobilization	222	Apr-18-26	Mar-08-27							
557	Investigation	93	Apr-18-26	Aug-30-26							
558	135cd Investigation Period (Offsite to Continue after NTP 2)	135	Apr-18-26	Aug-30-26	135cd Investigation Period (Offsite to Continue after NTP 2)						
559	Offsite Utilities Survey - Investigation	60	Apr-20-26	Jul-14-26	Offsite Utilities Survey - Investigation						
560	Offsite Potholing Hampshire - Investigation	10	May-18-26	Jun-01-26	Offsite Potholing Hampshire - Investigation						
561	Offsite Potholing Mariposa - Investigation	10	Jun-02-26	Jun-15-26	Offsite Potholing Mariposa - Investigation						
562	Identify Utility Conflicts (If Applicable) - Investigation	30	Jun-04-26	Jul-16-26	Identify Utility Conflicts (If Applicable) - Investigation						
563	Offsite Potholing 17th - Investigation	10	Jun-16-26	Jun-29-26	Offsite Potholing 17th - Investigation						
564	Offsite Potholing Bryant - Investigation	10	Jun-30-26	Jul-14-26	Offsite Potholing Bryant - Investigation						
565	Validate Existing Utilities Reports - Investigation	15	Jul-15-26	Aug-04-26	Validate Existing Utilities Reports - Investigation						
566	Utilities Findings Documentation - Investigation	15	Aug-05-26	Aug-25-26	Utilities Findings Documentation - Investigation						
567	Offsite	105	Jul-17-26	Dec-15-26							
568	PG&E Rule 20 & Temp Power Work	105	Jul-17-26	Dec-15-26							
569	Rule 20 Trenching, Vault & Conduit Installation Hampshire St	15	Jul-17-26	Aug-06-26	Rule 20 Trenching, Vault & Conduit Installation Hampshire St						
570	Temp Power Trenching, Vaults & Conduit 17th Street	10	Jul-24-26	Aug-06-26	Temp Power Trenching, Vaults & Conduit 17th Street						
571	Rule 20 Trenching, Vault & Conduit Installation Mariposa St	15	Aug-07-26	Aug-27-26	Rule 20 Trenching, Vault & Conduit Installation Mariposa St						
572	Set Temp Power Equipment & Bollards	20	Aug-07-26	Sep-03-26	Set Temp Power Equipment & Bollards						
573	Tree Removal - Make-Ready	10	Aug-12-26	Aug-25-26	Tree Removal - Make-Ready						
574	Rule 20 Trenching, Vault & Conduit Installation Bryant St	15	Aug-14-26	Sep-03-26	Rule 20 Trenching, Vault & Conduit Installation Bryant St						
575	Pole Mounted Utility Relocations - R20	30	Sep-03-26	Oct-15-26	Pole Mounted Utility Relocations - R20						
576	PG&E Inspection & Approval of Underground Service - R20	5	Sep-04-26	Sep-11-26	PG&E Inspection & Approval of Underground Service - R20						
577	PG&E to Schedule Crews to De-Energize Power Lines - R20	40	Sep-14-26	Nov-06-26	PG&E to Schedule Crews to De-Energize Power Lines - R20						
578	PG&E De-Energize OH Service, Energize Underground Service, Remove OH Lines & Poles - R20	15	Nov-09-26	Dec-01-26	PG&E De-Energize OH Service, Energize Underground Service, Remove OH Lines & Poles - R20						
579	Energize Temp Power	10	Dec-02-26	Dec-15-26	Energize Temp Power						
580	Overhead Catenary System Removal	80	Jul-17-26	Nov-06-26							
581	Install New Poles for Overhead Catenary System	20	Jul-17-26	Aug-13-26	Install New Poles for Overhead Catenary System						
582	Remove/Reconfigure Overhead Catenary System (Mariposa, Hampshire, 17th, Bryant)	60	Aug-14-26	Nov-06-26	Remove/Reconfigure Overhead Catenary System (Mariposa, Hampshire, 17th, Bryant)						
583	Onsite	160	Jul-17-26	Mar-08-27							
584	Requirements & Mitigation	35	Jul-17-26	Sep-03-26							
585	Mobilize - Make-Ready	20	Jul-17-26	Aug-13-26	Mobilize - Make-Ready						
586	Gate Access & Fencing for Construction Use - Make-Ready	5	Aug-14-26	Aug-20-26	Gate Access & Fencing for Construction Use - Make-Ready						
587	SWPPP - Make-Ready	5	Aug-21-26	Aug-27-26	SWPPP - Make-Ready						
588	Dust Control - Make-Ready	5	Aug-28-26	Sep-03-26	Dust Control - Make-Ready						
589	Geotech	60	Jul-24-26	Oct-16-26							
590	Existing Subgrade Investigation & Discovery - Make-Ready	15	Jul-24-26	Aug-13-26	Existing Subgrade Investigation & Discovery - Make-Ready						

#	Activity Name	OD	Start	Finish
591	Soil Profiles & Incorporation into Documents - Make-Ready	30	Aug-14-26	Sep-25-26
592	Shoring Wall & Existing Conditions Survey & Validation - Make-Ready	15	Sep-28-26	Oct-16-26
593	Utilities	100	Aug-14-26	Jan-08-27
594	Utilities Investigation / Survey - Make-Ready	20	Aug-14-26	Sep-11-26
595	Utility Safe-off / Cut & Cap - Make-Ready	40	Sep-14-26	Nov-06-26
596	Temporary Utilities / Site Lighting - Make-Ready	25	Dec-02-26	Jan-08-27
597	Hazmat	40	Jan-11-27	Mar-08-27
598	Abatement Survey - Make-Ready	20	Jan-11-27	Feb-05-27
599	Abatement Controls & Monitoring - Make-Ready	10	Feb-08-27	Feb-22-27
600	Waste & Debris Management / Trucking Controls - Make-Ready	5	Feb-23-27	Mar-01-27
601	Trade Planning & Site Orientations / Material Laydown - Make-Ready	5	Mar-02-27	Mar-08-27
602	Equipment & Logistics	452	Nov-10-27	Aug-29-29
603	Tower Cranes	412	Nov-10-27	Jul-03-29
604	Erect Tower Crane 1	10	Nov-10-27	Nov-23-27
605	Erect Tower Crane 2	10	Jan-21-28	Feb-03-28
606	Dismantle Tower Crane 1	10	Apr-10-29	Apr-23-29
607	Dismantle Tower Crane 2	10	Jun-20-29	Jul-03-29
608	Personnel Hoists	240	Sep-15-28	Aug-29-29
609	Personnel Hoist 1 Installation (Pad to Inspection)	15	Sep-15-28	Oct-05-28
610	(LOE) Personnel Hoist 1 Usage Duration	240	Sep-15-28	Aug-29-29
611	Personnel Hoist 2 Installation (Pad to Inspection)	15	Dec-05-28	Dec-27-28
612	(LOE)Personnel Hoist 2 Usage Duration	180	Dec-05-28	Aug-22-29
613	Personnel Hoist 2 Dismantle	5	Aug-16-29	Aug-22-29
614	Personnel Hoist 1 Dismantle	5	Aug-23-29	Aug-29-29
615	Stair Towers	212	Apr-20-28	Feb-26-29
616	(LOE) Stair Towers (Coordinate Standpipe)	212	Apr-20-28	Feb-26-29
617	Demo, Shoring & Excavation	220	Mar-09-27	Jan-20-28
618	East Half of Site (Existing Structure)	220	Mar-09-27	Jan-20-28
619	Abatement & Offhaul of Debris	35	Mar-09-27	Apr-26-27
620	Phase 1 demo, carriage house and all but last bay	40	Apr-27-27	Jun-22-27
621	Build Shoring Bench (Support of Street Walls) / Bench for Tie Backs	10	Jun-23-27	Jul-07-27
622	Demo Structure Phase 1	30	Jul-08-27	Aug-18-27
623	Install Tie Backs & Whalers - 17th & Hampshire (East)	20	Aug-19-27	Sep-16-27
624	Remove Shoring Bench	10	Sep-17-27	Sep-30-27
625	Demo Structure Phase 2	20	Oct-01-27	Oct-28-27
626	Install Shoring Piles - 17th, Hampshire & Mariposa (East)	15	Oct-29-27	Nov-18-27
627	Demo Structure Phase 3 (Balance of Demo)	10	Nov-19-27	Dec-06-27
628	Excavate / Tie-Backs - 17th, Hampshire & Mariposa (East)	15	Dec-07-27	Dec-29-27
629	Excavate to Bottom of Slab on Grade - 17th, Hampshire & Mariposa (East)	15	Dec-30-27	Jan-20-28
630	Install Lagging Complete - 17th, Hampshire & Mariposa (East)	10	Jan-07-28	Jan-20-28
631	West Half of Site (Parking lot)	180	Mar-12-27	Nov-23-27
632	Build Shoring Bench	20	Mar-12-27	Apr-08-27
633	Install Tie Backs & Whalers - Bryant & 17th (West)	15	Apr-09-27	Apr-29-27
634	Remove Shoring Bench	20	Apr-30-27	May-27-27
635	Excavate and Demo Existing Footing Toe - Bryant & 17th (West)	15	May-21-27	Jun-11-27
636	Install Piles - Bryant, 17th & Mariposa (West)	30	Jun-14-27	Jul-26-27

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
637	Excavate to 2nd Row Tie Backs - Bryant, 17th & Mariposa (West)	20	Jul-27-27	Aug-23-27		Excavate to 2nd Row Tie Backs - Bryant, 17th & Mariposa (West)					
638	Install 2nd Row Tie Backs / Lagging - Bryant, 17th & Mariposa (West)	20	Aug-10-27	Sep-07-27		Install 2nd Row Tie Backs / Lagging - Bryant, 17th & Mariposa (West)					
639	Demo & Remove Asphalt & Footings in Parking Lot	5	Sep-08-27	Sep-14-27		Demo & Remove Asphalt & Footings in Parking Lot					
640	Excavate to Bottom of Slab on Grade - Bryant, 17th & Mariposa (West)	40	Sep-15-27	Nov-09-27		Excavate to Bottom of Slab on Grade - Bryant, 17th & Mariposa (West)					
641	Install Lagging Complete - Bryant, 17th & Mariposa (West)	20	Oct-27-27	Nov-23-27		Install Lagging Complete - Bryant, 17th & Mariposa (West)					
642	Install Localized Dewatering Wells & Trenches	10	Nov-10-27	Nov-23-27		Install Localized Dewatering Wells & Trenches					
643	**Site Utilities / Civil Work**	690	Apr-27-27	Jan-25-30							
644	**Site Utility Work**	75	Apr-27-27	Aug-11-27							
645	Install Water Laterals & Temp Vaults on Bryant St (Coordinate w/ Concrete Pours)	25	Apr-27-27	Jun-01-27		Install Water Laterals & Temp Vaults on Bryant St (Coordinate w/ Concrete Pours)					
646	Install Sewer & Storm Laterals on Mariposa St. (Coordinate w/ Concrete Pours)	25	Jun-02-27	Jul-07-27		Install Sewer & Storm Laterals on Mariposa St. (Coordinate w/ Concrete Pours)					
647	Install Fire Water & DW Laterals on Mariposa St (Coordinate w/ Concrete Pours)	25	Jul-08-27	Aug-11-27		Install Fire Water & DW Laterals on Mariposa St (Coordinate w/ Concrete Pours)					
648	**Overhead Catenary System (Outside Building)**	165	Apr-03-29	Nov-26-29							
649	Install New OCS Pole Bases & Boxes	20	Apr-03-29	Apr-30-29				Install New OCS Pole Bases & Boxes			
650	Set New OCS Poles	20	Aug-23-29	Sep-20-29				Set New OCS Poles			
651	OCS Installation	45	Sep-21-29	Nov-26-29				OCS Installation			
652	**Sidewalks / Landscaping / Street Paving**	205	Apr-03-29	Jan-25-30							
653	Hampshire Street Sidewalks / Landscaping	100	Apr-03-29	Aug-22-29				Hampshire Street Sidewalks / Landscaping			
654	17th Street Sidewalks / Landscaping	100	Apr-17-29	Sep-06-29				17th Street Sidewalks / Landscaping			
655	Bryant Street Sidewalks / Landscaping	100	Jun-20-29	Nov-08-29				Bryant Street Sidewalks / Landscaping			
656	Mariposa Street Sidewalks / Landscaping	100	Jul-05-29	Nov-26-29				Mariposa Street Sidewalks / Landscaping			
657	Hampshire Street Paving & Temp Striping	10	Nov-27-29	Dec-10-29				Hampshire Street Paving & Temp Striping			
658	17th Street Paving & Temp Striping	10	Dec-11-29	Dec-26-29				17th Street Paving & Temp Striping			
659	Bryant Street Paving & Temp Striping	10	Dec-27-29	Jan-10-30				Bryant Street Paving & Temp Striping			
660	Mariposa Street Paving & Temp Striping	10	Jan-11-30	Jan-25-30				Mariposa Street Paving & Temp Striping			
661	**Structure**	392	Nov-10-27	Jun-05-29							
662	(LOE) Structure Duration (Rebar to Last Pour)	317	Dec-10-27	Mar-19-29			(LOE) Structure Duration (Rebar to Last Pour)				
663	**Foundations - Structure**	88	Nov-10-27	Mar-20-28							
664	**Foundations B1**	57	Nov-10-27	Feb-03-28							
665	**Area 1 - Foundations B1**	52	Nov-10-27	Jan-27-28							
666	Structural Excavation & Waterproofing - B1	10	Nov-10-27	Nov-23-27		Structural Excavation & Waterproofing - B1					
667	Rebar Footings - B1	5	Dec-10-27	Dec-16-27		Rebar Footings - B1					
668	Hang Form/Embeds - B1	4	Dec-17-27	Dec-22-27		Hang Form/Embeds - B1					
669	Pour Foundations - B1	5	Dec-23-27	Jan-03-28		Pour Foundations - B1					
670	Waterproof Walls - B1	5	Jan-04-28	Jan-10-28			Waterproof Walls - B1				
671	Form / Rebar / Pour Columns - B1	5	Jan-11-28	Jan-17-28			Form / Rebar / Pour Columns - B1				
672	Form / Rebar / Pour Walls - B1	8	Jan-18-28	Jan-27-28			Form / Rebar / Pour Walls - B1				
673	**Area 2 - Foundations B1**	47	Nov-24-27	Feb-03-28							
674	Structural Excavation & Waterproofing - B1	10	Nov-24-27	Dec-09-27		Structural Excavation & Waterproofing - B1					
675	Rebar Footings - B1	5	Dec-17-27	Dec-23-27		Rebar Footings - B1					
676	Hang Form/Embeds - B1	4	Dec-28-27	Jan-03-28		Hang Form/Embeds - B1					
677	Pour Foundations & - B1	5	Jan-04-28	Jan-10-28			Pour Foundations & - B1				
678	Waterproof Walls - B1	5	Jan-11-28	Jan-17-28			Waterproof Walls - B1				
679	Form / Rebar / Pour Columns - B1	5	Jan-18-28	Jan-24-28			Form / Rebar / Pour Columns - B1				
680	Form / Rebar / Pour Walls - B1	8	Jan-25-28	Feb-03-28			Form / Rebar / Pour Walls - B1				
681	**Slab on Grade**	51	Jan-07-28	Mar-20-28							
682	**Area 1 - SOG**	26	Jan-07-28	Feb-11-28							

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
683	MEPS Underground - Area 1	15	Jan-07-28	Jan-27-28			MEPS Underground - Area 1				
684	Rock / Vapor Barrier - Area 1	5	Jan-28-28	Feb-03-28			Rock / Vapor Barrier - Area 1				
685	Rebar SOG - Area 1	5	Feb-04-28	Feb-10-28			Rebar SOG - Area 1				
686	Pour SOG - Area 1	1	Feb-11-28	Feb-11-28			Pour SOG - Area 1				
687	Area 2 - SOG	26	Jan-14-28	Feb-18-28							
688	MEPS Underground - Area 2	15	Jan-14-28	Feb-03-28			MEPS Underground - Area 2				
689	Rock / Vapor Barrier - Area 2	5	Feb-04-28	Feb-10-28			Rock / Vapor Barrier - Area 2				
690	Rebar SOG - Area 2	5	Feb-11-28	Feb-17-28			Rebar SOG - Area 2				
691	Pour SOG - Area 2	1	Feb-18-28	Feb-18-28			Pour SOG - Area 2				
692	Area 3 - SOG	26	Jan-21-28	Feb-28-28							
693	MEPS Underground - Area 3	15	Jan-21-28	Feb-10-28			MEPS Underground - Area 3				
694	Rock / Vapor Barrier - Area 3	5	Feb-11-28	Feb-17-28			Rock / Vapor Barrier - Area 3				
695	Rebar SOG - Area 3	5	Feb-18-28	Feb-25-28			Rebar SOG - Area 3				
696	Pour SOG - Area 3	1	Feb-28-28	Feb-28-28			Pour SOG - Area 3				
697	Area 4 - SOG	26	Jan-28-28	Mar-06-28							
698	MEPS Underground - Area 4	15	Jan-28-28	Feb-17-28			MEPS Underground - Area 4				
699	Rock / Vapor Barrier - Area 4	5	Feb-18-28	Feb-25-28			Rock / Vapor Barrier - Area 4				
700	Rebar SOG - Area 4	5	Feb-28-28	Mar-03-28			Rebar SOG - Area 4				
701	Pour SOG - Area 4	1	Mar-06-28	Mar-06-28			Pour SOG - Area 4				
702	Area 5 - SOG	26	Feb-04-28	Mar-13-28							
703	MEPS Underground - Area 5	15	Feb-04-28	Feb-25-28			MEPS Underground - Area 5				
704	Rock / Vapor Barrier - Area 5	5	Feb-28-28	Mar-03-28			Rock / Vapor Barrier - Area 5				
705	Rebar SOG - Area 5	5	Mar-06-28	Mar-10-28			Rebar SOG - Area 5				
706	Pour SOG - Area 5	1	Mar-13-28	Mar-13-28			Pour SOG - Area 5				
707	Area 6 - SOG	26	Feb-11-28	Mar-20-28							
708	MEPS Underground - Area 6	15	Feb-11-28	Mar-03-28			MEPS Underground - Area 6				
709	Rock / Vapor Barrier - Area 6	5	Mar-06-28	Mar-10-28			Rock / Vapor Barrier - Area 6				
710	Rebar SOG - Area 6	5	Mar-13-28	Mar-17-28			Rebar SOG - Area 6				
711	Pour SOG - Area 6	1	Mar-20-28	Mar-20-28			Pour SOG - Area 6				
712	Level 1 - Structure	127	Dec-10-27	Jun-12-28							
713	Foundations - Level 1	60	Dec-10-27	Mar-08-28							
714	Area 1 Form/Reinforce/MEP/Pour - L1	20	Dec-10-27	Jan-11-28			Area 1 Form/Reinforce/MEP/Pour - L1				
715	Area 2 Form/Reinforce/MEP/Pour - L1	20	Dec-17-27	Jan-18-28			Area 2 Form/Reinforce/MEP/Pour - L1				
716	Area 3 Form/Reinforce/MEP/Pour - L1	20	Dec-28-27	Jan-25-28			Area 3 Form/Reinforce/MEP/Pour - L1				
717	Area 4 Form/Reinforce/MEP/Pour - L1	20	Jan-05-28	Feb-01-28			Area 4 Form/Reinforce/MEP/Pour - L1				
718	Area 5 Form/Reinforce/MEP/Pour - L1	20	Jan-12-28	Feb-08-28			Area 5 Form/Reinforce/MEP/Pour - L1				
719	Area 6 Form/Reinforce/MEP/Pour - L1	20	Jan-19-28	Feb-15-28			Area 6 Form/Reinforce/MEP/Pour - L1				
720	Area 7 Form/Reinforce/MEP/Pour - L1	20	Jan-26-28	Feb-23-28			Area 7 Form/Reinforce/MEP/Pour - L1				
721	Area 8 Form/Reinforce/MEP/Pour - L1	20	Feb-02-28	Mar-01-28			Area 8 Form/Reinforce/MEP/Pour - L1				
722	Area 9 Form/Reinforce/MEP/Pour - L1	20	Feb-09-28	Mar-08-28			Area 9 Form/Reinforce/MEP/Pour - L1				
723	Elevated Decks - Level 1	30	Mar-09-28	Apr-19-28							
724	Area 10 - L1	15	Mar-09-28	Mar-29-28			Area 10 - L1				
725	Area 11 - L1	15	Mar-16-28	Apr-05-28			Area 11 - L1				
726	Area 12 - L1	15	Mar-23-28	Apr-12-28			Area 12 - L1				
727	Area 13 - L1	15	Mar-30-28	Apr-19-28			Area 13 - L1				
728	Vertical - Level 1	95	Jan-12-28	May-24-28							

#	Activity Name	OD	Start	Finish
729	Area 1 Vertical - L1	15	Jan-12-28	Feb-01-28
730	Area 2 Vertical - L1	15	Jan-19-28	Feb-08-28
731	Area 3 Vertical - L1	15	Jan-26-28	Feb-15-28
732	Area 4 Vertical - L1	15	Feb-02-28	Feb-23-28
733	Area 5 Vertical - L1	15	Feb-09-28	Mar-01-28
734	Area 6 Vertical - L1	15	Feb-22-28	Mar-13-28
735	Area 7 Vertical - L1	15	Feb-24-28	Mar-15-28
736	Area 8 Vertical - L1	15	Mar-02-28	Mar-22-28
737	Area 9 Vertical - L1	15	Mar-09-28	Mar-29-28
738	Area 10 Vertical - L1	15	Mar-30-28	Apr-19-28
739	Area 11 Vertical - L1	15	Apr-06-28	Apr-26-28
740	Area 12 Vertical - L1	15	Apr-13-28	May-03-28
741	Area 13 Vertical - L1	15	Apr-20-28	May-10-28
742	Area 14 Vertical - L1	15	Apr-27-28	May-17-28
743	Area 15 Vertical - L1	15	May-04-28	May-24-28
744	**Slab on Grade - Level 1**	57	Mar-23-28	Jun-12-28
745	Area 8 - Slab on Grade - Level 1	20	Mar-23-28	Apr-19-28
746	Area 9 - Slab on Grade - Level 1	20	Mar-30-28	Apr-26-28
747	Area 10 - Slab on Grade - Level 1	12	Apr-18-28	May-03-28
748	Area 11 - Slab on Grade - Level 1	12	Apr-27-28	May-12-28
749	Area 12 - Slab on Grade - Level 1	12	May-05-28	May-22-28
750	Area 13 - Slab on Grade - Level 1	12	May-25-28	Jun-12-28
751	**Level 2 - Structure**	112	Mar-30-28	Sep-07-28
752	Area 1 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Mar-30-28	Apr-26-28
753	Area 2 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Apr-13-28	May-10-28
754	Area 3 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Apr-27-28	May-24-28
755	Area 4 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	May-11-28	Jun-08-28
756	Area 5 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	May-25-28	Jun-22-28
757	Area 6 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Jun-13-28	Jul-12-28
758	Area 7 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Jun-27-28	Jul-26-28
759	Area 8 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Jul-06-28	Aug-02-28
760	Area 9 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Jul-13-28	Aug-09-28
761	Area 10 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Jul-20-28	Aug-16-28
762	Area 11 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Jul-27-28	Aug-23-28
763	Area 12 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Aug-03-28	Aug-30-28
764	Area 13 - Form/Reinforce/MEP/Pour Deck & Vertical - L2	20	Aug-10-28	Sep-07-28
765	**Level 3 - Structure**	80	Aug-17-28	Dec-11-28
766	Area 1 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Aug-17-28	Sep-14-28
767	Area 2 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Aug-24-28	Sep-21-28
768	Area 3 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Aug-31-28	Sep-28-28
769	Area 4 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Sep-08-28	Oct-05-28
770	Area 5 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Sep-15-28	Oct-12-28
771	Area 6 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Sep-22-28	Oct-19-28
772	Area 7 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Sep-29-28	Oct-26-28
773	Area 8 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Oct-06-28	Nov-02-28
774	Area 9 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Oct-13-28	Nov-09-28
775	Area 10 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Oct-20-28	Nov-16-28

#	Activity Name	OD	Start	Finish
776	Area 11 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Oct-27-28	Nov-27-28
777	Area 12 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Nov-03-28	Dec-04-28
778	Area 13 - Form/Reinforce/MEP/Pour Deck & Vertical - L3	20	Nov-10-28	Dec-11-28
779	**Level 4 - Structure**	80	Nov-17-28	Mar-19-29
780	Area 1 - Form/Reinforce/MEP/Pour Deck - L4	20	Nov-17-28	Dec-18-28
781	Area 2 - Form/Reinforce/MEP/Pour Deck - L4	20	Nov-28-28	Dec-27-28
782	Area 3 - Form/Reinforce/MEP/Pour Deck - L4	20	Dec-05-28	Jan-04-29
783	Area 4 - Form/Reinforce/MEP/Pour Deck - L4	20	Dec-12-28	Jan-11-29
784	Area 5 - Form/Reinforce/MEP/Pour Deck - L4	20	Dec-19-28	Jan-19-29
785	Area 6 - Form/Reinforce/MEP/Pour Deck - L4	20	Dec-28-28	Jan-26-29
786	Area 7 - Form/Reinforce/MEP/Pour Deck - L4	20	Jan-05-29	Feb-02-29
787	Area 8 - Form/Reinforce/MEP/Pour Deck - L4	20	Jan-12-29	Feb-09-29
788	(LOE) Structure	20	Jan-22-29	Feb-16-29
789	Area 10 - Form/Reinforce/MEP/Pour Deck - L4	20	Jan-29-29	Feb-26-29
790	Area 11 - Form/Reinforce/MEP/Pour Deck - L4	20	Feb-05-29	Mar-05-29
791	Area 12 - Form/Reinforce/MEP/Pour Deck - L4	20	Feb-12-29	Mar-12-29
792	Area 13 - Form/Reinforce/MEP/Pour Deck - L4	20	Feb-20-29	Mar-19-29
793	**Roof Overrun**	90	Jan-29-29	Jun-05-29
794	Roof Overrun Structure - Roof	50	Jan-29-29	Apr-09-29
795	Set MEPS Equipment - Roof	30	Feb-27-29	Apr-09-29
796	MEPS Equipment Build-out - Roof	40	Apr-10-29	Jun-05-29
797	**Shoring Removal**	65	Dec-19-28	Mar-26-29
798	Area 1 - Shoring Removal	5	Dec-19-28	Dec-27-28
799	Area 2 - Shoring Removal	5	Dec-28-28	Jan-04-29
800	Area 3 - Shoring Removal	5	Jan-05-29	Jan-11-29
801	Area 4 - Shoring Removal	5	Jan-12-29	Jan-19-29
802	Area 5 - Shoring Removal	5	Jan-22-29	Jan-26-29
803	Area 6 - Shoring Removal	5	Jan-29-29	Feb-02-29
804	Area 7 - Shoring Removal	5	Feb-05-29	Feb-09-29
805	Area 8 - Shoring Removal	5	Feb-12-29	Feb-16-29
806	Area 9 - Shoring Removal	5	Feb-20-29	Feb-26-29
807	Area 10 - Shoring Removal	5	Feb-27-29	Mar-05-29
808	Area 11 - Shoring Removal	5	Mar-06-29	Mar-12-29
809	Area 12 - Shoring Removal	5	Mar-13-29	Mar-19-29
810	Area 13 - Shoring Removal	5	Mar-20-29	Mar-26-29
811	**Elevators & Stairs**	457	Apr-20-28	Feb-15-30
812	**Elevator 1 - Basement to Roof (17th St)**	265	Jan-29-29	Feb-15-30
813	Complete Elevator Shaft, Overrun & Water Tight - Elevator 1	35	Jan-29-29	Mar-19-29
814	Install Elevator - Elevator 1	100	Mar-20-29	Aug-08-29
815	Elevator Variance Inspection (Incl Scheduling) - Elevator 1	10	Aug-09-29	Aug-22-29
816	Elevator Available for Construction Use - Elevator 1	0	Aug-23-29	
817	(LOE) Elevator 1 Construction Variance Usage Duration - Elevator 1	120	Aug-23-29	Feb-15-30
818	**Elevator 2 - Basement to L4 (Mariposa St)**	265	Jan-29-29	Feb-15-30
819	Complete Elevator Shaft, Overrun & Water Tight - Elevator 2	35	Jan-29-29	Mar-19-29
820	Install Elevator - Elevator 2	95	Mar-20-29	Aug-01-29
821	Elevator Variance Inspection (Incl Scheduling) - Elevator 2	10	Aug-02-29	Aug-15-29

Potrero Yard Modernization
Final Initial Schedule

WEBCOR

#	Activity Name	OD	Start	Finish
822	Elevator Available for Construction Use - Elevator 2	0	Aug-16-29	
823	(LOE) Elevator 2 Construction Variance Usage Duration - Elevator 2	125	Aug-16-29	Feb-15-30
824	Elevator 3 - Ground to L4 (Hampshire St)	265	Jan-29-29	Feb-15-30
825	Complete Elevator Shaft, Overrun & Water Tight - Elevator 3	35	Jan-29-29	Mar-19-29
826	Install Elevator - Elevator 3	90	Mar-20-29	Jul-25-29
827	Elevator Variance Inspection (Incl Scheduling) - Elevator 3	10	Jul-26-29	Aug-08-29
828	Elevator Available for Construction Use - Elevator 3	0	Aug-09-29	
829	(LOE) Elevator 3 Construction Variance Usage Duration - Elevator 3	130	Aug-09-29	Feb-15-30
830	Stairs	212	Apr-20-28	Feb-26-29
831	Hampshire (South)	197	Apr-20-28	Feb-02-29
832	Stair B1/L1 - Hampshire (To Be Coordinated with Structure)	10	Apr-20-28	May-03-28
833	Stair L2 - Hampshire (To Be Coordinated with Structure)	5	Jul-13-28	Jul-19-28
834	Stair L3 - Hampshire (To Be Coordinated with Structure)	5	Oct-20-28	Oct-26-28
835	Stair L4 - Hampshire (To Be Coordinated with Structure)	5	Jan-29-29	Feb-02-29
836	Hampshire (North)	192	May-04-28	Feb-09-29
837	Stair L1 - Hampshire (To Be Coordinated with Structure)	5	May-04-28	May-10-28
838	Stair L2 - Hampshire (To Be Coordinated with Structure)	5	Jul-20-28	Jul-26-28
839	Stair L3 - Hampshire (To Be Coordinated with Structure)	5	Oct-27-28	Nov-02-28
840	Stair L4 - Hampshire (To Be Coordinated with Structure)	5	Feb-05-29	Feb-09-29
841	Mariposa	172	Jun-09-28	Feb-16-29
842	Stair L1 - Mariposa (To Be Coordinated with Structure)	5	Jun-09-28	Jun-15-28
843	Stair L2 - Mariposa (To Be Coordinated with Structure)	5	Jul-27-28	Aug-02-28
844	Stair L3 - Mariposa (To Be Coordinated with Structure)	5	Nov-03-28	Nov-09-28
845	Stair L4 - Mariposa (To Be Coordinated with Structure)	5	Feb-12-29	Feb-16-29
846	17th & Bryant	172	Jun-16-28	Feb-26-29
847	Stair L1 - Bryant (To Be Coordinated with Structure)	5	Jun-16-28	Jun-22-28
848	Stair L2 - Bryant (To Be Coordinated with Structure)	5	Aug-03-28	Aug-09-28
849	Stair L3 - Bryant (To Be Coordinated with Structure)	5	Nov-10-28	Nov-16-28
850	Stair L4 - Bryant (To Be Coordinated with Structure)	5	Feb-20-29	Feb-26-29
851	Trash Chutes	30	Jun-13-29	Jul-25-29
852	Trash Chutes	30	Jun-13-29	Jul-25-29
853	Building Facade & Roofing	205	Oct-13-28	Aug-08-29
854	(LOE) 17th Street Facade	175	Oct-13-28	Jun-26-29
855	(LOE) Bryant Street Facade	130	Jan-12-29	Jul-18-29
856	(LOE) Hampshire Street Facade	140	Jan-22-29	Aug-08-29
857	(LOE) Waterproofing	80	Feb-27-29	Jun-19-29
858	(LOE) Mariposa Street Facade	95	Feb-27-29	Jul-11-29
859	(MS) Building Water Tight	0		Jun-19-29
860	Bryant St Facade	130	Jan-12-29	Jul-18-29
861	Complete CMU Walls - Bryant Street Facade	60	Jan-12-29	Apr-09-29
862	Waterproofing Layer - Bryant Street Facade	60	Feb-12-29	May-07-29
863	Install Metal Panels - Bryant Street Facade	80	Feb-27-29	Jun-19-29
864	Complete Caulking - Bryant Street Facade	20	Jun-20-29	Jul-18-29
865	17th Street Facade	175	Oct-13-28	Jun-26-29
866	Waterproof Slab Edges/Columns (To Bus FL 4) - 17th Street Facade	40	Oct-13-28	Dec-11-28
867	Install Slab Edge/Column Metal Panels (To Bus FL 4) - 17th Street Facade	10	Dec-12-28	Dec-27-28

Potrero Yard Modernization
Final Initial Schedule

WEBCOR

#	Activity Name	OD	Start	Finish
868	Curtainwall Installation - 17th Street Facade	75	Jan-22-29	May-07-29
869	Waterproof Slab Edges & Columns (Thru Bus Roof Level) - 17th Street Facade	40	Jan-29-29	Mar-26-29
870	Install Storefront System - 17th Street Facade	5	Mar-20-29	Mar-26-29
871	Install Slab Edge/Column Metal Panels (Thru Bus Roof Level) - 17th Street Facade	10	Mar-27-29	Apr-09-29
872	Install Paternized Metal Panel - 17th Street Facade	15	Apr-10-29	Apr-30-29
873	Install Metal Perforated Panels - 17th Street Facade	20	May-01-29	May-29-29
874	Complete Caulking - 17th Street Facade	20	May-30-29	Jun-26-29
875	**Hampshire St Facade**	140	Jan-22-29	Aug-08-29
876	Waterproof Slab Edges/Columns (To Bus FL 4) - Hampshire Street Facade	40	Jan-22-29	Mar-19-29
877	Install Slab Edge/Column Metal Panels (To Bus FL 4) - Hampshire Street Facade	15	Mar-20-29	Apr-09-29
878	Curtainwall Installation - Hampshire Street Facade	40	Apr-10-29	Jun-05-29
879	Waterproof Slab Edges & Columns (Thru Bus Roof Level) - Hampshire Street Facade	40	Apr-10-29	Jun-05-29
880	Install Perforated Metal Panels - Hampshire Street Facade	55	Apr-24-29	Jul-11-29
881	Install Slab Edge/Column Metal Panels (Thru Bus Roof Level) - Hampshire Street Facade	15	Jun-06-29	Jun-26-29
882	Complete Caulking - Hampshire Street Facade	20	Jul-12-29	Aug-08-29
883	**Mariposa Facade**	95	Feb-27-29	Jul-11-29
884	Waterproof Slab Edges/Columns (To Bus FL 4) - Mariposa Street Facade	40	Feb-27-29	Apr-23-29
885	Curtainwall Install (To Bus FL 4) - Mariposa Street Facade	30	Mar-20-29	Apr-30-29
886	Install Slab Edge/Column Metal Panels (To Bus FL 4) - Mariposa Street Facade	15	Apr-24-29	May-14-29
887	Waterproof Slab Edges & Columns (Thru Bus Roof Level) - Mariposa Street Facade	20	Apr-24-29	May-21-29
888	Install Slab Edge/Column Metal Panels (Thru Bus Roof Level) - Mariposa Street Facade	15	May-22-29	Jun-12-29
889	Curtainwall Install (Thru Bus Roof Level) - Mariposa Street Facade	25	Jun-06-29	Jul-11-29
890	Complete Caulking - Mariposa Street Facade	20	Jun-13-29	Jul-11-29
891	**Roofing System**	100	Jan-29-29	Jun-19-29
892	Concrete Cure Time - Roof	20	Jan-29-29	Feb-26-29
893	Area 1 - Waterproofing - Roof	20	Feb-27-29	Mar-26-29
894	Area 2 - Waterproofing - Roof	20	Mar-06-29	Apr-02-29
895	Area 3 - Waterproofing - Roof	20	Mar-13-29	Apr-09-29
896	Area 4 - Waterproofing - Roof	20	Mar-20-29	Apr-16-29
897	Area 5 - Waterproofing - Roof	20	Mar-27-29	Apr-23-29
898	Area 6 - Waterproofing - Roof	20	Apr-03-29	Apr-30-29
899	Area 7 - Waterproofing - Roof	20	Apr-10-29	May-07-29
900	Area 8 - Waterproofing - Roof	20	Apr-17-29	May-14-29
901	Area 9 - Waterproofing - Roof	20	Apr-24-29	May-21-29
902	Area 10 - Waterproofing - Roof	20	May-01-29	May-29-29
903	Area 11 - Waterproofing - Roof	20	May-08-29	Jun-05-29
904	Area 12 - Waterproofing - Roof	20	May-15-29	Jun-12-29
905	Area 13 - Waterproofing - Roof	20	May-22-29	Jun-19-29
906	**Interior Construction**	290	Dec-19-28	Feb-15-30
907	**Basement Level**	120	Dec-19-28	Jun-12-29
908	Vertical MEPS/Interference Walls/Set Equipment on Pads - BL	10	Dec-19-28	Jan-04-29
909	Layout and Build CMU Walls - BL	10	Jan-05-29	Jan-19-29
910	Overhead MEP Rough-In - BL	10	Jan-22-29	Feb-02-29
911	Frame Metal Stud Walls and Top Down Drywall - BL	5	Feb-05-29	Feb-09-29
912	Frame Ceilings and Soffits - BL	5	Feb-12-29	Feb-16-29

#	Activity Name	OD	Start	Finish
913	In Wall and Ceiling Rough-In - BL	10	Feb-20-29	Mar-05-29
914	QC and Inspections - BL	5	Mar-06-29	Mar-12-29
915	Hang Drywall [Walls and Ceilings] - BL	10	Mar-13-29	Mar-26-29
916		10	Mar-27-29	Apr-09-29
917	Prime and First Coat of Paint - BL	5	Apr-10-29	Apr-16-29
918	Sealed Concrete and Flooring Install - BL	15	Apr-17-29	May-07-29
919	Install Wall Finishes/Tile/FRP/Diamond Plate - BL	10	May-08-29	May-21-29
920	Install Casework/Lockers/Shelving/Surface Mount Equipment - BL	5	May-22-29	May-29-29
921	MEP Trim and Finishes - BL	5	May-30-29	Jun-05-29
922	Final Coat of Paint - BL	5	Jun-06-29	Jun-12-29
923	Ground Level	180	Jan-05-29	Sep-20-29
924	Area A.L1	150	Jan-05-29	Aug-08-29
925	Vertical MEPS/Interference Walls/Set Equipment on Pads - A.L1	10	Jan-05-29	Jan-19-29
926	Layout and Build CMU Walls - A.L1	10	Jan-22-29	Feb-02-29
927	Overhead MEP Rough-In - A.L1	10	Feb-05-29	Feb-16-29
928	Frame Metal Stud Walls and Top Down Drywall - A.L1	10	Feb-20-29	Mar-05-29
929	Frame Ceilings and Soffits - A.L1	10	Mar-06-29	Mar-19-29
930	In Wall and Ceiling Rough-In - A.L1	10	Mar-20-29	Apr-02-29
931	QC and Inspections - A.L1	10	Apr-03-29	Apr-16-29
932	Hang Drywall [Walls and Ceilings] - A.L1	10	Apr-17-29	Apr-30-29
933	Drywall Taping to Finish - A.L1	10	May-01-29	May-14-29
934	Prime and First Coat of Paint - A.L1	10	May-15-29	May-29-29
935	Sealed Concrete and Flooring Install - A.L1	10	May-30-29	Jun-12-29
936	Install Wall Finishes/Tile/FRP/Diamond Plate - A.L1	10	Jun-13-29	Jun-26-29
937	Install Casework/Lockers/Shelving/Surface Mount Equipment - A.L1	10	Jun-27-29	Jul-11-29
938	MEP Trim and Finishes - A.L1	10	Jul-12-29	Jul-25-29
939	Final Coat of Paint - A.L1	10	Jul-26-29	Aug-08-29
940	Area B.L1	150	Jan-22-29	Aug-22-29
941	Vertical MEPS/Interference Walls/Set Equipment on Pads - B.L1	10	Jan-22-29	Feb-02-29
942	Layout and Build CMU Walls - B.L1	10	Feb-05-29	Feb-16-29
943	Overhead MEP Rough-In - B.L1	10	Feb-20-29	Mar-05-29
944	Frame Metal Stud Walls and Top Down Drywall - B.L1	10	Mar-06-29	Mar-19-29
945	Frame Ceilings and Soffits - B.L1	10	Mar-20-29	Apr-02-29
946	In Wall and Ceiling Rough-In - B.L1	10	Apr-03-29	Apr-16-29
947	QC and Inspections - B.L1	10	Apr-17-29	Apr-30-29
948	Hang Drywall [Walls and Ceilings] - B.L1	10	May-01-29	May-14-29
949	Drywall Taping to Finish - B.L1	10	May-15-29	May-29-29
950	Prime and First Coat of Paint - B.L1	10	May-30-29	Jun-12-29
951	Sealed Concrete and Flooring Install - B.L1	10	Jun-13-29	Jun-26-29
952	Install Wall Finishes/Tile/FRP/Diamond Plate - B.L1	10	Jun-27-29	Jul-11-29
953	Install Casework/Lockers/Shelving/Surface Mount Equipment - B.L1	10	Jul-12-29	Jul-25-29
954	MEP Trim and Finishes - B.L1	10	Jul-26-29	Aug-08-29
955	Final Coat of Paint - B.L1	10	Aug-09-29	Aug-22-29
956	Area C.L1	150	Feb-05-29	Sep-06-29
957	Vertical MEPS/Interference Walls/Set Equipment on Pads - C.L1	10	Feb-05-29	Feb-16-29
958	Layout and Build CMU Walls - C.L1	10	Feb-20-29	Mar-05-29

#	Activity Name	OD	Start	Finish
959	Overhead MEP Rough-In - C.L1	10	Mar-06-29	Mar-19-29
960	Frame Metal Stud Walls and Top Down Drywall - C.L1	10	Mar-20-29	Apr-02-29
961	Frame Ceilings and Soffits - C.L1	10	Apr-03-29	Apr-16-29
962	In Wall and Ceiling Rough-In - C.L1	10	Apr-17-29	Apr-30-29
963	QC and Inspections - C.L1	10	May-01-29	May-14-29
964	Hang Drywall [Walls and Ceilings] - C.L1	10	May-15-29	May-29-29
965	Drywall Taping to Finish - C.L1	10	May-30-29	Jun-12-29
966	Prime and First Coat of Paint - C.L1	10	Jun-13-29	Jun-26-29
967	Sealed Concrete and Flooring Install - C.L1	10	Jun-27-29	Jul-11-29
968	Install Wall Finishes/Tile/FRP/Diamond Plate - C.L1	10	Jul-12-29	Jul-25-29
969	Install Casework/Lockers/Shelving/Surface Mount Equipment - C.L1	10	Jul-26-29	Aug-08-29
970	MEP Trim and Finishes - C.L1	10	Aug-09-29	Aug-22-29
971	Final Coat of Paint - C.L1	10	Aug-23-29	Sep-06-29
972	Area D.L1	150	Feb-20-29	Sep-20-29
973	Vertical MEPS/Interference Walls/Set Equipment on Pads - D.L1	10	Feb-20-29	Mar-05-29
974	Layout and Build CMU Walls - D.L1	10	Mar-06-29	Mar-19-29
975	Overhead MEP Rough-In - D.L1	10	Mar-20-29	Apr-02-29
976	Frame Metal Stud Walls and Top Down Drywall - D.L1	10	Apr-03-29	Apr-16-29
977	Frame Ceilings and Soffits - D.L1	10	Apr-17-29	Apr-30-29
978	In Wall and Ceiling Rough-In - D.L1	10	May-01-29	May-14-29
979	QC and Inspections - D.L1	10	May-15-29	May-29-29
980	Hang Drywall [Walls and Ceilings] - D.L1	10	May-30-29	Jun-12-29
981	Drywall Taping to Finish - D.L1	10	Jun-13-29	Jun-26-29
982	Prime and First Coat of Paint - D.L1	10	Jun-27-29	Jul-11-29
983	Sealed Concrete and Flooring Install - D.L1	10	Jul-12-29	Jul-25-29
984	Install Wall Finishes/Tile/FRP/Diamond Plate - D.L1	10	Jul-26-29	Aug-08-29
985	Install Casework/Lockers/Shelving/Surface Mount Equipment - D.L1	10	Aug-09-29	Aug-22-29
986	MEP Trim and Finishes - D.L1	10	Aug-23-29	Sep-06-29
987	Final Coat of Paint - D.L1	10	Sep-07-29	Sep-20-29
988	Level 2	190	Mar-06-29	Dec-03-29
989	Area A.L2	150	Mar-06-29	Oct-04-29
990	Vertical MEPS/Interference Walls/Set Equipment on Pads - A.L2	10	Mar-06-29	Mar-19-29
991	Layout and Build CMU Walls - A.L2	10	Mar-20-29	Apr-02-29
992	Overhead MEP Rough-In - A.L2	10	Apr-03-29	Apr-16-29
993	Frame Metal Stud Walls and Top Down Drywall - A.L2	10	Apr-17-29	Apr-30-29
994	Frame Ceilings and Soffits - A.L2	10	May-01-29	May-14-29
995	In Wall and Ceiling Rough-In - A.L2	10	May-15-29	May-29-29
996	QC and Inspections - A.L2	10	May-30-29	Jun-12-29
997	Hang Drywall [Walls and Ceilings] - A.L2	10	Jun-13-29	Jun-26-29
998	Drywall Taping to Finish - A.L2	10	Jun-27-29	Jul-11-29
999	Prime and First Coat of Paint - A.L2	10	Jul-12-29	Jul-25-29
1000	Sealed Concrete and Flooring Install - A.L2	10	Jul-26-29	Aug-08-29
1001	Install Wall Finishes/Tile/FRP/Diamond Plate - A.L2	10	Aug-09-29	Aug-22-29
1002	Install Casework/Lockers/Shelving/Surface Mount Equipment - A.L2	10	Aug-23-29	Sep-06-29
1003	MEP Trim and Finishes - A.L2	10	Sep-07-29	Sep-20-29
1004	Final Coat of Paint - A.L2	10	Sep-21-29	Oct-04-29

#	Activity Name	OD	Start	Finish
1005	**Area B.L2**	150	Mar-20-29	Oct-18-29
1006	Vertical MEPS/Interference Walls/Set Equipment on Pads - B.L2	10	Mar-20-29	Apr-02-29
1007	Layout and Build CMU Walls - B.L2	10	Apr-03-29	Apr-16-29
1008	Overhead MEP Rough-In - B.L2	10	Apr-17-29	Apr-30-29
1009	Frame Metal Stud Walls and Top Down Drywall - B.L2	10	May-01-29	May-14-29
1010	Frame Ceilings and Soffits - B.L2	10	May-15-29	May-29-29
1011	In Wall and Ceiling Rough-In - B.L2	10	May-30-29	Jun-12-29
1012	QC and Inspections - B.L2	10	Jun-13-29	Jun-26-29
1013	Hang Drywall [Walls and Ceilings] - B.L2	10	Jun-27-29	Jul-11-29
1014	Drywall Taping to Finish - B.L2	10	Jul-12-29	Jul-25-29
1015	Prime and First Coat of Paint - B.L2	10	Jul-26-29	Aug-08-29
1016	Sealed Concrete and Flooring Install - B.L2	10	Aug-09-29	Aug-22-29
1017	Install Wall Finishes/Tile/FRP/Diamond Plate - B.L2	10	Aug-23-29	Sep-06-29
1018	Install Casework/Lockers/Shelving/Surface Mount Equipment - B.L2	10	Sep-07-29	Sep-20-29
1019	MEP Trim and Finishes - B.L2	10	Sep-21-29	Oct-04-29
1020	Final Coat of Paint - B.L2	10	Oct-05-29	Oct-18-29
1021	**Area C.L2**	150	Apr-03-29	Nov-01-29
1022	Vertical MEPS/Interference Walls/Set Equipment on Pads - C.L2	10	Apr-03-29	Apr-16-29
1023	Layout and Build CMU Walls - C.L2	10	Apr-17-29	Apr-30-29
1024	Overhead MEP Rough-In - C.L2	10	May-01-29	May-14-29
1025	Frame Metal Stud Walls and Top Down Drywall - C.L2	10	May-15-29	May-29-29
1026	Frame Ceilings and Soffits - C.L2	10	May-30-29	Jun-12-29
1027	In Wall and Ceiling Rough-In - C.L2	10	Jun-13-29	Jun-26-29
1028	QC and Inspections - C.L2	10	Jun-27-29	Jul-11-29
1029	Hang Drywall [Walls and Ceilings] - C.L2	10	Jul-12-29	Jul-25-29
1030	Drywall Taping to Finish - C.L2	10	Jul-26-29	Aug-08-29
1031	Prime and First Coat of Paint - C.L2	10	Aug-09-29	Aug-22-29
1032	Sealed Concrete and Flooring Install - C.L2	10	Aug-23-29	Sep-06-29
1033	Install Wall Finishes/Tile/FRP/Diamond Plate - C.L2	10	Sep-07-29	Sep-20-29
1034	Install Casework/Lockers/Shelving/Surface Mount Equipment - C.L2	10	Sep-21-29	Oct-04-29
1035	MEP Trim and Finishes - C.L2	10	Oct-05-29	Oct-18-29
1036	Final Coat of Paint - C.L2	10	Oct-19-29	Nov-01-29
1037	**Area D.L2**	150	Apr-17-29	Nov-15-29
1038	Vertical MEPS/Interference Walls/Set Equipment on Pads - D.L2	10	Apr-17-29	Apr-30-29
1039	Layout and Build CMU Walls - D.L2	10	May-01-29	May-14-29
1040	Overhead MEP Rough-In - D.L2	10	May-15-29	May-29-29
1041	Frame Metal Stud Walls and Top Down Drywall - D.L2	10	May-30-29	Jun-12-29
1042	Frame Ceilings and Soffits - D.L2	10	Jun-13-29	Jun-26-29
1043	In Wall and Ceiling Rough-In - D.L2	10	Jun-27-29	Jul-11-29
1044	QC and Inspections - D.L2	10	Jul-12-29	Jul-25-29
1045	Hang Drywall [Walls and Ceilings] - D.L2	10	Jul-26-29	Aug-08-29
1046	Drywall Taping to Finish - D.L2	10	Aug-09-29	Aug-22-29
1047	Prime and First Coat of Paint - D.L2	10	Aug-23-29	Sep-06-29
1048	Sealed Concrete and Flooring Install - D.L2	10	Sep-07-29	Sep-20-29
1049	Install Wall Finishes/Tile/FRP/Diamond Plate - D.L2	10	Sep-21-29	Oct-04-29
1050	Install Casework/Lockers/Shelving/Surface Mount Equipment - D.L2	10	Oct-05-29	Oct-18-29
1051	MEP Trim and Finishes - D.L2	10	Oct-19-29	Nov-01-29

#	Activity Name	OD	Start	Finish
1052	Final Coat of Paint - D.L2	10	Nov-02-29	Nov-15-29
1053	Area E.L2	150	May-01-29	Dec-03-29
1054	Vertical MEPS/Interference Walls/Set Equipment on Pads - E.L2	10	May-01-29	May-14-29
1055	Layout and Build CMU Walls - E.L2	10	May-15-29	May-29-29
1056	Overhead MEP Rough-In - E.L2	10	May-30-29	Jun-12-29
1057	Frame Metal Stud Walls and Top Down Drywall - E.L2	10	Jun-13-29	Jun-26-29
1058	Frame Ceilings and Soffits - E.L2	10	Jun-27-29	Jul-11-29
1059	In Wall and Ceiling Rough-In - E.L2	10	Jul-12-29	Jul-25-29
1060	QC and Inspections - E.L2	10	Jul-26-29	Aug-08-29
1061	Hang Drywall [Walls and Ceilings] - E.L2	10	Aug-09-29	Aug-22-29
1062	Drywall Taping to Finish - E.L2	10	Aug-23-29	Sep-06-29
1063	Prime and First Coat of Paint - E.L2	10	Sep-07-29	Sep-20-29
1064	Sealed Concrete and Flooring Install - E.L2	10	Sep-21-29	Oct-04-29
1065	Install Wall Finishes/Tile/FRP/Diamond Plate - E.L2	10	Oct-05-29	Oct-18-29
1066	Install Casework/Lockers/Shelving/Surface Mount Equipment - E.L2	10	Oct-19-29	Nov-01-29
1067	MEP Trim and Finishes - E.L2	10	Nov-02-29	Nov-15-29
1068	Final Coat of Paint - E.L2	10	Nov-16-29	Dec-03-29
1069	Level 3	150	May-15-29	Dec-17-29
1070	Vertical MEPS/Interference Walls/Set Equipment on Pads - A.L3	10	May-15-29	May-29-29
1071	Layout and Build CMU Walls - A.L3	10	May-30-29	Jun-12-29
1072	Overhead MEP Rough-In - A.L3	10	Jun-13-29	Jun-26-29
1073	Frame Metal Stud Walls and Top Down Drywall - A.L3	10	Jun-27-29	Jul-11-29
1074	Frame Ceilings and Soffits - A.L3	10	Jul-12-29	Jul-25-29
1075	In Wall and Ceiling Rough-In - A.L3	10	Jul-26-29	Aug-08-29
1076	QC and Inspections - A.L3	10	Aug-09-29	Aug-22-29
1077	Hang Drywall [Walls and Ceilings] - A.L3	10	Aug-23-29	Sep-06-29
1078	Drywall Taping to Finish - A.L3	10	Sep-07-29	Sep-20-29
1079	Prime and First Coat of Paint - A.L3	10	Sep-21-29	Oct-04-29
1080	Sealed Concrete and Flooring Install - A.L3	10	Oct-05-29	Oct-18-29
1081	Install Wall Finishes/Tile/FRP/Diamond Plate - A.L3	10	Oct-19-29	Nov-01-29
1082	Install Casework/Lockers/Shelving/Surface Mount Equipment - A.L3	10	Nov-02-29	Nov-15-29
1083	MEP Trim and Finishes - A.L3	10	Nov-16-29	Dec-03-29
1084	Final Coat of Paint - A.L3	10	Dec-04-29	Dec-17-29
1085	Level 4	165	May-30-29	Jan-25-30
1086	Vertical MEPS/Interference Walls/Set Equipment on Pads - A.L4	10	May-30-29	Jun-12-29
1087	Layout and Build CMU Walls - A.L4	10	Jun-13-29	Jun-26-29
1088	Overhead MEP Rough-In - A.L4	10	Jun-27-29	Jul-11-29
1089	Frame Metal Stud Walls and Top Down Drywall - A.L4	10	Jul-12-29	Jul-25-29
1090	Frame Ceilings and Soffits - A.L4	10	Jul-26-29	Aug-08-29
1091	In Wall and Ceiling Rough-In - A.L4	10	Aug-09-29	Aug-22-29
1092	QC and Inspections - A.L4	10	Aug-23-29	Sep-06-29
1093	Hang Drywall [Walls and Ceilings] - A.L4	10	Sep-07-29	Sep-20-29
1094	Drywall Taping to Finish - A.L4	10	Sep-21-29	Oct-04-29
1095	Prime and First Coat of Paint - A.L4	10	Oct-05-29	Oct-18-29
1096	Sealed Concrete and Flooring Install - A.L4	10	Oct-19-29	Nov-01-29
1097	Install Wall Finishes/Tile/FRP/Diamond Plate - A.L4	10	Nov-02-29	Nov-15-29
1098	Install Casework/Lockers/Shelving/Surface Mount Equipment - A.L4	10	Nov-16-29	Dec-03-29

Potrero Yard Modernization
Final Initial Schedule

WEBCOR

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
1099	MEP Trim and Finishes - A.L4	10	Dec-04-29	Dec-17-29					MEP Trim and Finishes - A.L4		
1100	Final Coat of Paint - A.L4	10	Dec-18-29	Jan-03-30					Final Coat of Paint - A.L4		
1101	Establish Punchlist / Corrections / Review - A.L4	15	Jan-04-30	Jan-25-30					Establish Punchlist / Corrections / Review - A.L4		
1102	**Vehicular**	245	Feb-27-29	Feb-15-30							
1103	Overhead Work Cleared for Vehicular Equipment Installations - Vehicular	5	Feb-27-29	Mar-05-29				Overhead Work Cleared for Vehicular Equipment Installations - Vehicular			
1104	Cranes - Vehicular	25	Mar-06-29	Apr-09-29				Cranes - Vehicular			
1105	Automotive Lifts - Vehicular	200	Mar-06-29	Dec-17-29				Automotive Lifts - Vehicular			
1106	Lubrication System - Vehicular	240	Mar-06-29	Feb-15-30				Lubrication System - Vehicular			
1107	Storage System with Rack Mounted Crane - Vehicular	25	Apr-10-29	May-14-29				Storage System with Rack Mounted Crane - Vehicular			
1108	Genfare System - Vehicular	10	May-15-29	May-29-29				Genfare System - Vehicular			
1109	Vehicle Wash Equipment - Vehicular	80	Jul-12-29	Nov-01-29				Vehicle Wash Equipment - Vehicular			
1110	Shop Parts & Equipment - Vehicular	120	Aug-23-29	Feb-15-30				Shop Parts & Equipment - Vehicular			
1111	Compressed Air Service Equipment - Vehicular	60	Oct-19-29	Jan-17-30				Compressed Air Service Equipment - Vehicular			
1112	Pressure Wash System - Vehicular	25	Nov-02-29	Dec-10-29				Pressure Wash System - Vehicular			
1113	Fall Protection - Vehicular	10	Dec-04-29	Dec-17-29				Fall Protection - Vehicular			
1114	Waste Oil / Waste Coolant - Vehicular	40	Dec-18-29	Feb-15-30				Waste Oil / Waste Coolant - Vehicular			
1115	All Connections Complete & Tested - Vehicular	40	Dec-18-29	Feb-15-30				All Connections Complete & Tested - Vehicular			
1116	**Start-Up & Commissioning**	440	Mar-27-29	Dec-23-30							
1117	**Commissioning: PG&E**	180	Mar-27-29	Dec-10-29							
1118	**Permanent Power & Network**	180	Mar-27-29	Dec-10-29							
1119	Pulls, Testing & Verification Complete for Green Tag (Vaults / Room Complete) - PG&E	60	Mar-27-29	Jun-19-29				Pulls, Testing & Verification Complete for Green Tag (Vaults / Room Complete) - PG&E			
1120	Green Tag Inspection & Issuance - PG&E	5	Jun-20-29	Jun-26-29				Green Tag Inspection & Issuance - PG&E			
1121	PG&E Schedule Crews - PG&E	40	Jun-27-29	Aug-22-29				PG&E Schedule Crews - PG&E			
1122	PG&E New Service Complete - PG&E	0		Aug-22-29				◇ PG&E New Service Complete - PG&E			
1123	Permanent Power Available On Site - PG&E	15	Aug-23-29	Sep-13-29				Permanent Power Available On Site - PG&E			
1124	IT Equipment Installation Complete & Network Online - PG&E	15	Sep-14-29	Oct-04-29				IT Equipment Installation Complete & Network Online - PG&E			
1125	Transition Temp Power / Gear Removed - PG&E	60	Sep-14-29	Dec-10-29				Transition Temp Power / Gear Removed - PG&E			
1126	**Natural Gas (Pending TR Equipment Reference)**	20	Sep-21-29	Oct-18-29							
1127	Pink Tag - PG&E	15	Sep-21-29	Oct-11-29				Pink Tag - PG&E			
1128	Gas Meters - PG&E	5	Oct-12-29	Oct-18-29				Gas Meters - PG&E			
1129	Gas Ready for Distribution - PG&E	5	Oct-12-29	Oct-18-29				Gas Ready for Distribution - PG&E			
1130	**Commissioning: Electrical**	90	Sep-14-29	Jan-25-30							
1131	**Electrical Distribution**	30	Sep-14-29	Oct-25-29							
1132	Normal Pre-Function Tests (Perm Power)	10	Sep-14-29	Sep-27-29				Normal Pre-Function Tests (Perm Power)			
1133	E-Power Prefunction Tests (Perm Power)	10	Sep-14-29	Sep-27-29				E-Power Prefunction Tests (Perm Power)			
1134	ATS Testing (Perm Power)	5	Sep-28-29	Oct-04-29				ATS Testing (Perm Power)			
1135	Generator Testing (Perm Power)	5	Sep-28-29	Oct-04-29				Generator Testing (Perm Power)			
1136	Temporary Power Removed & Verified (Perm Power)	15	Oct-05-29	Oct-25-29				Temporary Power Removed & Verified (Perm Power)			
1137	Power to Equipment (Perm Power)	1	Oct-25-29	Oct-25-29				Power to Equipment (Perm Power)			
1138	**Generators**	40	Oct-26-29	Dec-26-29							
1139	Load Bank Tests (E-Power)	5	Oct-26-29	Nov-01-29				Load Bank Tests (E-Power)			
1140	Start-up and checklists by Manufacturer (E-Power)	5	Nov-02-29	Nov-08-29				Start-up and checklists by Manufacturer (E-Power)			
1141	Fuel Oil Verification (E-Power)	5	Nov-09-29	Nov-15-29				Fuel Oil Verification (E-Power)			
1142	FA Remote Annunciator Pre-test (E-Power)	5	Nov-16-29	Nov-26-29				FA Remote Annunciator Pre-test (E-Power)			
1143	Verifications & Pre-Testing Complete (E-Power)	10	Nov-27-29	Dec-10-29				Verifications & Pre-Testing Complete (E-Power)			
1144	Distribution Verified & Pre-Test (E-Power)	10	Dec-11-29	Dec-26-29				Distribution Verified & Pre-Test (E-Power)			

#	Activity Name	OD	Start	Finish
1145	Lighting Control	25	Dec-18-29	Jan-25-30
1146	Point to Point Testing (Lighting Control)	5	Dec-18-29	Dec-26-29
1147	Programming (Lighting Control)	10	Dec-27-29	Jan-10-30
1148	Functional Testing (Lighting Control)	10	Jan-11-30	Jan-25-30
1149	Fire Alarm Interface Testing (Lighting Control)	5	Jan-18-30	Jan-25-30
1150	Commissioning: Plumbing	60	Oct-12-29	Jan-10-30
1151	Domestic Water	60	Oct-12-29	Jan-10-30
1152	POC, Power and Controls Complete (DW)	5	Oct-12-29	Oct-18-29
1153	Booster Pump (DW)	5	Oct-19-29	Oct-25-29
1154	Back Flow Preventer Complete (DW)	5	Oct-19-29	Oct-25-29
1155	Make-Up Water to MEPS Equipment (DW)	10	Oct-26-29	Nov-08-29
1156	Chlorination & Bacterial Tests (DW)	15	Dec-18-29	Jan-10-30
1157	Storm / Sewer	10	Oct-19-29	Nov-01-29
1158	PCO, Power & Controls To Laterals Complete (Storm/SS)	5	Oct-19-29	Oct-25-29
1159	Pre-Testing (Storm/SS)	5	Oct-26-29	Nov-01-29
1160	Functional Testing (Storm/SS)	5	Oct-26-29	Nov-01-29
1161	Commissioning: Fuel Oil	25	Sep-21-29	Oct-25-29
1162	Point to Point Verification & Controls (Fuel Oil)	5	Sep-21-29	Sep-27-29
1163	Leak Detecting Pre-Testing (Fuel Oil)	5	Sep-28-29	Oct-04-29
1164	Fill Panel Pre-Testing (Fuel Oil)	5	Oct-05-29	Oct-11-29
1165	Interface with Fire Alarm Pre-Testing (Fuel Oil)	5	Oct-12-29	Oct-18-29
1166	Pre-Testing with Generators (Fuel Oil)	10	Oct-12-29	Oct-25-29
1167	Commissioning: Mechanical	60	Oct-26-29	Jan-25-30
1168	Boilers & Pumps	40	Oct-26-29	Dec-26-29
1169	Terminate Electrical & BMS (Mech-Boilers)	5	Oct-26-29	Nov-01-29
1170	Clearing & Troubleshooting (Mech-Boilers)	10	Nov-02-29	Nov-15-29
1171	Pre-Start Inspections (Mech-Boilers)	5	Nov-09-29	Nov-15-29
1172	Fill / Flush Boiler & Pumps (Mech-Boilers)	15	Nov-16-29	Dec-10-29
1173	Factory Start-up (Mech-Boilers)	5	Dec-11-29	Dec-17-29
1174	Hot Water Functional Testing (Mech-Boilers)	5	Dec-18-29	Dec-26-29
1175	Chillers	40	Nov-02-29	Jan-03-30
1176	Terminate Electrical & BMS (Mech-Chillers)	5	Nov-02-29	Nov-08-29
1177	Clearing & Troubleshooting (Mech-Chillers)	10	Nov-09-29	Nov-26-29
1178	Pre-Start Inspections (Mech-Chillers)	5	Nov-16-29	Nov-26-29
1179	Fill/Flush Chillers & Pumps (Mech-Chillers)	15	Nov-27-29	Dec-17-29
1180	Factory Start-Up (Mech-Chillers)	5	Dec-18-29	Dec-26-29
1181	Chilled Water Functional Tests (Mech-Chillers)	5	Dec-27-29	Jan-03-30
1182	AHU's & Exhaust	30	Oct-26-29	Dec-10-29
1183	Terminate Electrical & BMS (Mech-AHUs)	5	Oct-26-29	Nov-01-29
1184	Clearing & Troubleshooting (Mech-AHUs)	10	Nov-02-29	Nov-15-29
1185	Start-Up & Functional Testing / Balance (Mech-AHUs)	15	Nov-16-29	Dec-10-29
1186	Balancing (TAB)	30	Dec-11-29	Jan-25-30
1187	Basement & Level 1 (Mech-TAB)	15	Dec-11-29	Jan-03-30
1188	Level 2 & 3 [SWING SHIFT] (Mech-TAB)	20	Dec-18-29	Jan-17-30
1189	Misc (As Applicable to FA Inspections) - TAB & Report [SWING SHIFT] (Mech-TAB)	15	Jan-04-30	Jan-25-30
1190	Commissioning: Vehicular	25	Feb-11-30	Mar-18-30

#	Activity Name	OD	Start	Finish
1191	Programming & Visual Verificaton (Vehicular)	10	Feb-11-30	Feb-25-30
1192	System Functionality Verification (Vehicular)	10	Feb-26-30	Mar-11-30
1193	Pre-Test Devices & Functional Testing (Vehicular)	5	Mar-12-30	Mar-18-30
1194	Commissioning: Fire Life Safety	100	Sep-14-29	Feb-08-30
1195	Fire Protection	75	Sep-14-29	Jan-03-30
1196	Fire Pump Pre-Test (Fire Protection)	5	Sep-14-29	Sep-20-29
1197	Flows & Tampers (Fire Protection)	10	Sep-21-29	Oct-04-29
1198	Roof Manifold (Fire Protection)	5	Oct-05-29	Oct-11-29
1199	Fire Water Tank - Highs & Lows (Fire Protection)	5	Oct-12-29	Oct-18-29
1200	Fire Pump Controller - Normal & E-Power Run Tests (Fire Protection)	5	Dec-27-29	Jan-03-30
1201	Fire Alarm	39	Dec-12-29	Feb-08-30
1202	Devices Complete & Verified (Fire Alarm)	4	Dec-12-29	Dec-17-29
1203	Panel Tie-Ins & Testing (Fire Alarm)	4	Dec-12-29	Dec-17-29
1204	Programming (Fire Alarm)	5	Dec-18-29	Dec-26-29
1205	Point to Point Verification (Fire Alarm)	5	Dec-27-29	Jan-03-30
1206	Pre-Test Devices (Fire Alarm)	5	Jan-04-30	Jan-10-30
1207	Fire Alarm Interface with Fire Protection System Tests (Fire Alarm)	5	Jan-04-30	Jan-10-30
1208	Pre-Test E-Power (Fire Alarm)	5	Jan-11-30	Jan-17-30
1209	Pre-Test Elevators (Fire Alarm)	5	Jan-11-30	Jan-17-30
1210	Pre-Test Special Fire Systems (Fire Alarm)	5	Jan-18-30	Jan-25-30
1211	Pre-Testing Reports (Fire Alarm)	10	Jan-28-30	Feb-08-30
1212	Commissioning: Final Inspections	290	Oct-26-29	Dec-23-30
1213	Testing & Reports	17	Jan-18-30	Feb-12-30
1214	E-Power & Shock Testing (Final Inspections)	5	Jan-18-30	Jan-25-30
1215	Fire Alarm Testing (Final Inspections)	15	Jan-18-30	Feb-08-30
1216	Stair Balancing (Final Inspections)	10	Jan-28-30	Feb-08-30
1217	Final Testing with Fire Alarm (Final Inspections)	5	Feb-04-30	Feb-08-30
1218	Fire Consultant Final Report (Final Inspections)	2	Feb-11-30	Feb-12-30
1219	Final Sign-offs	290	Oct-26-29	Dec-23-30
1220	Inspections	50	Jan-04-30	Mar-18-30
1221	DBI General Building Inspections (Final Inspections)	10	Jan-04-30	Jan-17-30
1222	Plumbing Final Inspections (Final Inspections)	10	Jan-11-30	Jan-25-30
1223	Final Electrical Inspections (Final Inspections)	10	Jan-28-30	Feb-08-30
1224	State Elevator Inspections (Final Inspections)	15	Jan-28-30	Feb-15-30
1225	MOD Inspections (Final Inspections)	5	Feb-11-30	Feb-15-30
1226	Onsite OCS Testing & Inspections (Final Inspections)	10	Feb-11-30	Feb-25-30
1227	Verification of Reports (Final Inspections)	5	Feb-13-30	Feb-20-30
1228	SFFD Final Inspections (Final Inspections)	5	Feb-21-30	Feb-27-30
1229	Final Affidavits (Final Inspections)	5	Feb-26-30	Mar-04-30
1230	Temporary Certificate of Occupancy (Final Inspections)	5	Feb-28-30	Mar-06-30
1231	Final Building Inspections & Documentation	8	Mar-07-30	Mar-18-30
1232	Substantial Completion	166	Oct-26-29	Jun-26-30
1233	Trainings & O&M's	90	Oct-26-29	Mar-11-30
1234	Finalize Cx Report & Certifications	90	Oct-26-29	Mar-11-30
1235	Prepare & Submit Punchlist	30	Jan-28-30	Mar-11-30
1236	Weather Allowance	68	Mar-19-30	Jun-21-30

Potrero Yard Modernization
Final Initial Schedule

#	Activity Name	OD	Start	Finish	2026	2027	2028	2029	2030	2031	2032
1237	Occupancy & Substantial Completion	3	Jun-24-30	Jun-26-30					Occupancy & Substantial Completion		
1238	**Final Completion**	124	Jun-27-30	Dec-23-30							
1239	Punchlist Completion & Signed-off	60	Jun-27-30	Sep-20-30					Punchlist Completion & Signed-off		
1240	Attic Stock Delivered & Turned Over	60	Jun-27-30	Sep-20-30					Attic Stock Delivered & Turned Over		
1241	Warranties Submitted & Accepted	60	Jun-27-30	Sep-20-30					Warranties Submitted & Accepted		
1242	Record Drawings Submitted & Accepted	100	Jun-27-30	Nov-15-30					Record Drawings Submitted & Accepted		
1243	Final Completion	180	Jun-27-30	Dec-23-30					Final Completion		